Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Palm Concepcion Coal-Fired Power Plant	Palm Concepcion Power Corp. (Formerly DMCI Concepcion Power Corp.)	Brgy. Nipa, Concepcion, Iloilo	135	Feasibility Studies, Permits and Other Regulatory Requirements -Feasibility Study completed - March 2006 -Environmental Impact Statement – June 2006 -Hydrology and Flood Release Analyses and Geotechnical Earthquake Risk Analysis – Jun 2011 -Geotechnical Foundation & Engineering Geological Investigations – Jun 2011 -Geotechnical Foundation and Geohazards Risk Investigations – Aug 2011 -Market Study of the Power Requirements in the Vissyas -Final SIS Report from NGCP received on July 17, 2012 -More confirmatory studies done -DAR Conversion Order-Sept 2008; SEC-22 Nov 2010; DENR Final SIS Report by NGCP on 17 July 2012 BOI-amended 02 Oct 2012; Connection Agreement with NGCP-01 Oct 2012; ECC-03 June 2013; NCIP- issued by DOE on 03 June 2014 for Unit 1; Appraisal Report for the PPA/MLA from the DENR Regional Director-Oct 2014; Endorsements from LGUs and local permits secured; Necessary land requirements secured -Financial Arrangements -24 July 2013-Financial Closure Secured -Project cost is Php26.3568 -6th Drawdown on December 2016 Construction Contracts for Plant and Equipment -Signed and awarded various contracts	Unit II - March 2018 (will still be firmed up)	Unit II - December 2018
Committed	CENPRI Diesel Power Plant	Central Negros Power Reliability, Inc.	Brgy. Calumangan, Bago City, Negros Occidental	8	Feasibility Studies, Permits and Other Regulatory Requirements -Feasibility Study-completed -Environmental Impact Assessment Study-Sept 2012 -DOE: w/ MOA and COE - 100% -ERC: Approval of Supply Agreement - Provisional Aprroval dated 10 Nov 2014 - 100%; COC - 95%; Occular inspection conducted on Feb 3-5, 2016; Authority to develop and own or operate dedicated point-to-point limited transmission facilities - 100%, Approved by ERC on Oct. 29, 2015 -Brgy, Cellumagane Endorsement - 01 September 2012 -DENN: ECC - 21 Nov 2013; PTO - 100%; Provisional PTO pending conduct of emission test -PEMC: Application for WESM Direct Membership 29 Jan 2015; required submission of various documents mostly from MGCP and some for ERC - 100% -NGCP issued Certificates of Approval to Connect (40MVA Substation-13 Nov 2015; 100m Line-04 Nov 2015; Unit 2 5MW-22 Jan 2016); Connection, Transmission & Metering Service Agreement - signed and transmitted back to MGCP10 Feb 2016 for signature	Unit 5 - February 2018	Unit 5 - March 2018
Committed	Biliran Geothermal Plant Project	Biliran Geothermal Incorporated	Biliran, Biliran	50	Feasibility Studies, Permits and Other Regulatory Requirements -Geothermal Service Contract from DOE-obtained -ECC-secured for the proposed Geothermal Exploration Drilling and Biliran Power Plant Project on December 06, 2012 and August 23, 2013, respectively. -Confirmation of Commerciality-obtained from DOE on 28 December 2014 Financial Arrangements -Memorandum of Understanding by and among Envent Holdings Philippines, Inc. (EHPI) and Philippine Associated Smelting and Refining Corp. (PASAR) signed on May 10, 2013 Project Cost US\$ 208.021 M	September 2018	Unit 1 (5 MW) - September 2018 Unit 2 (5 MW) - March 2019 Unit 3 (7 MW) - July 2021 Unit 4 (11 MW) - November 2022 Unit 5 (14 MW) - January 2023 Unit 6 (7 MW) - July 2023
Committed	HYDROPOWER Igbulo (Bais) Hydroelectric Power Project	Century Peak Energy Corporation	Igbaras, Iloilo	5.1	Feasibility Studies, Permits and Other Regulatory Requirements - Confirmation of Commerciality-issued on 26 June 2013 - GIS-issued by DOE on 14 August 2013 - Ongoing submission of other reportorial requirements Project Progress -Ongoing Construction	June 2018	June 2018 (Target Testing and Commissioning)
Committed	Cantakoy	Quadriver Energy Corp.	Danao, Bohol	8	Feasibility Studies, Permits and Other Regulatory Requirements -GIS-secured clearance from DOE on 11 July 2011 Financial Arrangement -Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU	June 2018	June 2018 (Target Testing and Commissioning)

Committed	Timbaban	Oriental Energy and Power Generation Corporation	Madalag, Aklan	18.0	Issued Confirmation of Commerciality on 28 May 2013; Ongoing constrcution of hydro facilities	December 2018	December 2018 (Target Testing and Commissioning)
	SOLAR			5.67			
Committed	Miag-ao Solar Power Project	COSMO Solar Energy, Inc.	Miag-ao, Iloilo	5.67	Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Declaration of Commerciality- filed on 26 September 2014 -DOE Certificate of Commerciality- acquired on 12 January 2015 Project Progress -Pre-Construction-100% -Construction-100% -Interconnection-100%	June 2016 (Ongoing Testing and Commissioning)	August 2017
	WIND			0			
	BIOMASS			178.58			
Committed	VMC Cogeneration Power Plant Project	Victorias Milling Company, Inc.	Victoria, Negros Occidental		Project Progress -Ongoing Construction	October 2017	October 2017 (Target Testing and Commissioning)
Committed		Victorias Milling Company, Inc. Hawaiian-Philippine Company	Victoria, Negros Occidental Negros Occidental	178.58		October 2017 October 2017	
	VMC Cogeneration Power Plant Project			178.58 40	-Ongoing Construction Project Progress		(Target Testing and Commissioning) October 2017
Committed	VMC Cogeneration Power Plant Project HPC Cogeneration Power Plant Project SCBI Multi-Feedstock Biomass Power Plant	Hawaiian-Philippine Company	Negros Occidental	178.58 40 20.58	-Ongoing Construction Project Progress -Ongoing Construction Project Progress	October 2017	October 2017 (Target Testing and Commissioning) December 2017
Committed	VMC Cogeneration Power Plant Project HPC Cogeneration Power Plant Project SCBI Multi-Feedstock Biomass Power Plant Project	Hawaiian-Philippine Company San Carlos Biopower, Inc.	Negros Occidental Negros Occidental Binalbagan, Negros	178.58 40 20.58 20	-Ongoing Construction Project Progress -Ongoing Construction Project Progress -Ongoing Construction Project Progress -Ongoing Construction	October 2017 December 2017	October 2017 (Target Testing and Commissioning) December 2017 (Target Testing and Commissioning) December 2017 (Target Testing and Commissioning) December 2018

Total Committed Rated Capacity 408.35

* Committed Project(s)	
COAL	135
OIL	8
GEOTHERMAL	50
HYDROPOWER	31.1
WIND	0
SOLAR	5.67
BIOMASS	178.58
	408.35

TRUE

408.35