

WIND PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of March 31, 2014

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED FIT CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS
I	Ilocos Norte	Burgos	Burgos Wind Power Project Phase 1	EDC Burgos Wind Power Corporation	WESC No. 2009-09-004	87	5/16/2013	Pre-construction 99 % Construction 40 % Interconnection 19 %	<ul style="list-style-type: none"> On-going acquisition of TL-ROW Completed the 29 WTG foundations On-going WTG erection
			Burgos Wind Power Project Phase 2	EDC Burgos Wind Power Corporation	WESC No. 2009-09-004 (Additional Investment)	63	12/3/2013	Pre-construction 79 % Construction 5 % Interconnection 5 %	<ul style="list-style-type: none"> Development works shall commenced upon completion of Phase 1 Project
		Pasquin, Burgos	Pasquin East Wind Power Project	Energy Logics Philippines, Inc.	WESC No. 2009-09-001	48	12/2/2013	Pre-construction 28 % Construction 0 % Interconnection 0 %	<ul style="list-style-type: none"> On-going negotiation for project financing and acquisition of TL-ROW as per Work Plan
	Ilocos Norte	Pagudpud	Caparispisan Wind Power Project	North Luzon Renewable Energy Corporation	WESC No. 2009-09-005	81	7/2/2013	Pre-construction 98 % Construction 23 % Interconnection 10 %	<ul style="list-style-type: none"> On-going acquisition of TL-ROW On-going civil works for access roads Completed 16 out of 27 WTG Foundations
			Balaoi Wind Power Project	North Luzon Renewable Energy Corporation	WESC No. 2010-02-038	45	12/2/2013	Pre-construction 45 % Construction 0 % Interconnection 0 %	<ul style="list-style-type: none"> Development works shall commenced upon completion of Caparispisan Project
		Bangui	Bangui Bay Wind Power Project Phase 3	NorthWind Power Development Corporation	WESC No. 2012-07-058 (Additional Investment)	18	12/3/2013	Pre-construction 100 % Construction 29 % Interconnection 99 %	<ul style="list-style-type: none"> On-going civil works for access roads and WTG Foundations Completed 5 out of 6 WTG Foundations
IV-A	Rizal-Laguna	Tanay, Pililla, Mabitac	Pililla Wind Power Project	Alternergy Wind One Corporation	WESC NO. 2009-09-018-AF1	67.5	5/16/2013	Pre-construction 98 % Construction 0 % Interconnection 0 %	<ul style="list-style-type: none"> On-going negotiation for project financing
		Pililla, Mabitac, Pakil	Mt. Sembrano Wind Power Project	Alternergy Sembrano Wind Corporation	WESC NO. 2009-09-018-AP2	72	2/13/2014	Pre-construction 5 % Construction 0 % Interconnection 0 %	<ul style="list-style-type: none"> On-going negotiation for project financing
VI	Aklan	Nabas, Malay	Nabas Wind Power Project	PetroWind Energy Inc.	WESC No. 2009-09-002	50	5/31/2013	Pre-construction 95 % Construction 5 % Interconnection 9 %	<ul style="list-style-type: none"> On-going land rights acquisition for WTG Foundations, access roads, and TL On-going civil works on access roads and WTG Foundations

WIND PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of March 31, 2014

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED FIT CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS
VI	Guimaras	San Lorenzo	San Lorenzo Wind Power Project	Trans-Asia Renewable Energy Corporation	WESC No. 2009-10-009	54	5/16/2013	Pre-construction 96 % Construction 13 % Interconnection 38 %	<ul style="list-style-type: none"> On-going land rights acquisition for WTG Foundations, access roads, and TL On-going civil works for access roads and WTG Foundations Erected 350 out of 383 poles for overhead TL On-going testing of the Iloilo-Guimaras Submarine Cable
	Negros Occidental	Pulupandan	Pulupandan Wind Power Project	FirstMaxpower International Corporation	WESC No. 2010-02-037	50	9/17/2013	Pre-construction 43 % Construction 0 % Interconnection 0 %	<ul style="list-style-type: none"> On-going completion of Pre-construction activities including financial closing as per Work Plan
Grand Total									