

SOLAR PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of December 31, 2015

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED FIT CAPACITY (MWP)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	ACTIVITIES UNDERTAKEN	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
I	Ilocos Norte	Currimao	Currimao Solar Power Project	Mirae Asia Energy Corporation	SESC No. 2012-08-020	20	7/12/2013	Pre-construction 100 % Construction 95 % Interconnection 100 %	• On-going construction. Validated the 80% Electromechanical Completion of the project.			
		Burgos	Burgos Solar Power Project Phase I	Energy Development Corporation	SESC No. 2014-07-088	4.1	1/7/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned on 02 March 2015 and started Commercial Operation on 05 March 2015.	3/2/2015	3/5/2015	4.10
		Burgos Solar Power Project Phase 2	Energy Development Corporation	SESC No. 2014-07-088	2.66	12/9/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Validated the Successful Commissioning of the project.				
III	Pampanga	Mexico	Pampanga Solar Power Project	RASLAG Corp.	SESC No. 2014-01-062	10	6/13/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Phase "A" with 8 MWP and Phase "B" with 2 MWP were successfully commissioned on 03 February 2015 and 12 March 2015, respectively. The start of commercial operation of the whole 10 MWP was reckoned on 05 February 2015.	2/3/2015 3/12/2015	2/5/2015	10.00
			Pampanga Solar Power Project Phase II	RASLAG Corp.	SESC No. 2014-01-062	13.14	9/22/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Validated the Successful Commissioning of the project.			
		Mabalacat	Clark Solar Power Project	Enfinity Philippines Renewable Resources Inc.	SESC No. 2014-07-086	24.552	3/20/2015	Pre-construction 98 % Construction 55 % Interconnection 90 %	• On-going construction. Subject for on-site monitoring.			
	Bataan	Hermosa	Hermosa Solar Power Project	YH Green Energy Incorporated	SESC No. 2015-06-241	14.5	11/10/2015	Pre-construction 95 % Construction 87 % Interconnection 100 %	• On-going construction. Validated the 80% Electromechanical Completion of the project.			
		Morong	Morong Solar Power Project	SPARC Solar Powered Agri-Rural Communities Corporation	SESC No. 2012-03-014	5.02	11/10/2015	Pre-construction 90 % Construction 92 % Interconnection 70 %	• On-going construction. Requested for on-site validation of its Successful Commissioning.			
	Bulacan	San Rafael	San Rafael Solar Power Project	SPARC Solar Powered Agri-Rural Communities Corporation	SESC No. 2012-03-012	3.82	11/10/2015	Pre-construction 100 % Construction 93 % Interconnection 76 %	• On-going construction. Requested for on-site validation of its Successful Commissioning.			
	Zambales	Palauig	Palauig Solar Power Project	SPARC Solar Powered Agri-Rural Communities Corporation	SESC No. 2012-03-013	5.02	11/10/2015	Pre-construction 100 % Construction 94 % Interconnection 80 %	• On-going construction. Requested for on-site validation of its Successful Commissioning.			
	Nueva Ecija	Cabanatuan City	Cabanatuan Solar Power Project	First Cabanatuan Renewable Ventures, Inc.	SESC No. 2012-08-018	10.06	9/22/2015	Pre-construction 0 % Construction 0 % Interconnection 0 %	• On-going construction. Subject for on-site monitoring.			
	Bataan	Morong - Hermosa	Sta. Rita Solar Power Project	Jobin-Sqm Inc.	SESC No. 2013-10-039	100.44	8/28/2015	Pre-construction 92 % Construction 57 % Interconnection 29 %	• On-going construction. Subject for on-site monitoring.			
	Tarlac	Concepcion	Concepcion Solar Power Project	Enfinity Philippines Renewable Resources Inc.	SESC No. 2015-02-101	50.55	6/11/2015	Pre-construction 50 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. Subject for on-site monitoring.			

SOLAR PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of December 31, 2015

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED		PROJECT PROGRESS AS PER WORKPLAN IN (%)	ACTIVITIES UNDERTAKEN	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
						FIT CAPACITY (MWp)	DATE OF CONVERSION					
III	Tarlac	Tarlac City	Tarlac Solar Power Project	PetroSolar Corporation	SESC No. 2015-03-115	50	9/24/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• On-going pre-commissioning activities with the NGCP.			
NCR	Metro Manila	Quezon City	SM North Solar Power Project	Solar Philippines Commercial Rooftop Projects, Inc.	SESC No. 2014-04-072	1.5	12/29/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 07 April 2015.	4/7/2015	4/7/2015	1.50
IV-A	Cavite	Noveleta, Rosario, Gen. Trias, Tanza	Cavite Solar Power Project	Enfinity Philippines Renewable Resources Inc.	SESC No. 2011-12-006	3	3/23/2015	Pre-construction 78 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. Subject for on-site monitoring.			
		Rosario and General Trias	Cavite Economic Zone Solar Power Project	Majestics Energy Corporation	SESC No. 2013-10-040	41.3	6/5/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned on 14 March 2015 and started Commercial Operation on 15 March 2015.	3/14/2015	3/15/2015	41.30
	Rizal	Rodriguez	Macabud Solar Power Project	ATN Philippines Solar Energy Group, Inc.	SESC No. 2011-05-002	30	6/27/2013	Pre-construction 98 % Construction 8 % Interconnection 49 %	• On-going construction. Subject for on-site monitoring.			
	Batangas	Calatagan	Calatagan Solar Power Project	Solar Philippines Calatagan Corporation	SESC NO. 2014-12-091	46.781(63.30) 16.25	9/24/2015	Pre-construction 90 % Construction 40 % Interconnection 30 %	• On-going construction. Subject for on-site monitoring.			
VI	Negros Occidental	San Carlos City	San Carlos Solar Power Project Phase I-A and I-B (SACASOL I-	San Carlos Solar Energy Inc.	SESC No. 2013-09-037	22	3/3/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Phase "A" composing of 13 MWp successfully commissioned and already started commercial operation on 15 May	5/15/2014 8/16/2014	5/15/2014 8/16/2014	22.00
			San Carlos Solar Power Project Phase I-C and I-D (SACASOL I-	San Carlos Solar Energy Inc.	SESC No. 2013-09-037	23	12/11/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned on 22 August 2015 and started commercial operation on 06 September 2015.	8/22/2015	9/6/2015	23.00
		Cadiz City	Cadiz Solar Power Project	Helios Solar Energy Corp. (formerly Phil-Power Solar Energy Corp.)	SESC No. 2013-06-035	132.5	12/29/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• On-going pre-commissioning activities with the NGCP.			
		La Carlota City	La Carlota Solar Power Project (SACASOL II-A)	San Carlos Solar Energy Inc.	SESC No. 2014-04-075	18	4/1/2015	Pre-construction 94 % Construction 55 % Interconnection 21 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.			
		Manapla and Cadiz	Manapla Solar Power Project (SACASOL III)	Negros Island Solar Power Inc.	SESC NO. 2014-05-080	48	11/10/2015	Pre-construction 100 % Construction 9 % Interconnection 7 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.			
		Bais City	Bais City Solar Power Project (SACASOL IV)	Monte Solar Energy Inc.	SESC NO. 2014-09-090	18	12/9/2015	Pre-construction 80 % Construction 2 % Interconnection 6 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.			
		La Carlota City	La Carlota Solar Power Project (SACASOL II-B)	Negros Island Solar Power Inc.	SESC No. 2015-04-220	14	12/9/2015	Pre-construction 94 % Construction 20 % Interconnection 21 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.			
		San Carlos City	SACASUN Solar Power Project	San Carlos Sun Power Inc.	SESC No. 2015-05-226	58.98	12/9/2015	Pre-construction 92 % Construction 88 % Interconnection 80 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.			
		Iloilo	Miag-ao	Miag-ao Solar Power Project	Cosmo Solar Energy, Inc.	SESC No. 2013-09-036	5.67	1/12/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• On-going pre-commissioning activities with the NGCP.		

SOLAR PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of December 31, 2015

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED FIT CAPACITY (MWp)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	ACTIVITIES UNDERTAKEN	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
VI	Iloilo	Tigbauan	Tigbauan Solar Power Project	Solexar Energy International, Inc.	SESC NO. 2014-06-082	34.3	12/9/2015	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. Subject for on-site monitoring.			
VIII	Leyte	Ormoc	Ormoc Solar Power Project	Phil. Solar Farm-Leyte, Inc.	SESC No. 2012-08-019	30	5/31/2013	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned on 03 April 2015 and started Commercial Operation on 04 April 2015.	4/3/2015	4/4/2015	30.00
	Biliran	Biliran	Biliran Solar Power Project	E & P Green Energy, Inc.	SESC No. 2015-03-117	25	8/28/2015	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. Subject for on-site monitoring.			
X	Bukidnon	Kibawe	Kibawe Solar Power Project	Asian Greenenergy Corp.	SESC No. 2014-04-074	10.49	6/19/2015	Pre-construction 85 % Construction 68 % Interconnection 6 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.			
XI	Davao del Sur	Digos City	Digos Solar Power Project Phase I	Enfinity Philippines Renewable Resources Fourth, Inc.	SESC No. 2015-02-100	10	5/4/2015	Pre-construction 95 % Construction 29 % Interconnection 30 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.			
			Digos Solar Power Project Phase II	Enfinity Philippines Renewable Resources Fourth, Inc.	SESC No. 2015-02-100	19.58	6/11/2015	Pre-construction 95 % Construction 29 % Interconnection 30 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.			
XII	South Cotabato	Surallah	Centrala Solar Power Project	nv vogt Philippines Solar Energy One, Inc.	SESC No. 2013-10-043	6.23	6/18/2014 11/10/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Validated the Successful Commissioning of the project.			
			GenSan Solar Power Project Phase I	Del Sol Energy CGS, Inc.	SESC NO. 2015-02-106	48	9/22/2015	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. Subject for on-site monitoring.			
			GenSan Solar Power Project Phase II	Del Sol Energy CGS, Inc.	SESC NO. 2015-02-107	48	8/3/2015	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. Subject for on-site monitoring.			
Grand Total												131.90