

## SOLAR PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of January 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED FIT CAPACITY (MWp)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	ACTIVITIES UNDERTAKEN	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
I	Ilocos Norte	Currimao	Currimao Solar Power Project	Mirae Asia Energy Corporation	SESC No. 2012-08-020	20	7/12/2013	Pre-construction 100 % Construction 95 % Interconnection 100 %	• On-going construction. Validated the 80% Electromechanical Completion of the project.			
		Burgos	Burgos Solar Power Project Phase I	Energy Development Corporation	SESC No. 2014-07-088	4.1	1/7/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned on 02 March 2015 and started Commercial Operation on 05 March 2015.	3/2/2015	3/5/2015	4.10
		Burgos Solar Power Project Phase 2	Energy Development Corporation	SESC No. 2014-07-088	2.66	12/9/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Validated the Successful Commissioning of the project.				
III	Pampanga	Mexico	Pampanga Solar Power Project	RASLAG Corp.	SESC No. 2014-01-062	10	6/13/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Phase "A" with 8 MWP and Phase "B" with 2 MWP were successfully commissioned on 03 February 2015 and 12 March 2015, respectively. The start of commercial operation of the whole 10 MWP was reckoned on 05 February 2015.	2/3/2015 3/12/2015	2/5/2015	10.00
			Pampanga Solar Power Project Phase II	RASLAG Corp.	SESC No. 2014-01-062	13.14	9/22/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Validated the Successful Commissioning of the project.			
		Mabalacat	Clark Solar Power Project	Enfinity Philippines Renewable Resources Inc.	SESC No. 2014-07-086	24.552	3/20/2015	Pre-construction 98 % Construction 55 % Interconnection 90 %	• On-going construction. Subject for on-site monitoring.			
	Bataan	Hermosa	Hermosa Solar Power Project	YH Green Energy Incorporated	SESC No. 2015-06-241	14.5	11/10/2015	Pre-construction 95 % Construction 87 % Interconnection 100 %	• On-going construction. Validated the 80% Electromechanical Completion of the project.			
		Morong	Morong Solar Power Project	SPARC Solar Powered Agri-Rural Communities Corporation	SESC No. 2012-03-014	5.02	11/10/2015	Pre-construction 90 % Construction 92 % Interconnection 70 %	• On-going construction. Requested for on-site validation of its Successful Commissioning.			
	Bulacan	San Rafael	San Rafael Solar Power Project	SPARC Solar Powered Agri-Rural Communities Corporation	SESC No. 2012-03-012	3.82	11/10/2015	Pre-construction 100 % Construction 93 % Interconnection 76 %	• On-going construction. Requested for on-site validation of its Successful Commissioning.			
	Zambales	Palauig	Palauig Solar Power Project	SPARC Solar Powered Agri-Rural Communities Corporation	SESC No. 2012-03-013	5.02	11/10/2015	Pre-construction 100 % Construction 94 % Interconnection 80 %	• On-going construction. Requested for on-site validation of its Successful Commissioning.			
	Nueva Ecija	Cabanatuan City	Cabanatuan Solar Power Project	First Cabanatuan Renewable Ventures, Inc.	SESC No. 2012-08-018	10.06	9/22/2015	Pre-construction 0 % Construction 0 % Interconnection 0 %	• On-going construction. Subject for on-site monitoring.			
	Bataan	Morong - Hermosa	Sta. Rita Solar Power Project	Jobin-Sqm Inc.	SESC No. 2013-10-039	100.44	8/28/2015	Pre-construction 92 % Construction 57 % Interconnection 29 %	• On-going construction. Subject for on-site monitoring.			
	Tarlac	Concepcion	Concepcion Solar Power Project	Enfinity Philippines Renewable Resources Inc.	SESC No. 2015-02-101	50.55	6/11/2015	Pre-construction 50 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. Subject for on-site monitoring.			

# SOLAR PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of January 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED FIT CAPACITY (MWp)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	ACTIVITIES UNDERTAKEN	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)	
III	Tarlac	Tarlac City	Tarlac Solar Power Project	PetroSolar Corporation	SESC No. 2015-03-115	50	9/24/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• On-going pre-commissioning activities with the NGCP.				
NCR	Metro Manila	Quezon City	SM North Solar Power Project	Solar Philippines Commercial Rooftop Projects, Inc.	SESC No. 2014-04-072	1.5	12/29/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 07 April 2015.	4/7/2015	4/7/2015	1.50	
IV-A	Cavite	Noveleta, Rosario, Gen. Trias, Tanza	Cavite Solar Power Project	Enfinity Philippines Renewable Resources Inc.	SESC No. 2011-12-006	3	3/23/2015	Pre-construction 78 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. Subject for on-site monitoring.				
		Rosario and General Trias	Cavite Economic Zone Solar Power Project	Majestics Energy Corporation	SESC No. 2013-10-040	41.3	6/5/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned on 14 March 2015 and started Commercial Operation on 15 March 2015.	3/14/2015	3/15/2015	41.30	
		Rizal	Rodriguez	Macabud Solar Power Project	ATN Philippines Solar Energy Group, Inc.	SESC No. 2011-05-002	30	6/27/2013	Pre-construction 98 % Construction 8 % Interconnection 49 %	• On-going construction. Subject for on-site monitoring.			
		Batangas	Calatagan	Calatagan Solar Power Project	Solar Philippines Calatagan Corporation	SESC NO. 2014-12-091	46.781(63.30) 16.25	9/24/2015	Pre-construction 90 % Construction 40 % Interconnection 30 %	• On-going construction. Subject for on-site monitoring.			
VI	Negros Occidental	San Carlos City	San Carlos Solar Power Project Phase I-A and I-B (SACASOL I-A&I-B)	San Carlos Solar Energy Inc.	SESC No. 2013-09-037	22	3/3/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Phase "A" composing of 13 MWp successfully commissioned and already started commercial operation on 15 May 2014. • Phase "B" composing of 9 MWp successfully commissioned and already started commercial operation on 16 August 2014.	5/15/2014 8/16/2014	5/15/2014 8/16/2014	22.00	
			San Carlos Solar Power Project Phase I-C and I-D (SACASOL I-C&I-D)	San Carlos Solar Energy Inc.	SESC No. 2013-09-037	23	12/11/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned on 22 August 2015 and started commercial operation on 06 September 2015.	8/22/2015	9/6/2015	23.00	
		Cadiz City	Cadiz Solar Power Project	Helios Solar Energy Corp. (formerly Phil-Power Solar Energy)	SESC No. 2013-06-035	132.5	12/29/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• On-going pre-commissioning activities with the NGCP.				
		La Carlota City	La Carlota Solar Power Project (SACASOL II-A)	San Carlos Solar Energy Inc.	SESC No. 2014-04-075	18	4/1/2015	Pre-construction 94 % Construction 55 % Interconnection 21 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.				
		Manapla and Cadiz	Manapla Solar Power Project (SACASOL III)	Negros Island Solar Power Inc.	SESC NO. 2014-05-080	48	11/10/2015	Pre-construction 100 % Construction 9 % Interconnection 7 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.				
		Bais City	Bais City Solar Power Project (SACASOL IV)	Monte Solar Energy Inc.	SESC NO. 2014-09-090	18	12/9/2015	Pre-construction 80 % Construction 2 % Interconnection 6 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.				
		La Carlota City	La Carlota Solar Power Project (SACASOL II-B)	Negros Island Solar Power Inc.	SESC No. 2015-04-220	14	12/9/2015	Pre-construction 94 % Construction 20 % Interconnection 21 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.				
		San Carlos City	SACASUN Solar Power Project	San Carlos Sun Power Inc.	SESC No. 2015-05-226	58.98	12/9/2015	Pre-construction 92 % Construction 88 % Interconnection 80 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.				

## SOLAR PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of January 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED FIT CAPACITY (MWp)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	ACTIVITIES UNDERTAKEN	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
VI	Iloilo	Miag-ao	Miag-ao Solar Power Project	Cosmo Solar Energy, Inc.	SESC No. 2013-09-036	5.67	1/12/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• On-going pre-commissioning activities with the NGCP.			
	Iloilo	Tigbauan	Tigbauan Solar Power Project	Solexar Energy International, Inc.	SESC NO. 2014-06-082	34.3	12/9/2015	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. Subject for on-site monitoring.			
VIII	Leyte	Ormoc	Ormoc Solar Power Project	Phil. Solar Farm-Leyte, Inc.	SESC No. 2012-08-019	30	5/31/2013	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned on 03 April 2015 and started Commercial Operation on 04 April 2015.	4/3/2015	4/4/2015	30.00
	Biliran	Biliran	Biliran Solar Power Project	E & P Green Energy, Inc.	SESC No. 2015-03-117	25	8/28/2015	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. Subject for on-site monitoring.			
X	Bukidnon	Kibawe	Kibawe Solar Power Project	Asian Greenenergy Corp.	SESC No. 2014-04-074	10.49	6/19/2015	Pre-construction 85 % Construction 68 % Interconnection 6 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.			
XI	Davao del Sur	Digos City	Digos Solar Power Project Phase I	Enfinity Philippines Renewable Resources Fourth, Inc.	SESC No. 2015-02-100	10	5/4/2015	Pre-construction 95 % Construction 29 % Interconnection 30 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.			
			Digos Solar Power Project Phase II	Enfinity Philippines Renewable Resources Fourth, Inc.	SESC No. 2015-02-100	19.58	6/11/2015	Pre-construction 95 % Construction 29 % Interconnection 30 %	• On-going construction. Requested for on-site validation of its 80% Electromechanical Completion.			
XII	South Cotabato	Surallah	Centrala Solar Power Project	nv vogt Philippines Solar Energy One, Inc.	SESC No. 2013-10-043	6.23	6/18/2014 11/10/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Validated the Successful Commissioning of the project.			
			GenSan Solar Power Project Phase I	Del Sol Energy CGS, Inc.	SESC NO. 2015-02-106	48	9/22/2015	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. Subject for on-site monitoring.			
			GenSan Solar Power Project Phase II	Del Sol Energy CGS, Inc.	SESC NO. 2015-02-107	48	8/3/2015	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. Subject for on-site monitoring.			
<b>Grand Total</b>												<b>131.90</b>