

SOLAR PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of June 30, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	ACTIVITIES UNDERTAKEN	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
						FIT CAPACITY (MWp)						
I	Ilocos Norte	Currimao	Currimao Solar Power Project	Mirae Asia Energy Corporation	SESC No. 2012-08-020	20	7/12/2013	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 29 February 2016.	2/27/2016	2/29/2016	20.00
		Burgos	Burgos Solar Power Project Phase I	Energy Development Corporation	SESC No. 2014-07-088	4.1	1/7/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 05 March 2015.	3/2/2015	3/5/2015	4.10
			Burgos Solar Power Project Phase 2	Energy Development Corporation	SESC No. 2014-07-088	2.66	12/9/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 19 January 2016.	1/17/2016	1/19/2016	2.66
	Sarrat	Sarrat Solar Power Project	Bosung Solartec, Inc.	SESC No. 2016-02-276	1	3/22/2016	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. For issuance of show-cause letter.				
III	Pampanga	Mexico	Pampanga Solar Power Project	RASLAG Corp.	SESC No. 2014-01-062	10	6/13/2014 Amended on 11/3/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 05 February 2015.	2/3/2015 3/12/2015	2/5/2015	10.00
			Pampanga Solar Power Project Phase II	RASLAG Corp.	SESC No. 2014-01-062	13.14	9/22/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 23 December 2015	12/23/2015	12/23/2015	13.14
	Mabalacat	Clark Solar Power Project	Enfinity Philippines Renewable Resources Inc.	SESC No. 2014-07-086	22.33	3/20/2015 Amended 3/11/2016	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 12 March 2016.	3/11/2016	3/12/2016	22.33	
	Bataan	Hermosa	Hermosa Solar Power Project	YH Green Energy Incorporated	SESC No. 2015-06-241	14.5	11/10/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 12 February 2016.	2/11/2016	2/12/2016	14.51
		Morong	Morong Solar Power Project	SPARC Solar Powered Agri-Rural Communities Corporation	SESC No. 2012-03-014	5.02	11/10/2015	Pre-construction 90 % Construction 92 % Interconnection 70 %	• On-going construction/commissioning. Subject for on-site validation of its Successful Commissioning.			
		Mariveles	Bataan Solar Power Project	Next Generation Power Technology Corp.	SESC NO. 2014-04-076	18	3/11/2016	Pre-construction 100 % Construction 98 % Interconnection 100 %	• On-going construction/commissioning. Subject for on-site validation of its Successful Commissioning.			
	Bulacan	San Rafael	San Rafael Solar Power Project	SPARC Solar Powered Agri-Rural Communities Corporation	SESC No. 2012-03-012	3.82	11/10/2015	Pre-construction 100 % Construction 95 % Interconnection 76 %	• On-going construction/commissioning. Subject for on-site validation of its Successful Commissioning.			
		San Ildefonso	Bulacan 3 Solar Power Project	Bulacan Solar Energy Corp. (formerly Cleantech Global Renewables, Inc.)	SESC No. 2015-06-231-AF1	15	3/11/2016	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 14 March 2016.	3/12/2016	3/14/2016	15.00
		Zambales	Palauig	Palauig Solar Power Project	SPARC Solar Powered Agri-Rural Communities Corporation	SESC No. 2012-03-013	5.02	11/10/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 13 March 2016.	3/12/2016	3/13/2016

SOLAR PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of June 30, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	ACTIVITIES UNDERTAKEN	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)	
						FIT CAPACITY (MWp)							
III	Zambales	Botolan	Botolan Solar Power Project	Solar Power Utilities Generator Corporation	SESC No. 2015-05-227	39.27	3/7/2016	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. For issuance of show-cause letter.				
	Nueva Ecija	Cabanatuan City	Cabanatuan Solar Power Project	First Cabanatuan Renewable Ventures, Inc.	SESC No. 2012-08-018	10.26	9/22/2015 Amended on 3/11/2016	Pre-construction 100 % Construction 100 % Interconnection 100 %					• Successfully commissioned and started Commercial Operation on 11 March 2016.
	Bataan	Morong - Hermosa	Sta. Rita Solar Power Project	Jobin-Sqm Inc.	SESC No. 2013-10-039	7.14	8/28/2015 Amended on 3/11/2016	Pre-construction 100 % Construction 100 % Interconnection 100 %	• On-going construction. Delayed implementation of 5-Year WP. For issuance of show-cause letter. Subject for on-site validation of successful commissioning and start of commercial operation date.				
	Tarlac	Concepcion	Concepcion Solar Power Project	Enfinity Philippines Renewable Resources Inc.	SESC No. 2015-02-101	50.55	6/11/2015	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. For issuance of show-cause letter.				
		Tarlac City	Tarlac Solar Power Project	PetroSolar Corporation	SESC No. 2015-03-115	50.07	9/24/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 10 February 2016.	2/10/2016	2/10/2016	50.07	
			Armenia Solar Power Project	nv vogt Philippines Solar Energy Three, Inc.	SESC No. 2016-02-277	8.84	3/14/2016	Pre-construction 98 % Construction 100 % Interconnection 100 %	• On-going commissioning. Subject for on-site validation of its Successful Commissioning.				
			Dalayap Solar Power Project	nv vogt Philippines Solar Energy Four, Inc.	SESC No. 2016-02-278	7.48	3/14/2016	Pre-construction 98 % Construction 100 % Interconnection 100 %	• On-going commissioning. Subject for on-site validation of its Successful Commissioning.				
NCR	Metro Manila	Quezon City	SM North Solar Power Project	Solar Philippines Commercial Rooftop Projects, Inc.	SESC No. 2014-04-072	1.5	12/29/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 07 April 2015.	4/7/2015	4/7/2015	1.50	
	Metro Manila	Valenzuela City	Valenzuela Solar Power Project	Valenzuela Solar Energy Inc.	SESC No. 2015-09-253	8.5	3/7/2016	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 08 March 2016.	3/8/2016	3/8/2016	8.50	
IV-A	Cavite	Noveleta, Rosario, Gen. Trias, Tanza	Cavite Solar Power Project	Enfinity Philippines Renewable Resources Inc.	SESC No. 2011-12-006	3	3/23/2015	Pre-construction 18 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. For issuance of show-cause letter.				
		Rosario and General Trias	Cavite Economic Zone Solar Power Project	Majestics Energy Corporation	SESC No. 2013-10-040	41.3	6/5/2014 Amended on 1/12/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 15 March 2015.	3/14/2015	3/15/2015	41.30	
	Rizal	Rodriguez	Macabud Solar Power Project	ATN Philippines Solar Energy Group, Inc.	SESC No. 2011-05-002	30	6/27/2013	Pre-construction 98 % Construction 8 % Interconnection 49 %	• On-going construction. DOE issued show-cause letter due to delayed implementation of 5-Year WP.				
	Laguna	Sta. Rosa	CW Home Depot Solar Power Project	CW Marketing & Development Corporation	SESC No. 2016-02-280	1.675	3/31/2016	Pre-construction 100 % Construction 98 % Interconnection 100 %	• On-going construction/commissioning. Subject for on-site validation of its Successful Commissioning.				

SOLAR PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of June 30, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	ACTIVITIES UNDERTAKEN	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
						FIT CAPACITY (MWp)						
IV-A	Batangas	Calatagan	Calatagan Solar Power Project	Solar Philippines Calatagan Corporation	SESC NO. 2014-12-091	63.3	9/24/2015 Amended 2/9/2016	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 11 March 2016.	3/11/2016	3/11/2016	63.30
		Lian	Lian Solar Power Project	Absolut Distillers, Inc.	SESC No. 2015-03-116	2.04	3/7/2016	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 08 March 2016.	3/8/2016	3/8/2016	2.04
VI	Negros Occidental	San Carlos City	San Carlos Solar Power Project Phase I-A and I-B (SACASOL I-A&I-B)	San Carlos Solar Energy Inc.	SESC No. 2013-09-037	22	3/3/2014 Amended on 1/12/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Phase "A" composing of 13 MWp successfully commissioned and started commercial operation on 15 May 2014. • Phase "B" composing of 9 MWp successfully commissioned and started commercial operation on 16 August 2014.	5/15/2014 8/16/2014	5/15/2014 8/16/2014	22.00
			San Carlos Solar Power Project Phase I-C and I-D (SACASOL I-C&I-D)	San Carlos Solar Energy Inc.	SESC No. 2013-09-037	23	12/11/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started commercial operation on 06 September 2015.	8/22/2015	9/6/2015	23.00
		Cadiz City	Cadiz Solar Power Project	Helios Solar Energy Corp. (formerly Phil-Power Solar Energy Corp.)	SESC No. 2013-06-035	132.5	12/29/2014	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 14 March 2016.	3/4/2016	3/14/2016	132.50
		La Carlota City	La Carlota Solar Power Project (SACASOL II-A)	Negros Island Solar Power Inc.	SESC NO. 2014-04-075-AF1	18	4/1/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Merged with La Carlota II-B.			
			Islasol Solar Power Project	Negros Island Solar Power Inc.	SESC No. 2016-03-290	32	3/14/2016	Pre-construction 100 % Construction 100 % Interconnection 100 %	• On-going commissioning. Subject for on-site validation of its Successful Commissioning.			
		Manapla and Cadiz	Manapla Solar Power Project (SACASOL III)	Negros Island Solar Power Inc.	SESC NO. 2014-05-080	48	11/10/2015	Pre-construction 100 % Construction 100 % Interconnection 55 %	• On-going construction/commissioning. Subject for on-site validation of its Successful Commissioning.			
		Bais City	Bais City Solar Power Project (SACASOL IV)	Monte Solar Energy Inc.	SESC NO. 2014-09-090	18	12/9/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 11 March 2016.	2/29/2016	3/11/2016	18.00
		Victorias City	Victorias Solar Power Project	VictoriaSolar Energy Corp. (formerly SunAsia Energy Inc.)	SESC No. 2015-03-118	30.63	2/16/2016	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. For issuance of show-cause letter.			
		La Carlota City	La Carlota Solar Power Project (SACASOL II-B)	Negros Island Solar Power Inc.	SESC No. 2015-04-220	14	12/9/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Merged with La Carlota II-A.			

SOLAR PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of June 30, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED FIT CAPACITY (MWp)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	ACTIVITIES UNDERTAKEN	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
VI	Negros Occidental	Silay City	Silay Solar Power Project	Silay Solar Power, Inc. (formerly Megawatt Clean Energy, Inc.)	SESC No. 2015-04-225-AF1	25.01	3/7/2016 Amended on 3/11/2016	Pre-construction 100 % Construction 98 % Interconnection 100 %	• On-going construction/commissioning. Subject for on-site validation of its Successful Commissioning.			
		San Carlos City	SACASUN Solar Power Project	San Carlos Sun Power Inc.	SESC No. 2015-05-226	58.98	12/9/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• On-going commissioning. Subject for on-site validation of its Successful Commissioning.			
	Iloilo	Miag-ao	Miag-ao Solar Power Project	Cosmo Solar Energy, Inc.	SESC No. 2013-09-036	5.67	1/12/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• On-going commissioning. Subject for on-site validation of its Successful Commissioning.			
	Iloilo	Tigbauan	Tigbauan Solar Power Project	Solexar Energy International, Inc.	SESC NO. 2014-06-082	34.3	12/9/2015	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. For issuance of show-cause letter.			
VII	Cebu	Toledo	Toledo Solar Power Project Phase 1	First Toledo Solar Energy Corp. (formerly SunAsia Energy Inc.)	SESC No. 2015-05-230	60	05/24/2016 (Amended) 3/11/2016	Pre-construction 100 % Construction 100 % Interconnection 100 %	• On-going construction/commissioning. Subject for on-site validation of its Successful Commissioning.			
VIII	Leyte	Ormoc	Ormoc Solar Power Project	Phil. Solar Farm-Leyte, Inc.	SESC No. 2012-08-019	30	5/31/2013	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 04 April 2015.	4/3/2015	4/4/2015	30.00
		Tacloban, Santa Fe and Palo	Palo Solar Power Project	Sulu Electric Power and Light (Phils.), Inc.	SESC NO. 2014-04-073	49.81	3/7/2016	Pre-construction 100 % Construction 99 % Interconnection 100 %	• On-going construction/commissioning. Subject for on-site validation of its Successful Commissioning.			
	Biliran	Biliran	Biliran Solar Power Project	E & P Green Energy, Inc.	SESC No. 2015-03-117	25	8/28/2015	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. For issuance of show-cause letter.			
X	Bukidnon	Kibawe	Kibawe Solar Power Project	Asian Greenenergy Corp.	SESC No. 2014-04-074	10.49	6/19/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started Commercial Operation on 13 March 2016.	3/8/2016	3/13/2016	10.49
XI	Davao del Sur	Digos City	Digos Solar Power Project	Enfinity Philippines Renewable Resources Fourth, Inc.	SESC No. 2015-02-100	28.59	5/4/2015 Amended on 3/11/2016	Pre-construction 100 % Construction 100 % Interconnection 100 %	• On-going commissioning. Subject for on-site validation of its Successful Commissioning.			
XII	South Cotabato	Surallah	Centrala Solar Power Project	nv vogt Philippines Solar Energy One, Inc.	SESC No. 2013-10-043	6.23	6/18/2014 Amended on 11/10/2015	Pre-construction 100 % Construction 100 % Interconnection 100 %	•Successfully commissioned and started commercial operation on 09 December 2015.	11/29/2015	12/9/2015	6.23
		General Santos City	GenSan Solar Power Project Phase I	Del Sol Energy CGS, Inc.	SESC NO. 2015-02-106	48	9/22/2015	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. For issuance of show-cause letter.			
				GenSan Solar Power Project Phase II	Del Sol Energy CGS, Inc.	SESC NO. 2015-02-107	48	8/3/2015	Pre-construction 0 % Construction 0 % Interconnection 0 %	• Delayed implementation of 5-Year WP. For issuance of show-cause letter.		
Grand Total												525.95