

VISAYAS COMMITTED POWER PROJECTS

As of 31 March 2024

| Name of the Project | Plant Type | Company Name | Location | Region | Installed/ Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development |
|--|------------|--|---|--------|--------------------------------|----------------------------------|-----------------------------|---|
| COAL | | | | | | | | |
| Palm Concepcion Coal-Fired Power Plant Unit II | Coal | Palm Concepcion Power Corp. | Brgy. Nipa, Concepcion, Iloilo | VI | 135.000 | Jun 2026 | Jun 2026 | |
| OIL-BASED | | | | | | | | |
| Sulzer Diesel Power Plant | Oil | General Milling Corporation | M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu | VII | 5.500 | Completed | Sep 2024 | Power plant construction was completed. Procurement and installation of required protective devices, communication equipment, and SCADA devices are currently on-going. |
| Caterpillar Diesel Power Plant | Oil | General Milling Corporation | M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu | VII | 2.000 | Completed | Sep 2024 | |
| Cummins Diesel Power Plant | Oil | General Milling Corporation | M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu | VII | 1.000 | Completed | Sep 2024 | |
| Bohol In-Island Diesel Power Plant | Oil | Conal Holdings Corporation | Brgy. Imelda, Ubay, Bohol | VII | 95.200 | TBD | TBD | Facilities study approved by NGCP last 5 February 2024. Energization workshop with NGCP was held last 26 February 2024. CHC submitted to NGCP for approval the co-location of Structure No. 6 of the 138kV Transmission Line in NGCP Ubay Substation. CHC received a letter from NGCP dated 1 April 2024 rejecting the colocation of Structure No. 6 in NGCP Ubay Substation. |
| GEOHERMAL | | | | | | | | |
| Biliran Geothermal Plant Project (Phase 1) | Geothermal | Biliran Geothermal Incorporated | Sitio Pulang Yuta, Brgy. Cabibhan, Caibiran, Biliran | VIII | 2.000 | Dec 2023 | May 2024 | Embedded with BILECO PCATC was issued by BILECO from 20 December 2023 until 19 February 2024. Updated PCATC from BILECO dated 17 Feb 2024 to 17 April 2024. Clearance to Energize (CTE) from NGCP dated 17 Feb 2024 to 17 April 2024. BILECO approved the PCATC extension from 18 April to 17 May 2024. BGI has completed its pre-filing application for PAO/COC to the ERC. Ongoing T&C. |
| Bago Binary Geothermal Power Plant (formerly Northern Negros Geothermal Project) | Geothermal | Energy Development Corporation | Brgy. Mailum, Bago, Negros Occidental | VI | 5.645 | Sep 2024 | Dec 2024 | Ongoing project construction at 90% completion rate. Awaiting for NGCP final revision of TSA for concurrence of both parties |
| Biliran Geothermal Plant Project (Phase 2) | Geothermal | Biliran Geothermal Incorporated | Biliran, Biliran | VIII | 6.000 | Sep 2024 | Oct 2024 | Installation will commence after completing the commissioning of Phase 1 |
| Mahanagdong Geothermal Brine Optimization Power Plant | Geothermal | Energy Development Corporation | Barangay Tongonan, Ormoc City, Leyte | VIII | 28.000 | Jun 2025 | Sep 2025 | Ongoing project construction at 70.22% completion rate. |
| Biliran Geothermal Plant Project (Phase 3) | Geothermal | Biliran Geothermal Incorporated | Biliran, Biliran | VIII | 42.000 | 2027 | 2027 | |
| HYDRO | | | | | | | | |
| Upper Taft Hydroelectric Power Project | Hydro | Iraya Ventures, Inc. | Taft, Eastern Samar | VIII | 14.100 | May 2024 | Jun 2024 | DOC under FIT 91% as of January 2024 |
| Bao Hydroelectric Power Project | Hydro | LEYECO V | Kanangga, Leyte | VIII | 2.000 | May-25 | Jul-25 | Embedded Plant - LEYECO V 27.82% complete as of September 2023 |
| Igbulo (Bais) Hydroelectric Power Project | Hydro | Century Peak Energy Corporation | Igbaras, Iloilo | VI | 8.100 | 2025 | 2025 | With SIS Endorsement DOC Under FIT Delayed due to technical issues on the improvement of the design of the civil structures Right-of-way issues Under FIT System |
| Binalbagan 1 | Hydro | Almana Power Corporation | Canlaon City, Negros Oriental | VII | 5.300 | 2028 | 2028 | 2.518% as of December 2023 |
| BIOMASS | | | | | | | | |
| 8 MW Biomass Cogeneration Plant (Expansion Project) | Biomass | Central Azucarera de San Antonio | Passi City, Iloilo | VI | 8.000 | Apr 2024 | Dec 2024 | - Ongoing WESM Registration of the additional 8-MW capacity. - For application of COE-ERC. For application of COE to ERC. Tentative schedule of GCT is 11-13 April 2024 |
| 3 MW Biomass Cogeneration Power Plant Project (3 MW Phase 1) | Biomass | HDJ Bayawan Agri-Venture Corporation | Bayawan City, Negros Oriental | VII | 3.000 | Oct 2024 | Dec 2024 | - Operational for own-use of its Phase I (3MW) - Already installed CT, PT, and power meters while ongoing testing of SCADA |
| 3 MW Biomass Cogeneration Plant Project (Phase 2: 3MW) | Biomass | HDJ Bayawan Agri-Venture Corporation | Bayawan City, Negros Oriental | VII | 3.000 | Oct 2024 | Dec 2024 | - 85% project completion of Phase II; resumed its project construction last week of March 2024 |
| 70-MW Biomass Cogeneration Plant (30-MW Expansion Project) | Biomass | Victorias Milling Company, Inc. | Victorias City, Negros Occidental | VI | 30.000 | Nov 2024 | Dec 2024 | - Ongoing WESM Registration of the additional 30-MW capacity; Scheduled for T&C on November 2024. |
| SOLAR | | | | | | | | |
| Kananga-Ormoc Solar Power Project | Solar | Solar Philippines Visayas Corporation | Kananga and Ormoc City, Leyte | VIII | 300.000 | Oct 2025 | Dec 2025 | Under GEA-1 |
| San Isidro Solar Power Project | Solar | San Isidro Solar Power Corp. | San Isidro, Leyte | VIII | 226.842 | Mar 2025 | Jun 2025 | Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Financial closing - 5% completed Procurement of EPC - 100% completed |
| Ajuy 1 Solar Power Plant Project | Solar | Joy-Nostalg Solaris Incorporated | Brgy. Tipacla, Ajuy Iloilo | VI | 14.000 | Sep 2026 | Nov 2026 | Under GEA-2 |
| Luca Solar Power Project | Solar | Apolaki Eight Inc. | Barangay Luca, Ajuy, Iloilo | VI | 40.000 | Oct 2026 | Dec 2026 | Under GEA-2 |
| Silay 2b Solar Power Project | Solar | Citicore Solar Negros Occidental 2, Inc. | Silay City, Negros Occidental | VI | 20.000 | Jul 2026 | Dec 2026 | Under GEA-2 Construction - 5% |
| Toledo Solar Power Project | Solar | Citicore Solar Cebu, Inc. | Pinamungahan and Toledo, Cebu | VII | 49.000 | Oct 2026 | Dec 2026 | Under GEA-2 |
| Silay 2a Solar Power Project | Solar | Citicore Solar Negros Occidental 2, Inc. | Silay City, Negros Occidental | VI | 30.000 | Jul 2026 | Dec 2026 | Under GEA-2 Construction - 5% |
| Silay Solar Power Project | Solar | Citicore Solar Negros Occidental, Inc. | Silay City, Negros Occidental | VI | 20.000 | Oct 2026 | Dec 2026 | Under GEA-2 |
| WIND | | | | | | | | |
| Nabas Wind Power Project | Wind | PetroWind Energy Inc. | Nabas and Malay, Aklan | VI | 13.200 | Apr 2026 | May 2025 | Under GEA-1 (Phase 2 -13.2 MW); Covered by valid WESC, COR, and COCOC; Under construction With issued PCATC (1st week of April 2024). On-going testing and commissioning (i.e., Online 2 WTGs on 04 Apr 2024, and 3rd WTG on 06 Apr 2024). |
| Gemini Wind Power Project | Wind | Gemini Wind Energy Corp. | San Isidro, Northern Samar and Calbayog City, Samar | VIII | 200.000 | Oct 2026 | Dec 2026 | Under GEA-2; Covered by valid WESC and COR. |
| Bago City Wind Power Project | Wind | FirstMaxpower International Corporation | Bago City, Negros Occidental | VI | 150.000 | Oct 2026 | Dec 2026 | Under GEA-2; Covered by valid WESC and COR. |
| Iloilo CW 1 Wind Power Project | Wind | Citicore Wind Energy Corporation | Maasin, Alimodian, Leon, San Miguel, Oton, and Tigbauan, Iloilo | VI | 152.000 | Nov 2026 | Dec 2026 | Under GEA-2; Covered by valid WESC and COR. |

VISAYAS COMMITTED POWER PROJECTS

As of 31 March 2024

| Name of the Project | Plant Type | Company Name | Location | Region | Installed/ Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development |
|---|------------|--------------------------------|--|--------|--------------------------------|----------------------------------|-----------------------------|---|
| ENERGY STORAGE SYSTEM (ESS) | | | | | 310.000 | | | |
| Tabango Battery Energy Storage System | BESS | SMGP BESS Power Inc. | Tabango, Leyte | VIII | 20.000 | Mar 2024 | Oct 2024 | Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of the Competitive Selection Process by NGCP/For Reserve Market |
| Dingle Battery Energy Storage System | BESS | SMGP BESS Power Inc. | Dingle, Iloilo | VI | 20.000 | TBD | TBD | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement |
| Samboan Battery Energy Storage System | BESS | SMGP BESS Power Inc. | Samboan, Cebu | VII | 20.000 | TBD | TBD | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement |
| Compostela Battery Energy Storage System | BESS | SMGP BESS Power Inc. | Compostela, Cebu | VII | 20.000 | TBD | TBD | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement |
| Nabas Battery Energy Storage System | BESS | SMGP BESS Power Inc. | Nabas, Antique | VI | 20.000 | TBD | TBD | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement |
| Calbayog Battery Energy Storage System | BESS | SMGP BESS Power Inc. | Brgy. Carayman, Calbayog, Samar | VIII | 20.000 | TBD | TBD | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement |
| Tonganon Energy Storage System | BESS | Energy Development Corporation | Brgy. Lim-ao, Kananga, Leyte | VIII | 30.000 | Sep 2024 | Dec 2024 | |
| Southern Negros Energy Storage System | BESS | Energy Development Corporation | Brgy. Puhagan, Valencia, Negros Oriental | VII | 30.000 | Sep 2024 | Dec 2024 | |
| Northern Negros Energy Storage System | BESS | Energy Development Corporation | Murcia, Negros Occidental | VI | 30.000 | Sep 2025 | Dec 2025 | |
| Tabango Battery Energy Storage System Phase 2 | BESS | SMGP BESS Power Inc. | Tabango, Leyte | VIII | 20.000 | TBD | TBD | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement |
| Toledo Battery Energy Storage System Phase 2 | BESS | SMGP BESS Power Inc. | Toledo City, Cebu | VII | 20.000 | TBD | TBD | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement |
| San Carlos Battery Energy Storage System | BESS | SMGP BESS Power Inc. | San Carlos City, Negros Occidental | VI | 20.000 | TBD | TBD | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement |
| Mactan Battery Energy Storage System | BESS | SMGP BESS Power Inc. | Mactan, Cebu | VII | 20.000 | TBD | TBD | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement |
| Ubay Battery Energy Storage System Phase 2 | BESS | SMGP BESS Power Inc. | Ubay, Bohol | VII | 20.000 | TBD | TBD | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement |

Notes:

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 29 February 2024

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph