Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL						1,450.000			
Mariveles Coal-Fired Power Plant Phase I - Unit 4	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	150.000	Jun 28, 2024 (Actual)	Nov 2024	
Masinloc Power Plant - Unit 4	Coal	Masinloc Power Partners Co, Ltd.	Masinloc, Zambales	Zambales	III	350.000	May 2025	Aug 2025	Possible delay on the Transmission Line due to issue with the Right of way.
Mariveles Coal-Fired Power Plant Phase II - Unit 5	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	300.000	Sep 2028	Mar 2029	Right of Way.
Masinloc Power Plant - Unit 5	Coal	Masinloc Power Partners Co, Ltd.	Masinloc, Zambales	Zambales	III	350.000	Nov 2025	Apr 2026	Possible delay on the Transmission Line due to issue with the Right of way.
Mariveles Coal-Fired Power Plant Phase II - Unit 6	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	300.000	Mar 2029	Jun 2029	
OIL-BASED	07	0 0 5	D 01 D 1 0 T 1	Ŧ.,	III	11.040	5 04	F 1 0005	Delays in procurement of major equipment offshore due to
11.04 MW Capas Bunker C-Fired Diesel Power Plant NATURAL GAS	Oil	Supreme Power Corporation	Brgy. Sto. Rosario, Capas, Tarlac	Tarlac		11.040 6,070.000	Dec-24	Feb 2025	COVID-19 pandemic restrictions.
Batangas Combined Cycle Power Plant - Phase 1, Unit 1	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440.000	Jun 2024	Nov 2024	
Batangas Combined Cyle Power Plant - Phase 1, Unit 2		Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440.000	Jul 2024	Dec 2024	
Batangas Combined Cyle Power Plant - Phase 1, Unit 3 Natural Gas-Fired Power Plant		Excellent Energy Resources Inc. (EERI) Batangas Clean Energy, Inc.	Brgy. Dela Paz Proper, Batangas City Brgys. Libjo and Malitam, Batangas City	Batangas Batangas	IV-A IV-A	440.000 1,100.000	Sep 2024 Jun-28	Jan 2025 Jan 2029	
Energy World Corporation 650 MW Gas Fired Combined Cycle Power Plant			Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	Quezon	IV-A	650.000	TBD		Lenders issues on Transmission/Project Financing
Batangas Combined Cyle Power Plant - Phase 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 1 (formerly AOE Coal-Fired Power Plant Unit 1)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 2 (formerly AOE Coal-Fired Power Plant Unit 2)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD		Delays in securing ECC amendment from Coal-to-Gas that will enable the project to be shovel-ready. Current geopolitical issues between Russia and Ukraine that push up fuel prices and
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 1	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD	TBD	hydrocarbon-based products.
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 2	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD	TBD	
GEOTHERMAL						67.573			
Palayan Binary Power Plant	Geothermal	Bacman Geothermal Inc.	Brgy. Nagotgot, Manito, Albay	Albay	V	29.000	December 2023	November 2024	99.10% testing and commissioning completion PCATC Extension to December 2024
Tiwi Geothermal Binary Power Plant	Geothermal	AP Renewables, Inc.	Brgy. Cale, Tiwi, Albay	Albay	V	17.000	July 2024	Feb-25	EPC issued Test On Completion Certificate with a guaranteed output of 15.45MW. GCT schedule base on NGCP availability is on 11-15 November 2024. Target to obtain FCATC by 13 December 2024
Tanawon Geothermal Project	Geothermal	Bacman Geothermal Inc.	Brgy. Bulabog and Capuy, Sorsogon City	Sorsogon	V	21.573	October 2024	December 2024	Ongoing project construction at 94.28% completion rate.
HYDRO Likud 2 Hydroelectric Power Project	Hydro	First Ifugao Renewable Energy Corporation	Asipulo, Ifugao	Ifugao	CAR	743.110 0.560	Oct-23	TBD	- FCATC issued on 01 August 2024 - with ongoing issues regarding the distribution lines of IFELCO (frequent power interruption occurs when Likud 2 HPP is energized. IFELCO requested FIRECO not to energized Likud 2 HPP until further notice)
Ibulao Hydroelectric Power Project	Hydro	Hydrocore, Inc.	Lagawe, Ifugao	Ifugao	CAR	4.500	March 18, 2024	TBD	- FCATC was issued by NGCP. However, the GUCT only covered the 2 out of the 3 units Drafted letter to NGCP to clarify the test procedures conducted for the Ibulao HPP
Laguio (Laginbayan) Malaki 1 Hydroelectric Power Project	Hydro	Enervantage Supplier's Co., Inc.	Mauban, Quezon	Quezon	IV-A	1.600	Sep-24	Nov-24	- For MERALCO's inspection prior to issuance of PCATC
Ibulao 1 Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	Kiangan, Ifugao	Ifugao	CAR	7.600	Jan-25	Mar-25	- 75.78% as of May 2024 - Embedded Plant - IFELCO
Dupinga Hydroelectric Power Project	Hydro	Dupinga Mini Hydro Corporation	Gabaldon, Nueva Ecija	Nueva Ecija	III	4.800	Apr-25	Jun-25	E9 7E9/ on of July 2024
Dipalo Hydroelectric Power Project	Hydro	Power Beacon Renewable Solutions, Inc.	San Quintin, Pangasinan	Pangasinan	1	4.150	Aug-25	Oct-25	- 40% as of July 2024
Sablan 1 Hydroelectric Power Project	Hydro	Hedcor, Inc.	Sablan, Benguet	Benguet	CAR	20.000	Oct-25	Nov-25	- Under GEAP
Daet Hydroelectric Power Project	Hydro	DLM Konstruct Albay Renewable Energy JV Corp	Daet, Camarines Norte	Camarines Norte	V	5.000	Nov-25	Dec-25	- Certificate of Confirmation of Commerciality is under FIT System - 5% Complete
Rangas Hydroelectric Power Project	Hydro	Clean and Green Energy Solutions, Inc Rangas Hydropower Corporation	Goa & Tigaon, Camarines Sur	Camarines Sur	V	2.400	Nov-25	Dec-25	- 10% Complete - No construction activities
Asin-Hungduan Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	Kiangan, Ifugao	Ifugao	CAR	9.800	2025	2025	- 24.69% as of January 2024 - No construction activities since January 2024 - Embedded Plant - IFELCO
Tumauini Hydroelectric Power Project	Hydro	Philnew Hydro Power Corporation	Tumauini, Isabela	Isabela	II	11.300	May-26	Jul-26	Embedded Blant ISELCO II
Wawa Pumped Storage 1 Hydroelectric Power Project	Hydro	Olympia Violago Water & Power, Inc.	Rodriguez, Rizal	Rizal	IV-A	600.000	2030	2030	- 20% as of October 2023
Biyao Hydroelectric Power Project	Hydro	AV Garcia Power Systems Corp.	Balbalan, Kalinga	Kalinga	CAR	0.800	TBD	TBD	- Certificate of Confirmation of Commerciality is under FIT System - For delivery of Electro-mechanical Equipment - 91% as of November 2023 - Embedded Plant - KAELCO
Colasi Hydroelectric Power Project	Hydro	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	Camarines Norte	v	4.000	TBD	TBD	- Certificate of Confirmation of Commerciality is under FIT System - With SIS Endorsement - PCATC extended - For P2P application - For Testing and Commissioning (internal test completed)
Kapangan Hydroelectric Power Project	Hydro	Cordillera Hydro Electric Power Corporation	Kapangan and Kibungan, Benguet	Benguet	CAR	60.000	TBD	TBD	- With SIS Endorsement - Under GEAP - 20.19% as of December 2023
Lalawinan Hydroelectric Power Project	Hydro	PMHC Lalawinan, Inc.	Real, Quezon	Quezon	IV-A	3.000	TBD	TBD	With SIS Endorsement No construction activities since 2021 33.79% complete
Mariveles Hydroelectric Power Project	Hydro	Southeast Asia Renewable Power Corporation	Mariveles, Bataan	Bataan	Ш	0.600	TBD	TBD	Embedded Plant - Authority of the Freeport Area of Bataan (AFAB) For completion of tapping point, penstock and conduct of T&C - 98% complete

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Tignoan River (Upper Cascade) Hydroelectric Power Project	Hydro	BEHMC Upper Tignoan Hydropower Corporation	Real, Quezon	Quezon	IV-A	1.500	TBD	TBD	Pending issue with DENR 55% Complete No construction activities
Tubao Hydroelectric Power Project	Hydro	Tubao Mini Hydro-Electric Corporation	Tubao, La Union	La Union	ı	1.500	TBD	TBD	No construction activities
BIOMASS						6.282			
5.082-MW Biomass Power Plant Project	Biomass	Trustpower Corporation	Mabalacat City, Pampanga	Pampanga	III	5.082	Sep 2024	Nov 2024	- 100% project completion of Phase I (1.68MW); Schedule for GCT by 1st week of September 2024 Generators for Phase 2 (3.402MW) are not yet purchased.
1.2 MW Biogas Power Plant Project SOLAR	Biomass	First Quezon Biogas Corporation	Candelaria, Quezon	Quezon	IV-A	1.200 4.865.970	Jun 2025	Aug 2025	Stopped construction last 2nd quarter 2019 due to financing issues; Ongoing securing of additional funds from potential partners/investors.
SOLAR						4,005.970			Construction - 99.8% completed
Maragondon Solar Power Plant Project	Solar	Solar Tanauan Corporation	Maragondon, Cavite	Cavite	IV-A	48.118	Oct 2024	Nov 2024	Testing & Commissioning - 100% COC Application - 100% WESM Registration for Commercial Operation - 95%
									Waiting for issuance of PAO from ERC Construction - 100% completed Testing & Commissioning - 100% COC Apolication - 100% (Pre-filed)
Tanauan Solar Power Plant Project	Solar	Solar Tanauan Corporation	Tanauan City, Batangas	Batangas	IV-A	48.118	Oct 2024	Nov 2024	COC Application - 100% (Pre-filed) WESM Registration for Commercial Operation - 95% Waiting for issuance of PAO from ERC.
Laoag Solar Power Project - Phase 1	Solar	PV Sinag Power Inc.	Laoag,Aguilar, Pangasinan	Pangasinan	1	57.800	Apr 2024	Dec 2024	Construction - 98.90% completed Testing & Construction - 99.48% waiting for issuance of FCATC
Laoag 2 Solar Power Project - Phase 2	Solar	PV Sinag Power, Inc.	Laoag, Aguilar, Pangasinan	Pangasinan	1	71.400	Apr 2024	Dec 2024	Valuing for issuance or FCATC Construction - 98.88% completed Testing & Construction - 99.18% waiting for issuance of FCATC
PAVI Green Orion Solar Power Plant Project	Solar	PAVI Green Bataan Renewable Energy, Inc.	Sitio Damulog, Brgy. Daan Pare, Orion, Bataan	Bataan	Ш	16.200	Mar 2024	Dec 2024	Construction - 100% completed Testing and Commissioning - 100% COC Application - 70% WESM Registration for Commercial Operation - 100% T&C - 100% FCATC granted on 8 August 2024
Cordon Solar Power Project	Solar	Greenergy For Global, Inc. Doing Business Under G4G	Cordon, Isabela	Isabela	II	52.800	Nov 2024	Dec 2024	GEA-2 Construction - 84% Testing & Construction- 0%
Ilocos Norte Solar Power Project	Solar	Energy Logics Philippines, Inc.	Burgos, Ilocos Norte	Ilocos Norte	I	87.594	Completed	Dec 2024	Construction - 100% completed Testing and Commissioning - 100% completed On-going: Re-filing (In reference to "Revised Rules for Issuance of COC" ERC Resolution 17, Series of 2023)
Bongabon Solar Power Project	Solar	Greentech Solar Energy Inc.	Bongabon, Nueva Ecija	Nueva Ecija	III	18.375	Nov 2024	Dec 2024	Contruction - 88% Testing & Commissioning - 0%
Naic Rooftop Solar Power Project	Solar	Joy-Nostalg Solaris Incorporated	Naic, Cavite	Cavite	IV-A	4.950	Nov 2024	Dec 2024	Construction - 92% Testing and Commissiong - 0% COC Application - 100% Submitted the JNSI Application for a certificate of PRE-FILING and acknowledgement to the ERC on June 29, 2024 WESM Registration for Commercial Operation - 24%
Warehouse No. B4 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse B4 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.180	Nov 2024	Dec 2024	Construction - 20% completed Interconnection! Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissionig - 0% WESM Registration for Commercial Operation - 35% GEA-2
Warehouse #3 C TEKNIK Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #3 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Nov 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissionig - 0% WESM Registration for Commercial Operation - 35% GEA-2
Warehouse #5 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #5 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Nov 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissiong - 0% WESM Registration for Commercial Operation - 35% GEA-2
Warehouse #4 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #4 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Nov 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Tresting and Commissionig - 0% WESM Registration for Commercial Operation - 35% GEA-2
Warehouse #6 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #6 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Nov 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissionig - 0% WESM Registration for Commercial Operation - 35% GEA-2

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Warehouse #1 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #1 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.060	Nov 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissionig - 0% WESM Registration for Commercial Operation - 35% GEA-2
Warehouse #18 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #18 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.150	Nov 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissionig - 0% WESM Registration for Commercial Operation - 35% GEA-2
Warehouse #19 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #19 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.150	Nov 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissionig - 0% WESM Registration for Commercial Operation - 35% GEA-2
Warehouse #2 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #2 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.090	Nov 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissionig - 0% WESM Registration for Commercial Operation - 35% GEA-2
Bongabon Solar Power Project	Solar	Nuevasol Energy Corp.	Bongabon, Nueva Ecija	Nueva Ecija	111	30.933	Nov 2024	Dec 2024	Construction - 98% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 70% Testing & Commissioning - 0% COC Application - Pre-filed to ERC WESM Registration for Commercial Operation - 0% GEA-2
Gamu Solar Power Project	Solar	Megasol Energy 1 Inc.	Gamu, Isabela	Isabela	II	41.244	Nov 2024	Dec 2024	Construction - 98% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 70% Testing & Commissioning - 0% COC Application - Pre-filled to ERC WESM Registration for Commercial Operation - 0% GEA-2
RASLAG IV Solar Power Project	Solar	Rasiag Corp.	Talimundoc, Magalang, Pampanga	Pampanga	III	26.400	Oct 2024	Jan 2025	Construction - 99% completed T&C - 100% for electromechanical completion - 0% for T&C after PCATC issuance COC Application - 85% WESM Registration for Commercial Operatrion - 95%
Lumbangan Solar Power Project	Solar	Citicore Solar Batangas 1, Inc.	Tuy, Batangas	Batangas	IV-A	90.000	Jan 2025	Jan 2025	Construction - 72% completed Testing and Commissioning: 10% SIS and Facility Study: Secured
Palauig Solar Power Project	Solar	Shizen Inc.	Palauig, Zambales	Zambales	III	49.500	Oct 2024	Jan 2025	Construction - 93.42% completed T&C - 93.82% COC Application - 50% WESM Registration for Commercial Operation - 75%
Luntal Solar Power Project	Solar	Citicore Solar Batangas 1, Inc. (Formerly: Greencore Power Solutions 4, Inc. and Verdecore Power Solutions Inc.)	Tuy, Batangas	Batangas	IV-A	50.000	Jan 2025	Jan 2025	Construction -54% T&C- 10%
Santo Domingo Solar Power Project	Solar	Sinocalan Solar Power Corp.	Brgys. Santo Domingo and Lapalo, San Manuel, Pangasinan	Pangasinan	ı	44.200	Nov 2024	Feb 2025	Construction - 94 % completed Testing and Commissioning - 0% completed
Subic New PV Solar Power Plant Project	Solar	Jobin-SQM Inc.	Morong and Hermosa, Bataan	Bataan	III	86.199	Feb 2024	Feb 2025	Pending NGCP works on the San Manuel Substation Construction - 100% completed Testing and Commissioning - 80% completed COC Application - Pre-filing-100% WESM Registration for Commercial Operation - 100% Extended PCATC was issued valid until September 29, 2024
Talugtug Solar Power Project	Solar	Greenergy Solutions Inc.	Talugtug, Nueva Ecija	Nueva Ecija	III	99.980	Dec 2024	Mar 2025	Construction - 40% completed Testing and Commissioning - 0% completed WESM Registration for Commercial Operation - 40% COC Application - December 2024 (Target) GEA-1
Sta. Barbara 1 Solar Power Project	Solar	Citicore Solar Pangasinan, Inc.	Sta. Barbara, Pangasinan	Pangasinan	I	90.000	Mar 2025		Construction - 26% completed On-going early works On-going blotding/ awarding for construction packages Testing and Commissionig: 5% SIS. Secured
Samal Solar Power Project	Solar	Samal Solar Renewable Energy Corp.	Gugo and San Juan, Samal, Bataan	Bataan	III	48.118	Dec 2024	Mar 2025	Contruction - 25% Testing & Commissioning - 0%
Armenia Solar Power Project	Solar	RE Resources, Inc.	Brgy. Armenia, Tarlac City, Tarlac	Tarlac	III	34.370	Dec 2024	Mar 2025	Construction - 77.43% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 90% Testing and Commissionig - 0% WESM Registration for Commercial Operation - 0%
Bugallon Solar Power Project	Solar	3 Barracuda Energy Corp.	Bugallon, Pangasinan	Pangasinan	I	530.400	Sep 2025	Mar 2025	Construction - 10% completed Testing and Commissionig - 0% WESM Registration for Commercial Operation - 0%

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
San Manuel 1 Solar Power Project	Solar	Citicore Solar Pangasinan 2, Inc.	Binalonan and Sison, Pangasinan	Pangasinan	I	80.100	Apr 2025	Apr 2025	Construction - 39% completed On-going early works On-going bidding/ awarding for construction packages Testing and Commissionig: 5% SIS: Secured GEA-2
Bolbok 1 Solar Power Plant (Formerly: Tuy Batangas 4 Solar Power Project)	Solar	Citicore Solar Batangas 2, Inc.	Tuy, Batangas	Batangas	IV-A	50.000	May 2025	May 2025	Construction - 47% completed On-going construction activities on site Testing and Commissioning - 0% SIS: Secured (6 May 2024)
Bolbok 2 Solar Power Project	Solar	Greencore Power Solutions 2, Inc.	Tuy, Batangas	Batangas	IV-A	75.000	May 2025	May 2025	Construction - 37% completed On-going early works On-going bliefling/ awarding for construction packages Testing and Commissionig: 5% SIS: Secured
Pagbilao 1 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	Quezon	IV-A	70.000	May 2025	May 2025	GEA-2 Construction - 27% completed On-going early works On-going bliding/ awarding for construction packages Testing and Commissionig: 5% SIS: Secured GEA-2
Pagbilao 2 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	Quezon	IV-A	27.000	May 2025	May 2025	Construction - 28% completed On-going early works On-going bliefling/ awarding for construction packages Testing and Commissionig: 5% SIS: Secured
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1A	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	Nueva Ecija	III	33.348	May 2025	Aug 2025	GEA-2 Phase 1B and 2 (under GEA-1) **Construction - 57.83% T8C - 0% COC Application - 0% WESM Registratin for Commercial Operation - 90%
Labrador Solar Power Plant Project	Solar	Labrador Green Energy Corp.	Brgy. Bolo, Labrador, Pangasinan	Pangasinan	1	200.000	Aug 2025	Oct 2025	Construction - 10% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 30% Testing and Commissionig - 0% WESM Registration for Commercial Operation - 0% GEA-2
Olongapo Solar Power Project	Solar	AP Renewable Energy Corporation	Barangay Santa Rita, Olongapo City, Zambales.	Zambales	III	171.850	Feb 2025	Oct 2025	Construction - 61.1% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 55.55% Testing and Commissionig - 0% WESM Registration for Commercial Operation - 0%
PAVI Green Naga Solar Power Plant Project	Solar	PAVI Green Camsur Energy, Inc.	Naga City, Camarines Sur	Camarines Sur	V	40.400	Nov 2025	Dec 2025	Construction - 22.12% completed Testing and Commissioning - 0% completed GEA-1
Concepcion Tarlac 2 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Concepcion and Tarlac City, Tarlac	Tarlac	III	200.000	Oct 2025	Dec 2025	Acquisition of Possessory Rights - 88% LGU Resolution of Support - 36% Conduct of Sis - 100% Endorsement to NGA - 100% Financial Closing - 10% Procurement of EPC - 10% Under GEA-1
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1B	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	Nueva Ecija	III	108.400	Oct 2025	Dec 2025	Phase 1B and 2 (under GEA-1) *Construction - 57.83% T&C - 0% COC Application - 0% WESM Registratin for Commercial Operation - 90%
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 2	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	Nueva Ecija	III	171.600	Oct 2025	Dec 2025	Phase 18 and 2 (under GEA-1) *Construction - 57.83% T8C - 0% COC Application - 0% WESM Registratin for Commercial Operation - 90%
Tayabas Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Tayabas, Pagbilao	Quezon	IV-A	450.000	Oct 2025		Acquisition of Possessory Rights - 35% LGU Resolution of Support - 68% Conduct of SIS - 100% Endorsement to NGA - 100% Financial Closing - 10% Procurement of EPC - 10% Under GEA-1
Sapang Balen Solar 1 Power Project (Phase 1)	Solar	Magalang Mabalacat Solar Power Corporation	Mabalacat City, Pampanga	Pampanga	III	79.200	Sep 2025	Dec 2025	Construction - 10% completed Testing and Commissioning - 0% completed
Sapang Balen Solar 1 Power Project (Phase 2)	Solar	Magalang Mabalacat Solar Power Corporation	Mabalacat City, Pampanga	Pampanga	III	79.200	Sep 2025	Dec 2025	Construction - 10% completed
PAVI Green San Vicente Solar Power Plant Project	Solar	PAVI Green Camnorte Renewable Energy, Inc.	Brgy. Cabanbanan, San Vicente, Camarines Norte	Camarines Norte	V	28.600	Nov 2025	Dec 2025	Construction - 27.98% completed Testing and Commissioning - 0% completed
Arayat 3A Solar Power Project	Solar	Citicore Solar Pampanga 1, Inc.	Arayat, Pampanga	Pampanga	III	30.000	Dec 2025	Dec 2025	Construction - 35% completed On-going early works On-going bidding/ awarding for construction packages Testing and Commissionig: 5% GEA-2

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Development of 50MW Ground Mounted Solar Power Plant	Solar	Wyn Power Corporation	Paniqui, Tarlac	Tarlac	Ш	50.000	Nov 2025	Dec 2025	Posessory Rights- 90% acquired On-going reclassification SIS and DIS- on going Acquisition of Permits from NGAs - 100% Financial Closing - 60% Construction - 0% T&C - 0%
San Pablo Solar Power Project Phase 1	Solar	Solar Valley Energy Solutions Inc	Brgy. Annanuman, San Pablo, Isabela	Isabela	11	49.400	Oct 2025	Dec 2025	Construction- 0% EPC tender at 95%. Contract will be awarded in the next weeks. Alming to start construction in Q3-2024 SIS: 100% FS: 100% P2P: 95% GEA-2
Limbauan Solar Power Project	Solar	BKS Green Energy Corp.	Brgy. Limbauan, San Pablo, Isabela	Isabela	11	28.000	Aug 2025	Dec 2025	Construction- 28.58% (Site Dev.) - 0% (Construction of Solar/ Grid Facilities) Interconnection/ Transmission Activities (SIS/ FS/ P2P)- 0% T&C - 0% GEA-2
Bugallon Solar Power Project	Solar	PetroGreen Energy Corporation	Brgy. Salomague Sur, Bugallon, Pangasinan	Pangasinan	ı	18.560	Aug 2025	Dec 2025	Construction- 100% (Clearing/ Leveling) - 22.13% (Permeter Fencing) - 22.13% (Permeter Fencing) - 100 (Construction of Solar/ Grid Facilities) Interconnection/ Transmission Activities (SIS/ FS/ P2P)- 0% T&C - 0%
Sapang Balen Solar 2 Power Project	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	Tarlac	III	246.604	Sep 2026	Dec 2026	Construction - 10% completed Testing and Commissioning - 0% completed
Pasuquin-Burgos 100MW Solar Power Plant	Solar	Energy Logics Philippines Inc.	Municipality of Pasuquin and Burgos, Ilocos Norte	Ilocos Norte	I	49.000	Apr 2026	Jun 2026	GEA-2 Construction- 0% Interconnection/Transmission Activities (SIS/FS/P2P)- 10%
Agrosolis Solar Power Plant	Solar	Agrosolis Renewable Energy, Inc.	Cojuangco Road, Brgy. Armenia, Taralc City	Tarlac	III	3.652	May-26	Jun 2026	Construction - 80% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 100% Testing and Commissionig - 0% WESM Registration for Commercial Operation - 0%
bxus Bugallon Solar Power Project	Solar	bus Solar Energy Corp	Bugallon, Pangasinan	Pangasinan	ı	274.735	Oct 2026		Acquisition o Possessory Rights - 70% LGU Resolution of Support - 70% Conduct of SIS - 100% Acquisition of Permits from NGAs - 30% Financial Closing - 20% Off-taker - 100% Procurement of EPC - 20% COnstruction - 0% T&C - 0% GEA-2

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
San Pablo Solar Power Project Phase 2	Solar	Solar Valley Energy Solutions Inc	San Pablo, Isabela	Isabela	II	79.040	Oct 2026	Dec 2026	Construction- 0% EPC tender at 95%. Contract will be awarded in the next weeks. Aiming to start construction in Q3-2024 SIS: 100% FS: 100% P2P: 95%
Santa Rosa Nueva Ecija 3 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Santa Rosa and Cabanatuan City, Nueva Ecija	Nueva Ecija	III	20.000	Oct 2026	Dec 2026	GEA-2 GEA-2 Acquisition of Possessory Rights - 100% SIS - 100%
Linglingay Solar Power Project	Solar	LINGLINGAY POWER CORPORATION	Brgy, Linglingay, Gamu, Isabela	Isabela	II	82.082	Nov 2026	Dec 2026	GENERAL CONTROL OF CON
NKS One Floating Solar Power Project (Phase 1) NKS One Floating Solar Power Project (Phase 2)	Solar Solar	NKS Solar One Inc. NKS Solar One Inc.	Lumban City and Cavinty City, Laguna Lumban City and Cavinty City, Laguna	Laguna Laguna	IV-A IV-A	90.000 100.000	Mar 2026 Jun 2026	Dec 2026	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 88%
YH Pangasinan Norte Solar Power Project	Solar	YH Green Energy Incorporated	Villasis, Pangasinan	Pangasinan	I I	6.900	Dec-26		Construction - 8'09 / Construction - 8'09 / Construction - 8'09 / CoC Application - 0'% COC Application - 0'% WESM Registration for Commercial Operation - not required (less than 10MW)
Opus Solar Power Project	Solar	Opus Solar Energy Corp.	Paoay, Ilocos Norte	Ilocos Norte	I	149.950	Nov 2026	Dec 2026	Construction- 0% Interconnection/ Transmission Activities (SIS/ FS/ P2P)- 15% GEA-2
YH Camarines Norte Solar Power Plant	Solar	YH Green Energy Incorporated	Brgy. Labo, Bautista, Camarines Norte	Camarines Norte	V	8.000	Dec-27		Construction - 8% Testing and Commissiong - 0% COC Application - 0% WESM Registration for Commercial Operation - not required (less than 10MW)
Nueva Era Solar Power Project	Solar	One llocos Norte Energy Corporation	Nueva Era and Banna, Ilocos Norte	Ilocos Norte	I	87.500 1,609.934	Nov-27		Construction - 10% completed Testing and Commissionig - 0% WESM Registration for Commercial Operation - 5%
Balaoi and Caunayan Wind Power Project	Wind	Bayog Wind Power Corp.	Pagudpud, llocos Norte	llocos Norte	ı	160.000	May 01, 2023	Dec 01, 2024	Under GEA-1 BWPC secured its Provisional Certificate of Approval to Connect (PCATC) last October 2023 for Phase 1 to 4 of the Balaciand CaunayanWPP and was given extension due to the typhoon that damaged the wind turbine generators. The remaining 20 MW has an issue with blades and target of completion will be by October 2024. The Grid Compliance Testing for the 140MW was postposed from Aug to October 7-11, 2024.
Talim Wind Power Project	Wind	Island Wind Energy Corp.	Binangonan and Cardona, Rizal	Rizal	IV-A	218.750	Apr 30, 2025	Jun 30, 2025	*Approved DCD: 24 Dec 2025 Some development activities of the Talim Wind Power Project have encountered delays due to the COVID19 pandemic. Transactions with government agencies have been limited because of frequent closures due to disinfections. Travels for data gathering and field validations have also been limited due to community quarantine implementations. Long approval process of the ff. 1. ERC PZP Transmission Facilities 2. Reclassification and rezoning by Municipal and Provincial LGUs, DHSUD
Tanay Wind Power Project	Wind	Alternergy Tanay Wind Corporation	Antipolo City and Tanay, Rizal	Rizal	IV-A	128.000	Sep 27, 2025		10 Oct. 2024 - With approved request to amend project capacity
Alabat Wind Power Project	Wind	Alabat Wind Power Corporation	Alabat, Quezon	Quezon	IV-A	62.400	Sep 28, 2025	Nov 28, 2025	Under GEA-2 with Offered Capacity of 54.600MW; Covered by valid WESC, COR, and COCOC.
Rizal Wind Power Project	Wind	Rizal Wind Energy Corp.	Antipolo and Tanay, Rizal; General Nakar, Quezon	Quezon	IV-A	90.000	Oct 15, 2025	Dec 15, 2025	Under GEA-2, Covered by valid WESC and COR; With approved FM on 18 June 2024 As of Aug 2024 As of Aug 2024 a) Slow processing of permits despite CEPNS standing; land surveys, technical studies and stakeholder & community consultations could not proceed as planned in 2020 due to COVID-19. b) Construction of third met mast (in Cuyambay, Tanay) was also delayed due to contractor issues brought by the pandemic; met mast was completed and commissioned 24-June-2021. c)Objection letter by MGFI despite PAMB resolution allowing conduct of technical feasibility studies within the WESC area. Project development currently on hold due to FM.

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Caparispisan II Wind Power Project	Wind	Amihan Renewable Energy Corp.	Pagudpud, Ilocos Norte	llocos Norte	I	70.000	Mar 05, 2024	Dec 25, 2025	Under GEA-1 On 05 March 2024, AREC has secured its PCATC from the NGCP for the Caparispisan II WPP as a generator, thus commencing their testing and commissioning to the grid.
Calatagan Wind Power Project	Wind	Solar Philippines Calatagan Corporation	Calatagan , Batangas	Batangas	IV-A	30.000	Oct 25, 2025	Dec 25, 2025	Under GEA-1 WESC 2019-10-126 was awarded on 23 December 2019. Target Commercial Operation is based on the approved work program. 1. Failed to file its Declaration of Commerciality (October 2023) 2. Failed to submit and renew the Performance Bood 3. On-going and pending application for OTCA of NSCP No update for the testing and comissioning of the project
Kalayaan 2 Wind Power Project	Wind	Laguna Wind Energy Corp.	Paete, and Kalayaan, Laguna; and Mauban, Quezon	Quezon	IV-A	100.800	Jun 30, 2026	Jul 30, 2026	Covered by valid WESC, COR and COCOC; under construction Facing the following challenges: 1. Delays in the land acquisition due to difficulties in tracing the land owners while some already rejected the offer to lease. 2. Difficulty in securing Tree Cutting Permit particularly for Naturaly Grown Trees due to absence of Land Title which is a prerequisite requirement of the DENR. 3. Difficulty in securement of tots affected of Road Modification for the transportation of turbine from Batangas port to job site. 4. Challenge in securing the proposed location of TL Tower No. 27 due to the need to deal with 3 different parties - NGCP, PSALM, CBK. 5. Difficulty in securing information and collaboration with NGCP Updated the testing and commissioning date to June 30, 2026 from 2027 and commercial operation from 2027 to July 30, 2026
Quezon Wind Power Project	Wind	Quezon Wind Energy Corp.	Tanay; Santa Maria; General Nakar and Real, Rizal, Laguna, Quezon	Quezon	IV-A	239.985	Oct 15, 2026	Dec 15, 2026	Under GEA-2; Covered by valid WESC and COR.
Camarines Sur Wind Power Project	Wind	Cornerstone Energy Development Inc.	Libmanan, Camarines Sur	Camarines Sur	V	49.999	Oct 23, 2026	Dec 23, 2026	Under GEA-2 (Offered capacity of 49.999MW); Covered by valid WESC, COR, and COCOC. With on-going request for capacity amendment from 71.400 MW to 58.900 MW due to the grid limitation
Isla Wind Power Project	Wind	Giga Ace 6, Inc.	Pangil, Paete, Pakil, and Kalayaan, Laguna; Real and Mauban, Quezon	Quezon	IV-A	230.000	Oct 24, 2026	Dec 24, 2026	Under CEA-2 (Offered capacity of 230.000MW); Covered by valid WESC and COR. RE Contract Date: 09 March 2021 COA No GEA-2 W2023-10-008 Capacity Offered: 230.000 MW by 24 December 2026 Price Offered: 230.000 MW by 24 December 2026 I. Resolutions of Support 2. Environmental Compliance Certificates 3. Certificate of Precondition 4. Provisional Permit for Foreshore/Offshore Land 5. Technical Study (LIDAR installation, SIS, preliminary WTG layout, & geotechnical study) As of 25 September 2024, GA6I's request to merge the WESCs covering Isla and Real ACE WPPs is under legal evaluation. Once approved by the Secretary, the project will cover a total area of 10,611 hectares in Pangli, Peach, Pakil, and Kalayana, Laguna; and Real and Mauban, Quezon with potential capacity of 890.500 MW.
Pangasinan CW 2 Wind Power Project	Wind	Citicore Wind Energy Corporation	Sual and Labrador, Pangasinan	Pangasinan	I	80.000	Oct 26, 2026	Dec 26, 2026	Under CEA.2 (Offeet capacity of 80.000MW); Covered by valid WESC and COR. Issues as of September 2024 a)Difficulty in finding consistent municipal and barangay boundary maps b)Difficulty in finding complete cadastral maps
Bataan-Zambales CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Dinalupihan and Hermosa, Bataan and Subic, Zambales	Zambales	III	100.000	Oct 26, 2026	Dec 26, 2026	Under GEA-2 (Offered capacity of 100.000MW); Covered by valid WESC and COR.
Camarines Sur CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Bombon and Calabanga, Camarines Sur	Camarines Sur	٧	50.000	Oct 26, 2026	Dec 26, 2026	Under GEA-2 (Offered capacity of 30.000MW); Covered by valid WESC and COR. 30 Sep 2024 - Approved assignment of WESC from Citicore Wind Energy Corporation to Citicore Wind Aklan Inc.
ENERGY STORAGE SYSTEM (ESS)						1,340.000			
Gamu Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Gamu, Isabela	Isabela	II	20.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Gamu Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Gamu, Isabela	Isabela	П	20.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	Cagayan	II	20.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	Cagayan	II	20.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Lumban Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Lumban, Laguna	Laguna	IV-A	40.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Lumban Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Lumban, Laguna	Laguna	IV-A	20.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	Pampanga	III	50.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	Pampanga	Ш	20.000	Mar 2024		Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico SJM Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Barangay San Jose Matulid, Mexico, Pampanga	Pampanga	III	20.000	Aug 2024	Dec 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Bac-Man Energy Storage System	BESS	Energy Development Corporation	Brgy. Nagotgot, Manito, Albay	Albay	V	30.000	Dec 2024	Dec 2024	
Bay Energy Storage Project	BESS	AP Renewables Inc. (former: Cell Power Energy Corporation)	Bay, Laguna	Laguna	IV-A	20.000	Sep 2025	Nov 2025	
Mahabang Parang Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mahabang Parang, Batangas	Batangas	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold; thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Daraga Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Daraga, Albay	Albay	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Bauang Battery Energy Storage Project	BESS	SMGP BESS Power Inc.	Bauang, La Union	La Union	ı	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Labrador Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Labrador, Pangasinan	Pangasinan	ı	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold; thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service reouirement
San Rafael Battery Energy Storage System	BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	Bulacan	Ш	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the articipated ASPA CSP was put on hold; thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Cabanatuan Battery Energy Storage	BESS	SMGP BESS Power Inc.	Cabanatuan, Nueva Ecija	Nueva Ecija	III	40.000	TBD	TDD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold; thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Hermosa Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Hermosa, Bataan	Bataan	III	40.000	TBD		Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Lacag Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Lacag, Ilocos Norte	Ilocos Norte	1	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Morthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Navotas Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Navotas, Metro Manila	Metro Manila	NCR	40.000	TBD		Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Pagbilao Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Pagbilao, Quezon	Quezon	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission), On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service reourement
Bacnotan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Cabugao, Bacnotan, La Union	La Union	1	40.000	ТВО		Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Subic Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Sitio Agusuhin, Cawag, Subic, Zambales	Zambales	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Morthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
San Jose del Monte Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. San Jose del Monte City, Bulacan	Bulacan	Ш	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Morthly Accomplishment Report submission): On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Bolo Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Bolo, Labrador, Pangasinan	Pangasinan	1	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT8C and TCOO on-hold per latest Monthly Accomplishment Report submission): On hold due to the anticipated ASPA CSP was put on hold; thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement:
Tuguegarao Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Libag Norte, Tuguegarao City, Cagayan	Cagayan	II	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT8C and TCOD on-hold per latest Monthly Accomplishment Report submission): On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Bayombong Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Busilac, Bayombong, Nueva Vizcaya	Nueva Vizcaya	II	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Calamba Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Prinza, Calamba, Laguna	Laguna	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TR6c and TCOD on-hold per latest Morthly Accomplishment Report submission): On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Labo Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Mahawan-hawan, Labo, Camarines Norte	Camarines Norte	٧	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TR6c and TCOD on-hold per latest Morthly Accomplishment Report submission): On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Naga Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Del Rosario, Naga, Camarines Sur	Camarines Sur	v	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TR6c and TCOD on-hold per latest Morthly Accomplishment Report submission): On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
San Rafael Battery Energy Storage Phase 2	BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	Bulacan	Ш	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TR6c and TCOD on-hold per latest Morthly Accomplishment Report submission): On hold due to the anticipated ASPA CSP was put on hold; thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Sual Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Sual, Pangasinan	Pangasinan	1	60.000	TBD	TBD	Delays due to COVID-19 pandemic (TTRC and TCOD on-hold per latest Morthly Accomplishment Report submission). On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Urdaneta Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Urdaneta, Pangasinan	Pangasinan	1	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TR6c and TCOO on-hold per latest Monthly Accomplishment Report submission): On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Dasmarinas Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Dasmarinas, Cavite	Cavite	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Morthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Ilijan Baltery Energy Storage System	BESS	SMGP BESS Power Inc.	lijan, Batangas	Batangas	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission): On hold due to the articipated ASPA CSP was put on hold; thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement

As of 30 September 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Gumaca Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Progreso, Gumaca, Quezon	Quezon	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
La Trinidad Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Beckel, La Trinidad, Benguet	Benguet	CAR	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT8C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
BCCP Limay Battery Energy Storage System Project Phase 2	BESS	SMGP BESS Power Inc.	BCCPP, Limay, Bataan	Bataan	Ш	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Angat Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Angat, Bulacan	Bulacan	Ш	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TRSC and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement

Notes:
TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 July 2024

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph