

VISAYAS COMMITTED POWER PROJECTS

As of 31 October 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL						135.000			
Palm Concepcion Coal-Fired Power Plant Unit II	Coal	Palm Concepcion Power Corp.	Brgy. Nipa, Concepcion, Iloilo	Iloilo	VI	135.000	Jun 2028	Jun 2028	The project was not able to secure long-term contracts due to the unavailability of viable CSP and still volatile nature of insurance premiums brought by the ongoing moratorium in coal
OIL-BASED						103.700			
Sulzer Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	Cebu	VII	5.500	Completed	Jun 2025	
Caterpillar Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	Cebu	VII	2.000	Completed	Jun 2025	The expiry of the previously-approved System Impact Study which needs to be re-run in order to consider into the study the updated settings information of the NGCP grid
Cummins Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	Cebu	VII	1.000	Completed	Jun 2025	
Bohol In-Island Diesel Power Plant	Oil	Conal Holdings Corporation	Brgy. Imelda, Ubay, Bohol	Bohol	VII	95.200	TBD	TBD	The Project Name has been amended, from In-Island Baseload Plant to Bohol In-Island Diesel Power Plant. Status of the Project from Indicative to Committed. The Facilities Study was approved by NGCP last February 5, 2024. Energization Workshop with NGCP was held last February 26, 2024, and submitted to NGCP for approval of the relocation of Structure No. 6 of the 138 kV transmission line in NGCP Ubay Substation. CHC received a letter from NGCP on 1 April 2024 rejecting the relocation of Structure No. 6 in NGCP Ubay Substation. CHC is awaiting NGCP's formal approval on the relocation and the interim connection on Bay 74 of NGCP Ubay Substation, thus construction activities at NGCP Ubay Substation has not yet started.
GEOHERMAL						83.645			
Biliran Geothermal Plant Project (Phase 1)	Geothermal	Biliran Geothermal Incorporated	Sitio Pulang Yuta, Brgy. Cabibihan, Caibiran, Biliran	Biliran	VIII	2.000	Dec 2023	Oct 2024	"Embedded with BILECO Grid Compliance Test scheduled last 13 - 15 June 2024 GCT result showed 1MW capacity BILECO issued the FCATC on August 15, 2024 BGI requested for additional testing activities to increase its current maximum capacity of 1MW. GCT to be scheduled."
Bago Binary Geothermal Power Plant (formerly Northern Negros Geothermal Project)	Geothermal	Energy Development Corporation	Brgy. Mailum, Bago, Negros Occidental	Negros Occidental	NIR	5.645	September 2024	December 2024	Ongoing project construction at 99% completion rate. Ongoing reliability run During the testing and commissioning, the BBGPP encountered technical issues that required stoppage. Assessment are ongoing in preparation for the necessary repairs.
Mahanagdong Geothermal Brine Optimization Power Plant	Geothermal	Energy Development Corporation	Barangay Tongonan, Ormoc City, Leyte	Leyte	VIII	28.000	June 2025	September 2025	FCATC extended until 24 October 2024 Ongoing project construction at 22.33% completion rate. Installation will commence after completing the commissioning of Phase 1 - 2MW Biliran Power Plant (Still ongoing T&C)
Biliran Geothermal Plant Project (Phase 2)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	Biliran	VIII	6.000	2025	2026	The scope of the study for the reworks of BN1, BN4 & BN7 is being finalized.
Biliran Geothermal Plant Project (Phase 3)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	Biliran	VIII	42.000	2027	2027	
HYDRO						29.560			
Upper Taft Hydroelectric Power Project	Hydro	Iraya Ventures, Inc.	Taft, Eastern Samar	Eastern Samar	VIII	14.160	Jun-24	Nov-24	- Awaiting the GCT result from NGCP. GCT Completed, awaiting issuance of FCATC - With SIS Endorsement
Igbulo (Bais) Hydroelectric Power Project	Hydro	Century Peak Energy Corporation	Igbaras, Iloilo	Iloilo	VI	8.100	Oct-24	Jan-25	- Certificate of Confirmation of Commerciality is under FIT System - 100% complete - For installation of SCADA
Bao Hydroelectric Power Project	Hydro	LEYECO V	Kanangga, Leyte	Leyte	VIII	2.000	May-25	Jul-25	- Embedded Plant - LEYECO V - 40.96% completed (stop construction due to ROW. For issuance of Final Offer Letter)
Binalbagan 1	Hydro	Almana Power Corporation	Canlaon City, Negros Oriental	Negros Oriental	NIR	5.300	2028	2028	- Certificate of Confirmation of Commerciality is under FIT System - 8.819% as of September 2024
BIOMASS						44.000			
8 MW Biomass Cogeneration Plant (Expansion Project)	Biomass	Central Azucarera de San Antonio	Passi City, Iloilo	Iloilo	VI	8.000	Apr 2024	Dec 2024	- 100% completed construction of the additional 8-MW capacity. - Completed GCT of the 8MW additional capacity on 15 April 2024. - Awaiting issuance of FCATC from NGCP
3 MW Biomass Cogeneration Power Plant Project (3 MW Phase 1)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	Negros Oriental	NIR	3.000	Oct 2025	Dec 2025	- Operational for own-use of its Phase I (3MW) - 98% completed construction of its interconnection facility.
3 MW Biomass Cogeneration Plant Project (Phase 2: 3MW)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	Negros Oriental	NIR	3.000	Oct 2025	Dec 2025	- 85% project completion of Phase II; construction activities is expected to commence in 2nd quarter 2025.
70-MW Biomass Cogeneration Plant (30-MW Expansion Project)	Biomass	Victorias Milling Company, Inc.	Victorias City, Negros Occidental	Negros Occidental	NIR	30.000	Apr 2025	May 2025	- Ongoing construction of 50 MVA substation for the 30-MW capacity; Total accomplishment for the 30-MW construction is 78.2%
SOLAR						958.252			
1MW SAMELCO II - Paranas SPP	Solar	Samar II Electric Cooperative, Inc.	Paranas, Samar	Samar	VIII	1.050	Nov 2024	Dec 2024	Construction - 85% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 90% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 0%

VISAYAS COMMITTED POWER PROJECTS

As of 31 October 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Kananga-Ormoc Solar Power Project	Solar	Solar Philippines Visayas Corporation	Kananga and Ormoc City, Leyte	Leyte	VIII	300.000	Oct 2025	Dec 2025	Acquisition of Possessory Rights - 10% LGU Resolution of Support - 68.75% Conduct of SIS/DIS - 100% Acquisition of Permits from NGAs - 55.56% Financial closing - 10% Procurement of EPC - 0% Construction - 0% T&C - 0% GEA-1
Dagohoy Solar Power Project	Solar	Dagohoy Green Energy Corporation (Transferred from PetroGreen Energy Corporation)	Dagohoy, Bohol	Bohol	VII	20.622	Oct 2024	Feb 2025	Construction Site Dev't: 100% completed Const. of solar/grid facilities: 92.37% completed SIS-100% FS-100%
Calatrava Solar Power Project	Solar	Aboitiz Solar Power, Inc.	Calatrava, Negros Occidental	Negros Occidental	NIR	137.48	Dec 2024	Mar 2025	Construction - 93% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 90% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 0%
Bacolod Solar Power Project	Solar	Negros PH Solar Inc.	Bacolod City, Negros Occidental	Negros Occidental	NIR	130.05	Dec 2024	Aug 2025	Construction - 1% completed Testing and Commissioning - 0% WESM Registration for Commercial Operation - 0%
San Isidro Solar Power Project (Phase 1)	Solar	San Isidro Solar Power Corp.	San Isidro, Leyte	Leyte	VIII	112.00	Jun 2025	Dec 2025	Construction - 39.38% completed Testing and Commissioning - 0%
Ajuy 1 Solar Power Plant Project	Solar	Joy-Nostalg Solaris Incorporated	Brgy. Tipacla, Ajuy Iloilo	Iloilo	VI	14.000	Dec 2025	Jan 2026	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Acquisition of Permits from NGAs - 50% Financial closing - 50% Procurement of EPC - 80% Construction - 0% T&C - 0% GEA-2
San Isidro Solar Power Project (Phase 2)	Solar	San Isidro Solar Power Corp.	San Isidro, Leyte	Leyte	VIII	112.00	Dec 2025	Mar 2026	Construction - 39.38% completed Testing and Commissioning - 0%
Luca Solar Power Project	Solar	Apolaki Eight Inc.	Barangay Luca, Ajuy, Iloilo	Iloilo	VI	80.000	Jun 2026	Sep 2026	GEA-2 Acquisition of Possessory Rights - 50% LGU Resolution of Support - 90% Conduct of SIS/DIS - 100% Conduct of FS - 100% Endorsement to NGA - 80% Financial Closing - 5% Procurement of EPC - 0% Construction - 0% T&C - 0%
Silay 2a Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	Negros Occidental	NIR	30.000	Jul 2026	Dec 2026	Construction - 62% completed On-going construction work activities on site Testing and Commissioning - 0% SIS: Secured (28 June 2024) GEA-2
Silay 2b Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	Negros Occidental	NIR	20.000	Jul 2026	Dec 2026	Construction - 62% completed On-going construction work activities on site Testing and Commissioning - 0% SIS: Secured (28 June 2024) GEA-2
1MW SAMELCO - Calbayog Solar Power Project	Solar	Samar I Electric Cooperative, Inc.	Carayman, Calbayog	Samar	VIII	1.050	May 2024	Dec 2026	Construction - 76.5% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 95% Testing and Commissioning - 30% WESM Registration for Commercial Operation - 0%
WIND						515.560			
Nabas Wind Power Project	Wind	PetroWind Energy Inc.	Nabas and Malay, Aklan	Aklan	VI	13.560	Aug 25, 2025	Oct 25, 2025	Under GEA-1 (Phase 2 -13.2 MW); Covered by valid WESC, COR, and COCOC; With issued PCATC. Conducted testing and commissioning for the 3 WTGs (i.e., Online 2 WTGs on 04 Apr 2024, and 3rd WTG on 06 Apr 2024). On-going Grid Compliance Test for the first 3 WTG as of 22 October 2024; With an issue on the Resolution of Support from LGU of Malay. Currently acquiring permits for the relocation of the remaining 3 WTGs
Gemini Wind Power Project	Wind	Gemini Wind Energy Corp.	San Isidro, Northern Samar and Calbayog City, Samar	Samar	VIII	200.000	Nov 26, 2026	Dec 15, 2026	Under GEA-2 (Offered capacity of 200.000MW);
Bago Wind Power Project	Wind	FirstMaxpower International Corporation	Bago City, Negros Occidental	Negros Occidental	NIR	150.000	Oct 26, 2026	Dec 26, 2026	Under GEA-2 (Offered capacity of 150.000MW); Covered by valid WESC and COR.
Iloilo CW 1 Wind Power Project	Wind	Citicore Wind Energy Corporation	Maasin, Alimodian, Leon, San Miguel, Oton, and Tigbauan, Iloilo	Iloilo	VI	152.000	Nov 26, 2026	Dec 26, 2026	Under GEA-2 (Offered capacity of 152.000MW); Covered by valid WESC and COR.

VISAYAS COMMITTED POWER PROJECTS

As of 31 October 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
						310.000			
Tabango Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Tabango, Leyte	Leyte	VIII	20.000	Mar 2024	Dec 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of the Competitive Selection Process by NGCP/For Reserve Market
Dingle Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Dingle, Iloilo	Iloilo	VI	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Samboan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Samboan, Cebu	Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Compostela Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Compostela, Cebu	Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Nabas Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Nabas, Antique	Antique	VI	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Calbayog Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Carayman, Calbayog, Samar	Samar	VIII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Tonganon Energy Storage System	BESS	Energy Development Corporation	Brgy. Lim-ao, Kananga, Leyte	Leyte	VIII	30.000	Dec 2024	Dec 2024	
Southern Negros Energy Storage System	BESS	Energy Development Corporation	Brgy. Puhagan, Valencia, Negros Oriental	Negros Oriental	NIR	30.000	Dec 2024	Dec 2024	
Northern Negros Energy Storage System	BESS	Energy Development Corporation	Brgy. Mailum, Bago, Negros Occidental	Negros Occidental	NIR	30.000	Feb 2026	Feb 2026	
Tabango Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Tabango, Leyte	Leyte	VIII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Toledo Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Toledo City, Cebu	Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
San Carlos Battery Energy Storage System	BESS	SMGP BESS Power Inc.	San Carlos City, Negros Occidental	Negros Occidental	NIR	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Mactan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mactan, Cebu	Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Ubay Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Ubay, Bohol	Bohol	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement

Notes:

TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 October 2024

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph