

VISAYAS COMMITTED POWER PROJECTS
As of 30 August 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL						135.000			
Palm Concepcion Coal-Fired Power Plant Unit II	Coal	Palm Concepcion Power Corp.	Brgy. Nipa, Concepcion, Iloilo	Iloilo	VI	135.000	Jun 2028	Jun 2028	The project was not able to secure long-term contracts due to the unavailability of viable CSP and still volatile nature of insurance premiums brought by the ongoing moratorium in coal.
OIL-BASED						103.700			
Sulzer Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	Cebu	VII	5.500	Completed	Dec 2024	Power plant construction was completed. Procurement and installation of required protective devices, communication equipment, and SCADA devices are currently on-going.
Caterpillar Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	Cebu	VII	2.000	Completed	Dec 2024	
Cummins Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	Cebu	VII	1.000	Completed	Dec 2024	
Bohol In-Island Diesel Power Plant	Oil	Conal Holdings Corporation	Brgy. Imelda, Ubay, Bohol	Bohol	VII	95.200	TBD	TBD	The Project Name has been amended, from In-Island Base-load Plant to Bohol In-Island Diesel Power Plant. Status of the Project from Indicative to Committed. The Facilities Study was approved by NGCP last February 5, 2024. Energization Workshop with NGCP was held last February 26, 2024, and submitted to NGCP for approval of the colocation of Structure No. 6 of the 138 kV transmission line in NGCP Ubay Substation. CHC received a letter from NGCP on 1 April 2024 rejecting the colocation of Structure No. 6 in NGCP Ubay Substation. CHC is awaiting NGCP's formal approval on the colocation and the interim connection on Bay 74 of NGCP Ubay Substation, thus construction activities at NGCP Ubay Substation has not yet started.
GEOTHERMAL						83.648			
Biliran Geothermal Plant Project (Phase 1)	Geothermal	Biliran Geothermal Incorporated	Sitio Pulang Yuta, Brgy. Cabibihan, Caibiran, Biliran	Biliran	VIII	2.000	Dec 2023	Oct 2024	Embedded with BILECO PCATC was issued by BILECO from 20 December 2023 until 19 February 2024. Updated PCATC from BILECO dated 17 Feb 2024 to 17 April 2024. Clearance to Energize (CTE) from NGCP dated 17 Feb 2024 to 17 April 2024. BILECO approved the PCATC extension from 18 April to 17 May 2024. BGI has completed its pre-filing application for PAO/COC to the ERC Ongoing T&C. Grid Compliance Test scheduled last 13 - 15 June 2024
Bago Binary Geothermal Power Plant (formerly Northern Negros Geothermal Project)	Geothermal	Energy Development Corporation	Brgy. Mailum, Bago, Negros Occidental	Negros Occidental	NIR	5.645	September 2024	December 2024	Ongoing project construction at 99% completion rate. PCATC valid until August 23, 2024. Grid Compliance Test on 03 - 05 August 2024. 1st sync last 26 June 2024 @ 1.5MW. Achieved 5.6MW on 27 July 2024.
Biliran Geothermal Plant Project (Phase 2)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	Biliran	VIII	6.000	2025	2025	Installation will commence after completing the commissioning of Phase 1 - 2MW Biliran Power Plant (Still ongoing T&C). The scope of the study for the reworks of BN1, BN4 & BN7 is being finalized and expected to commence by August 2024.
Mahanadong Geothermal Brine Optimization Power Plant	Geothermal	Energy Development Corporation	Barangay Tongonan, Ormoc City, Leyte	Leyte	VIII	28.000	June 2025	September 2025	Ongoing project construction at 95.85% completion rate.
Biliran Geothermal Plant Project (Phase 3)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	Biliran	VIII	42.000	2027	2027	
HYDRO						29.560			
Upper Taft Hydroelectric Power Project	Hydro	Iraya Ventures, Inc.	Taft, Eastern Samar	Eastern Samar	VIII	14.160	Jun-24	Nov-24	- Certificate of Confirmation of Commerciality is under FIT System - Under testing and Commissioning - T&C to commence on the 4th week of June 2024
Igbulo (Bais) Hydroelectric Power Project	Hydro	Century Peak Energy Corporation	Igbaras, Iloilo	Iloilo	VI	8.100	Oct-24	Jan-25	- With SIS Endorsement - Certificate of Confirmation of Commerciality is under FIT System - 100% complete - For installation of SCADA
Binalbagan 1	Hydro	Almana Power Corporation	Carlaon City, Negros Oriental	Negros Oriental	NIR	5.300	2028	2028	- Certificate of Confirmation of Commerciality is under FIT System - 6% as of May 2024
Bao Hydroelectric Power Project	Hydro	LEYECO V	Kanangga, Leyte	Leyte	VIII	2.000	May-25	Jul-25	- Embedded Plant - LEYECO V - 40.96% completed (stop construction due to ROW. For issuance of Final Offer Letter)
BIOMASS						44.000			
8 MW Biomass Cogeneration Plant (Expansion Project)	Biomass	Central Azucarera de San Antonio	Passi City, Iloilo	Iloilo	VI	8.000	Apr-24	Dec 2024	- Completed GCT of the 8MW additional capacity on 15 April 2024. Next milling operation will be on October 2024. - Awaiting issuance of FCATC from NGCP
3 MW Biomass Cogeneration Power Plant Project (3 MW Phase 1)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	Negros Oriental	NIR	3.000	Oct-24	Dec 2024	- Operational for own-use of its Phase I (3MW) - 98% completed construction of its interconnection facility.
3 MW Biomass Cogeneration Plant Project (Phase 2: 3MW)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	Negros Oriental	NIR	3.000	Oct-24	Dec 2024	- 85% project completion of Phase II; Construction is put on hold and no schedule yet due to financial problem
70-MW Biomass Cogeneration Plant (30-MW Expansion Project)	Biomass	Victorias Milling Company, Inc.	Victorias City, Negros Occidental	Negros Occidental	NIR	30.000	Apr-25	May 2025	- Ongoing WESM Registration of the additional 30-MW capacity; Ongoing construction of 50 MVA substation for the 30-MW capacity. Total accomplishment for the 30-MW construction is 67%
SOLAR						880.044			
1MW SAMELCO II - Paranas SPP	Solar	Samar II Electric Cooperative, Inc.	Paranas, Samar	Samar	VIII	1.050	Nov 2024	Dec 2024	Construction - 80% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 90% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 0%
Dagohoy Solar Power Project	Solar	PetroGreen Energy Corporation	Dagohoy, Bohol	Bohol	VII	20.622	Oct 2024	Feb 2025	Construction Site Dev't: 100% completed Const. of solar/grid facilities: 82.90% completed SIS-100% FS-100%
Calatrava Solar Power Project	Solar	Abotiz Solar Power, Inc.	Calatrava, Negros Occidental	Negros Occidental	NIR	137.48	Dec 2024	Mar 2025	Construction - 83.32% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 90% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 0%
Kananga-Ormoc Solar Power Project	Solar	Solar Philippines Visayas Corporation	Kananga and Ormoc City, Leyte	Leyte	VIII	300.000	Oct 2025	Dec 2025	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Endorsement to NGA - 50% Financial closing - 50% Procurement of EPC - 80% Construction - 0% T&C - 0% GEA-1

VISAYAS COMMITTED POWER PROJECTS
As of 30 August 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Ajuy 1 Solar Power Plant Project	Solar	Joy-Nostalq Solaris Incorporated	Brgy. Tipacla, Ajuy Iloilo	Iloilo	VI	14.000	Dec 2025	Jan 2026	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Endorsement to NGA - 50% Financial closing - 50% Procurement of EPC - 80% Construction - 0% T&C - 0% GEA-2
San Isidro Solar Power Project	Solar	San Isidro Solar Power Corp.	San Isidro, Leyte	Leyte	VIII	226.842	Sep 2025	Jan 2026	Construction - 32% completed Testing and Commissioning - 0% GEA-2
Luca Solar Power Project	Solar	Apolaki Eight Inc.	Barangay Luca, Ajuy, Iloilo	Iloilo	VI	80.000	Jun 2026	Sep 2026	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 80% Conduct of SIS/DIS - 100% Conduct of FS - 100% Endorsement to NGA - 80% Financial Closing - 5% Procurement of EPC - 0% Construction - 28% completed On-going early works
Silay 2b Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	Negros Occidental	NIR	20.000	Jul 2026	Dec 2026	On-going bidding/ awarding for construction packages Testing and Commissioning - 5% SIS: Secured (Validation of Connection Point - CENECO Property) GEA-2
Toledo Solar Power Project	Solar	Citicore Solar Cebu, Inc.	Pinamungahan and Toledo, Cebu	Cebu	VII	49.000	Oct 2026	Dec 2026	GEA-2
Silay 2a Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	Negros Occidental	NIR	30.000	Jul 2026	Dec 2026	Construction - 32% completed On-going early works On-going bidding/ awarding for construction packages Testing and Commissioning - 5% SIS: Secured (Validation of Connection Point - CENECO Property) GEA-2
11MW SAMELCO - Calbayog Solar Power Project	Solar	Samar I Electric Cooperative, Inc.	Carayman, Calbayog	Samar	VIII	1.050	May 2024	Dec 2026	Construction - 76.5% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 95% Testing and Commissioning - 30% WESM Registration for Commercial Operation - 0%
WIND						515.560			
Nabas Wind Power Project	Wind	PetroWind Energy Inc.	Nabas and Malay, Aklan	Aklan	VI	13.560	Aug 2025	Oct 25, 2025	Under GEA-1 (Phase 2 -13.2 MW); Covered by valid WESC, COR, and COCOC; With issued PCATC. Conducted testing and commissioning for the 3 WTGs (i.e., Online 2 WTGs on 04 Apr 2024, and 3rd WTG on 06 Apr 2024). With an issue on the Resolution of Support from LGU of Nabas. Currently acquiring permits for the relocation of the remaining 3 WTGs
Gemini Wind Power Project	Wind	Gemini Wind Energy Corp.	San Isidro, Northern Samar and Calbayog City, Samar	Samar	VIII	200.000	Nov 26, 2026	Dec 15, 2026	Under GEA-2; Covered by valid WESC and COR.
Bago Wind Power Project	Wind	FirstMaxpower International Corporation	Bago City, Negros Occidental	Negros Occidental	NIR	150.000	Oct 26, 2026	Dec 26, 2026	Under GEA-2; Covered by valid WESC and COR.
Iloilo CW 1 Wind Power Project	Wind	Citicore Wind Energy Corporation	Maasin, Alimodian, Leon, San Miguel, Oton, and Tigbauan, Iloilo	Iloilo	VI	152.000	Nov 26, 2026	Dec 26, 2026	Under GEA-2; Covered by valid WESC and COR.
ENERGY STORAGE SYSTEM (ESS)						310.000			
Tabango Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Tabango, Leyte	Leyte	VIII	20.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of the Competitive Selection Process by NGCP/For Reserve Market
Dingle Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Dingle, Iloilo	Iloilo	VI	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Samboan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Samboan, Cebu	Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Compostela Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Compostela, Cebu	Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Nabas Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Nabas, Antique	Antique	VI	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Calbayog Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Carayman, Calbayog, Samar	Samar	VIII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Tongonan Energy Storage System	BESS	Energy Development Corporation	Brgy. Lim-ao, Kananga, Leyte	Leyte	VIII	30.000	Dec 2024	Dec 2024	
Southern Negros Energy Storage System	BESS	Energy Development Corporation	Brgy. Puhagan, Valencia, Negros Oriental	Negros Oriental	NIR	30.000	Dec 2024	Dec 2024	
Northern Negros Energy Storage System	BESS	Energy Development Corporation	Brgy. Mailum, Bago, Negros Occidental	Negros Occidental	NIR	30.000	Feb 2026	Feb 2026	
Tabango Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Tabango, Leyte	Leyte	VIII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Toledo Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Toledo City, Cebu	Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement

VISAYAS COMMITTED POWER PROJECTS

As of 30 August 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
San Carlos Battery Energy Storage System	BESS	SMGP BESS Power Inc.	San Carlos City, Negros Occidental	Negros Occidental	NIR	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Mactan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mactan, Cebu	Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Ubay Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Ubay, Bohol	Bohol	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement

Notes:

TBD - To be determined
 Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 July 2024

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com
 DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph