VISAYAS COMMITTED POWER PROJECTS As of 31 July 2024

						leadelle d/ Date d	Tours Tostion and	Tt 0i-l	Bounds House Formation
Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Operation	Remarks / Issues Encountered During Project Development
COAL						135.000			
Palm Concepcion Coal-Fired Power Plant Unit II	Coal	Palm Concepcion Power Corp.	Brgy. Nipa, Concepcion, Iloilo	lloilo	VI	135.000	Jun 2028	Jun 2028	
OIL-BASED			M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City,			103.700			
Sulzer Diesel Power Plant	Oil	General Milling Corporation	Cebu	Cebu	VII	5.500	Completed	Sep 2024	Power plant construction was completed. Procurement and installation
Caterpillar Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	Cebu	VII	2.000	Completed	Sep 2024	of required protective devices, communication equipment, and SCADA devices are currently on-going.
Cummins Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	Cebu	VII	1.000	Completed	Sep 2024	devices and carronaly on going.
Bohol In-Island Diesel Power Plant	Oil	Conal Holdings Corporation	Brgy. Imelda, Ubay, Bohol	Bohol	VII	95.200	TBD	TBD	Facilities study approved by NGCP last 5 February 2024. Energization workshop with NGCP was held last 26 February 2024. CHC submitted to NGCP for approval the co-location of Structure No. 6 of the 138tW Transmission Line in NGCP Ubay Substation. CHC received a letter from NGCP dated 1 April 2024 rejecting the colocation of Structure No. 6 in NGCP Ubay Substation. CHC is waiting for the NGCP's formal approval on the colocation and the interim connection of Bay 74 of NGCP Ubay Substation, thus construction activities at NGCP substation has not yet started
GEOTHERMAL						83.645			
Biliran Geothermal Plant Project (Phase 1)	Geothermal	Billiran Geothermal Incorporated	Sitio Pulang Yuta, Brgy. Cabibihan, Caibiran, Biliran	Biliran	VIII	2.000	Dec 2023	2025	Embedded with BILECO PCATC was issued by BILECO from 20 December 2023 until 19 February 2024. Updated PCATC from BILECO dated 17 Feb 2024 to 17 April 2024. Clearance to Energize (CTE) from NGCP dated 17 Feb 2024 to 17 April 2024. BILECO approved the PCATC extension from 18 April to 17 May 2024. BIG has completed its pre-filing application for PAO/COC to the ERC. Ongoing T&C. Grid Compliance Test scheduled last 13 - 15 June 2024
Bago Binary Geothermal Power Plant (formerly Northern Negros Geothermal Project)	Geothermal	Energy Development Corporation	Brgy. Mailum, Bago, Negros Occidental	Negros Occidental	NIR	5.645	Sep 2024	Dec 2024	Ongoing project construction at 99% completion rate. PCATC valid until August 22, 2024 Grid Compliance Test on 03 - 05 August 2024 1st syruc last 25 June 2024 @ 1.5MW Achieved 5.6MW on 27 July 2024 Installation will commence after completing the commissioning of
Biliran Geothermal Plant Project (Phase 2)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	Biliran	VIII	6.000	2025		Phase 1 - 2MW Biliran Power Plant (Still ongoing T&C) The scope of the study for the reworks of BN1, BN4 & BN7 is being finalized and expected to commence by August 2024.
Mahanagdong Geothermal Brine Optimization Power Plant Biliran Geothermal Plant Project (Phase 3)	Geothermal	Energy Development Corporation Biliran Geothermal Incorporated	Barangay Tongonan, Ormoc City, Leyte Biliran, Biliran	Leyte Biliran	VIII	28.000 42.000	Jun 2025 2027	Sep 2025 2027	Ongoing project construction at 95.65% completion rate.
HYDRO	Cooulonika	Billian Geograma incorporated	Dill ar, Dill ar	Dillari	7	29.560	2021	2021	
Upper Taft Hydroelectric Power Project	Hydro	Iraya Ventures, Inc.	Taft, Eastern Samar	Eastern Samar	VIII	14.160	Jun-24	Sep-24	Certificate of Confirmation of Commerciality is under FIT System Under testing and Commissioning T&C to commence on the 4th week of June 2024
Igbulo (Bais) Hydroelectric Power Project	Hydro	Century Peak Energy Corporation	Igbaras, Iloilo	lloilo	VI	8.100	Oct-24	Jan-25	- With SIS Endorsement - Certificate of Confirmation of Commerciality is under FIT System -100% complete - For installation of SCADA
Bao Hydroelectric Power Project	Hydro	LEYECO V	Kanangga, Leyte	Leyte	VIII	2.000	May-25	Jul-25	- Embedded Plant - LEYECO V - 40.96% completed (stop construction due to ROW. For issuance of Final Offer Letter)
Binalbagan 1	Hydro	Almana Power Corporation	Canlaon City, Negros Oriental	Negros Oriental	NIR	5.300	2028	2028	- Certificate of Confirmation of Commerciality is under FIT System - 6% as of May 2024
BIOMASS						44.000			-Completed GCT of the 8MW additional capacity on 15 April 2024.
8 MW Biomass Cogeneration Plant (Expansion Project)	Biomass	Central Azucarera de San Antonio	Passi City. Iloilo	lloilo	VI	8.000	May 2024	Dec 2024	Next milling operation will be on October 2024. - Awaiting issuance of FCATC from NGCP
3 MW Biomass Cogeneration Power Plant Project (3 MW Phase 1)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	Negros Oriental	NIR	3.000	Oct 2024	Dec 2024	, ,
3 MW Biomass Cogeneration Plant Project (Phase 2: 3MW)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	Negros Oriental	NIR	3.000	Oct 2024	Dec 2024	85% project completion of Phase II; Construction is put on hold and no schedule yet due to financial problem
70-MW Biomass Cogeneration Plant (30-MW Expansion Project)	Biomass	Victorias Milling Company, Inc.	Victorias City, Negros Occidental	Negros Occidental	NIR	30.000	Apr 2025	May 2025	Ongoing WESM Registration of the additional 30-MW capacity; Ongoing construction of 50 MVA substation for the 30-MW capacity; Total accomplishment for the 30-MW construction is 67%
SOLAR Kananga-Ormoc Solar Power Project	Solar	Solar Philippines Visayas Corporation	Kananga and Ormoc City. Levte	Levte	VIII	741.514 300.000	Oct 2025	Dec 2025	Under GEA-1
Dagohoy Solar Power Project	Solar	PetroGreen Energy Corporation	Dagohoy, Bohol	Bohol	VII	20.622	Oct 2024		Construction Site Dev't: 100% completed Const. of solar/grid facilities: 82.90% completed SIS-100% FS-100%
San Isidro Solar Power Poject	Solar	San Isidro Solar Power Corp.	San Isidro, Leyte	Leyte	VIII	226.842	Mar 2025	Jun 2025	Construction - 32.09% completed
Ajuy 1 Solar Power Plant Project	Solar	Joy-Nostalg Solaris Incorporated	Brgy. Tipacia, Ajuy Iloilo	lloilo	VI	14.000	Dec 2025		Acquisition of Possessory Rights - 100% LGUI Resolution of Support - 100% Conduct of SIS/DIS - 100% Endorsement to NCA - 50% Financial closing - 50% Procurement of EPC - 80% Construction - 0% T&C - 0% GEA-2
Luca Solar Power Project	Solar	Apolaki Eight Inc.	Barangay Luca, Ajuy, Iloilo	lloilo	VI	80.000	Jun 2026	Sep 2026	GEA-2 Acquisition of Possessory Rights - 50% LGU Resolution of Support - 80% Conduct of SIS/DIS - 100% Conduct of SIS- 100% Endorsement to NGA - 80% Financial Closing - 5% Procurement of EPC - 0%

VISAYAS COMMITTED POWER PROJECTS As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Silay 2b Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	Negros Occidental	NIR	20.000	Jul 2026		Construction - 28% completed On-going early works On-going bildding/ awarding for construction packages Testing and Commissionig: 5% SIS: Secured (Validation of Connection Point - CENECO Property) GEA-2
Toledo Solar Power Project	Solar	Citicore Solar Cebu, Inc.	Pinamungahan and Toledo, Cebu	Cebu	VII	49.000	Oct 2026	Dec 2026	GEA-2
Silay 2a Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	Negros Occidental	NIR	30.000	Jul 2026	Dec 2026	Construction - 32% completed On-going early works On-going bidding/ awarding for construction packages Testing and Commissionig: 5% SIS. Secured (Validation of Connection Point - CENECO Property) GEA-2
1MW SAMELCO - Calbayog Solar Power Project	Solar	Samar I Electric Cooperative, Inc.	Carayman, Calbayog, Samar	Samar	VIII	1.050	Dec 2026	Dec 2026	SEAL
WIND Nabas Wind Power Project	Wind	PetroWind Energy Inc.	Nabas and Malay, Aklan	Aklan	VI	515.560 13.560	Mar 2023	Oct 25, 2025	Under GEA-1 (Phase 2 -13.2 MW); Covered by valid WESC, COR, and COCOC; Under construction. With issued PCATC) 1st week of Aprl (2024). On-going testing and commissioning (i.e., Online 2 WTGs on 04 Apr 2024, and 3rd WTG on 06 Apr 2024).
Gemini Wind Power Project	Wind	Gemini Wind Energy Corp.	San Isidro, Northern Samar and Calbayog City, Samar	Samar	VIII	200.000	Oct 15, 2026	Dec 15, 2026	Under GEA-2; Covered by valid WESC and COR.
Bago Wind Power Project	Wind	FirstMaxpower International Corporation	Bago City , Negros Occidental	Negros Occidental	NIR	150.000	Oct 26, 2026	Dec 26, 2026	Under GEA-2; Covered by valid WESC and COR.
Iloilo CW 1 Wind Power Project	Wind	Citicore Wind Energy Corporation	Maasin, Alimodian, Leon, San Miguel, Oton, and Tigbauan, Iloilo	lloilo	VI	152.000	Nov 26, 2026	Dec 26, 2026	Under GEA-2; Covered by Valid WESC and COR.
ENERGY STORAGE SYSTEM (ESS)						310.000			
Tabango Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Tabango, Leyte	Leyte	VIII	20.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of the Competitive Selection Process by NGCP/For Reserve Market
Dingle Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Dingle, Ilidio	lloilo	VI	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TTRC and TCOD on-hold per latest Monthly Accomplishment Report submission). On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement.
Samboan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Samboan, Cebu	Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission). On hold due to the artiliopted ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Compostela Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Compostela, Cebu	Cebu	VII	20.000	ТВО	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Nabas Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Nabas, Antique	Antique	VI	20.000	ТВО		Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Calbayog Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Carayman, Calbayog, Samar	Samar	VIII	20.000	TBD		Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also yut on hold until further notice of NGCP for thr additional Ancillary Service requirement
Tongonan Energy Storage System Southern Negros Energy Storage System	BESS	Energy Development Corporation Energy Development Corporation	Brgy. Lim-ao, Kananga, Leyte Brgy. Puhagan, Valencia, Negros Oriental	Leyte Negros Oriental	VIII	30.000 30.000	Dec 2024 Dec 2024	Dec 2024 Dec 2024	
Northern Negros Energy Storage System Northern Negros Energy Storage System	BESS	Energy Development Corporation Energy Development Corporation	Murcia, Negros Occidental	Negros Occidental	NIR	30.000	Feb 2026	Feb 2026	
Tabango Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Tabango, Leyte	Leyte	VIII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission). On hold due to the articipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Toledo Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Toledo City, Cebu	Cebu	VII	20.000	ТВО		Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the artilicipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
San Carlos Battery Energy Storage System	BESS	SMGP BESS Power Inc.	San Carlos City, Negros Occidental	Negros Occidental	NIR	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also yut on hold until further notice of NGCP for thr additional Ancillary Service requirement
Mactan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mactan, Cebu	Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold unili further notice of NGCP for thr additional Ancillary Service requirement
Ubay Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Ubay, Bohol	Bohol	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement

VISAYAS COMMITTED POWER PROJECTS As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
---------------------	------------	--------------	----------	----------	--------	-----------------------------------	----------------------------------	--------------------------------	--

Notes:
TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 July 2024

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph