Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	COAL			628			
Indicative	SMC Malita Coal Power Project Phase II	San Miguel Consolidated Power Corporation	Brgy. Culaman, Malita, Davao Occidental	300	FEASIBILITY STUDY: -Completed; ARRANGEMENT FOR SECURING THE REQUIRED LAND: -Land acquisition completed; PERMITS AND OTHER REGULATORY REQUIREMENTS: -On-going processing of ECC requirements; -On-going securing of permits and other regulatory requirements; FINANCING ARRANGEMENTS: -On-going negotiations for financing arrangements;	TBD	TBD
Indicative	SMC Global Power Coal-Fired Power Plant	SMC Global Power	Brgy. Darong, Santa Cruz, Davao del Sur	328	Pre-Engineering activities in progress 'PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 8 June 2016 (DDE-EPIMB-SIS No. 2016-05-006) Units (4 x 82 MW)	TBD	TBD
	NATURAL GAS			0			
	OIL-BASED			0			
	GEOTHERMAL			30	FEASIBILITY STUDY:		
Indicative	EDC Mindanao 3 Geothermal Power Project	Energy Development Corporation	Kidapawan, North Cotabato	30	-Con-going Feasibility Study; Resource assessment and studies in optimal power plant capacity; -On-going Feasibility Study; Resource assessment and studies in optimal power plant capacity; -ARRANGEMENT FOR SECURING THE REQUIRED LAND: -The project is within the DOE Service Contract -GRESC# 009-10-004; -PERMITS AND OTHER REGULATORY REQUIREMENTS: -DENR ECC obtained; Land use permits obtained; -LGU Endorsement on-going; Water right secured; -On-going preparation of DENR requirements for TL FLAg; -Water rights secured; -Turnkey Contracts pending result of feasibility study; -Clearance to Underatake GIS from DOE issued on 7 June 2012; -FINANCING ARRANGEMENTS: -On-going sourcing of financing the project; -PROJECT COST:	November 2021	December 2021
					Project cost is subject to the result of the feesibility study.		

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	HYDROPOWER			821.89			
Indicative	Katipunan River Mini Hydro Power Project	Repower Energy Development	Cabanglasan, Bukidnon	6.2	PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued with System Impact Study on 7 November 2016 (DOE-EPIMB-SIS No. 2016-10-005);	November 2022	December 2022
Indicative	Pulanai	Repower Energy Development	Valencia, Bukidnon	10.6	CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Pending submission of requirements for construction;	November 2022	December 2022
Indicative	Lower Maladugao River Mini- Hydropower Project	Bukidnon Maladugao Hydro Power Corporation	Kalilangan and Wao, Bukidnon	15.7	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 30 May 2016 (DOE-EPIMB-SIS No. 2016-08-002)	November 2023	December 2023
Indicative	Sawaga River Mini Hydro Power Project	Repower Energy Development	Malaybalay, Bukidnon	4.5	PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued with System Impact Study on 7 November 2016 (DOE-EPIMB-SIS No. 2016-10-005);	November 2024	December 2024
Indicative	Malitbog	Philnewriver Power Corp.	Malitbog, Bukidnon	3.4	CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Pending submission of requirements for construction;	November 2024	December 2024

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	Tagum	Sta. Clara Power Corp.	Maco, Compostela Valley	2.60	Issued Confirmation of Commercialization on 01 December 2016. Ongoing pre-construction activities.	November 2024	December 2024
Indicative	Culaman Hydroelectric Power Project	Oriental Energy and Power Generation Corporation	Manolo Fortich, Bukidnon	10	PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 03 June 2013; -Clearance to Underatake GIS from DOE issued on 5 October 2012; -Submission of lacking requirements e.g. permits in progress; COMMENCEMENT OF CONSTRUCTION: -On-going Pre-construction activities;	November 2025	December 2025
Indicative	Tagoloan	First Gen Mindanao Hydropower Corp.	Impasugong & Sumilao, Bukidnon	39	PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 02 July 2013; CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Pending submission of requirements for construction	November 2028	December 2028
Indicative	Cabadbaran Hydroelectric Power Project	First Gen Mindanao Hydropower Corp.	Cabadbaran, Agusan del Norte	9.75	PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 02 July 2013; -Already secured LGU Endorsements, DENR Environment Compliance Certificate, NCIP Certificate of Non-Coverage, NCIP Certificate and NWRB Permit '-Submission of lacking requirements e.g. permits in progress; COMMENCEMENT OF CONSTRUCTION: -On-going Pre-construction activities;	November 2028	December 2028
Indicative	Clarin	Philnew Hydro Power Corporation	Clarin, Misamis Occidental	5	PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 09 April 2014; -Submission of lacking requirements e.g. permits in progress; COMMENCEMENT OF CONSTRUCTION: -On-going Pre-construction activities;	TBD	TBD

Committed /	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	Mat-i-l	Philnew Hydro Power Corporation	Claveria, Cagayan de Oro	4.85	PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 09 April 2014; -Submission of lacking requirements e.g. permits in progress; COMMENCEMENT OF CONSTRUCTION: -On-going Pre-construction activities;	тво	TBD
Indicative	Silo-o	Philnewriver Power Corp.	Malitbog, Bukidnon	3.29	PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on5 June 2015; -On going permitting; CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Pending submission of requirements for construction;	TBD	TBD
Indicative	Agus III	Maranao Energy Corporation	Pantar & Balo-I, Lanao del Sur & Lanao del Norte	225	CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Pending submission of requirements for construction;	ТВО	TBD
Indicative	Kitaotao 1	Hedcor Bukidnon, Inc.	Bukidnon	70	FEASIBILITY STUDY: -On going ARRANGEMENT FOR SECURING THE REQUIRED LAND: -Covered by Solar Energy Services (HSC No. 2015-05-569); -On-goiing study to determine the final top evelopment and final capacity of the project; FINANCING ARRANGEMENT: -Parent Company will undertake to provide financial support; PERMITS AND OTHER REGULATORY REQUIREMENTS: -Permits on process for Project Site and on-going IEC; -With renewable energy service contract; -With on-going application for HSC amendment: Increase capacity from 35 MW to 70 MW. MARKETING OF CAPACITIES: -To be determined;	TBD	TBD
Indicative	10 MW Cabulig-2 Hydroelectric Power Plant Project	Mindanao Energy Systems, Inc.	Jasaan, Misamis Oriental	10	PERMITS AND OTHER REGULATORY REQUIREMENTS: -On-going permits and other regulatory requirements completion	TBD	TBD
Indicative	Davao Hydroelectric Power Project	San Lorenzo Ruiz Olympia	Davao City	140	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 6 October 2016 (DOE-EPIMB-SIS No. 2016-09-003)	TBD	TBD
Indicative	South Pulangi Hydroelectric Power Project	Pulangi Hydro Power Corporation	Damulos, Bukidnon	250	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 13 September 2018 (DOE-EPIMB-RE-SIS No. 2018-09-002)	TBD	TBD
Indicative	Mangima Hydro electric Corp	Mangima Hydropower Corp	Manolo Fortich, Bukidnon	12	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 14 February 2020 (DOE-EPIMB-SIS No. 2020-02-009)	TBD	TBD

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	BIOMASS			0			
	SOLAR			452			
Indicative	Greenlight Solar Power Project	Greenlight Solar Farm Tapian Corporation	Datu Odin, Sinsuat, Maguindanao	50	FEASIBILITY STUDY: In progress; SIS Preparation Complete and Pending Final Approval with NGCP, with GSFTC Conformity. ARRANGEMENT FOR SECURING THE REQUIRED LAND: -Lease Contract Executed on 23 March 2018; MARKETING OF GENERATING CAPACITIES: -Offtaker Under Negotiation with Several Interested Parties. PERMITS AND OTHER REGULATORY REQUIREMENTS: -In progress; Municipal Council Public Consultatin Scheduled and Sec for hearing. ESTIMATED NUMBER OF JOBS GENERATED: -During Construction: 40 -During Operation: 10 GROUNDBREAKING SCHEDULES: -01 2020	November 2020	December 2020
					FEASIBILITY STUDY:		
Indicative	Sarangani Solar PV Power Plant	Total Power Incorporated	Alabel, Sarangani	100	In progress; ARRANGEMENT FOR SECURING THE REQUIRED LAND: -On going MARKETING OF GENERATING CAPACITIES: -Under negotiation with Electric Cooperatives PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 18 October 2018 (DOE-EPIMB-SIS No. 2018-10-004) GROUNDBREAKING SCHEDULES: -Target date of groundbreaking June 2019 COMMENCEMENT OF CONSTRUCTION: -Target date of Commencement of Construction July 2019	November 2020	December 2020
Indicative	Conel Solar Power Project	Embrace Nature Power 1 Corporation	General Santos City, South Cotabato	16	ARRANGEMENT FOR SECURING THE REQUIRED LAND: -Executed onditional Sales Agreement. Paid 5% Earnest Monies for the 72 hectares Barangay Mabuhay and 30 hectares for Barangay Conel respectively; PERMITS AND OTHER REGULATORY REQUIREMENTS: -Submitted accomplished required six (6) months work program dated 7 March 2018; MARKETING OF GENERATING CAPACITIES: -On-going negotiation;	March 2021	June 2021
Indicative	Mabuhay Solar Power Project	Embrace Nature Power 1 Corporation	General Santos City, South Cotabato	44	ARRANGEMENT FOR SECURING THE REQUIRED LAND: -Executed onditional Sales Agreement. Paid 5% Earnest Monies for the 72 hectares Barangay Mabuhay and 30 hectares for Barangay Conel respectively; PERMITS AND OTHER REGULATORY REQUIREMENTS: -Submitted accomplished required six (6) months work program dated 7 March 2018; MARKETING OF GENERATING CAPACITIES: -On-going negotiation;	March 2021	June 2021

Committed /	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	Banale Solar Power Project	Astronergy Development Pagadian, Inc.	Brgy. Banale, Pagadian, Zamboanga del Norte	13	Ongoing conduct of Distribution Impact Study. Refer to February 2019 report for proof of conduct of Dis. ARRANGEMENT FOR SECURING THE REQUIRED LAND: Ongoing transfer of Title for the Access Road. MARKETING OF GENERATING CAPACITIES: Entered into bilateral contract with Zamboanga del Sur I Electric Cooperative Inc. signed on july 2019- please refer to rpogress report submitted on February 19, 2019. 'PERMITS AND OTHER REGULATORY REQUIREMENTS: Pending Permits: Energy Regulatory Commission Provisional Authority. GROUNDBREAKING SCHEDULES: 1st Quarter of year 2020 FINANCING ARRANGEMENTS: Pending loan application due to absence of ERC Provisional authority.	TBD	TBD
Indicative	Sumilao Solar Power Project	Sunasia Energy, Inc.	San Vicente, Sumilao, Bukidnon	2	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 7 June 2016 (DOE-EPIMB-SIS No. 2016-05-008)	TBD	TBD
Indicative	San Francisco Solar Power Project	Gpower Inc.	San Francisco, Agusan del Sur	10	ARRANGEMENT FOR SECURING THE REQUIRED LAND: -Covered by Solar Energy Services (SESC No. 2015-09-252) on29 December 2015; -To be located from the existing primary transmission line of the local distribution utility, the ASELCO and 6 KM from the San Francisco substation and ASELCO main office; -Currrently completing documentation for selected location for the project; PERMITS AND OTHER REGULATORY REQUIREMENTS: -Requested DOE Endorsement to NCIP for Certificate of NOn-Overlap on 29 January 2016; -ECC approved on March 2016 -Issued with GIS on 4 April 2016 (DOE-EPIMB-SIS No. 2016-04-006) MARKETING OF GENERATING CAPACITIES: -On-going negotiation for Bilateral Contract Arrangement with ASELCO through CSP; FINANCING ARRANGEMENTS: -On-going finalization for financing arrangements;	TBD	TBD
Indicative	Lal-lo Solar PV Power Plant	Natures Renewable Energy & Development (NAREDCO) Corp.	Maasim, Sarangani	100	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 09 January 2017 (DOE-EPIMB-SIS No. 2017-01-001)	TBD	TBD
Indicative	Hayes Solar Power Project	Hayes Solar Energy Corporation	Villanueva, Misamis Oriental	27	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 10 May 2017 (DOE-EPIMB-SIS No. 2017-05-004)	TBD	TBD
Indicative	Opol Solar Power Project	Electra Ecoenergy Corporation	Brgy. Patag, Opol, Misamis Oriental	25	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 1 August 2017 (DOE-EPIMB-SIS No. 2017-06-001)	TBD	TBD
Indicative	Tantangan Solar Power Project	NVVPSE Five Inc.	Tantangan, South Cotabato	65	PERMITS AND OTHER REGULATORY REQUIREMENTS: * Issued with SIS on 1 June 2018 (DOE-EPIMB-SIS No. 2018-05-002)	TBD	TBD
	WIND			0			

Total Indicative Rated Capacity 1,931.9

771

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	BESS			20			
Indicative	TMI Hybrid BESS	Therma Marine Inc.	Maco, Compostela Valley	49	FEASIBILITY STUDY: Done ARRANGEMENT FOR SECURING THE REQUIRED LAND:Within the existing MLA of TMI Diesel MARKETING OF GENERATING CAPACITIES: -In coordination with NGCP for the Ancillary Services Procurement Agreement. PERMITS AND OTHER REGULATORY REQUIREMENTS: Secured ECC (use existing ECC of TMI). Done with NGCP Technical Assessment. Ongoing System Impact Study. GROUNDBREAKING SCHEDULES:Target date of groundbreaking October 2020	Mar-22	Jun-22
Indicative	Toril Energy Storage System	Cell Power Energy Corporation	Toril Davao	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 20 July 2020 (DOE-EPIIMB-SIS No. 2020-07-001)	TBD	TBD

SUMMARY - INDICATIVE PROJECTS (MINDANAO)

	MW	% Share
COAL	628.0	32.5%
OIL-BASED	0.0	0.0%
NATURAL GAS	0.0	0.0%
RENEWABLE ENERGY	1,303.9	67.5%
GEOTHERMAL	30.0	1.6%
HYDROPOWER	821.9	42.5%
BIOMASS	0.0	0.0%
SOLAR	452.0	23.4%
WIND	0.0	0.0%
TOTAL	1,931.9	
*BESS	20.0	