

**BIOMASS PROJECTS under FIT SYSTEM (With Certificate of Confirmation of Commerciality) as of August 31, 2015**

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO. (BREOC)	DECLARED CAPACITY (MW)	DATE OF ISSUANCE OF CERTIFICATE OF CONFIRMATION OF COMMERCIALITY	PROJECT PROGRESS AS PER WORKPLAN IN (%)	START OF COMMERCIAL OPERATION	REMARKS	APPROVED FIT CAPACITY (MW)
II	Isabela	Alicia	<b>3.6 MW Biomass Gasification Power Plant</b>	Lucky PPH International, Inc.	<b>2009-10-001</b>	3.6	<b>9/12/2014</b>	Pre-Construction: 100% Construction: 100% Interconnection: 100%	<b>September 2008</b>	Issued with Certificate of Endorsement to ERC on 09/27/14	3.60
			<b>20 MW Rice Husk-Fired Biomass Power Plant Project</b>	Isabela Biomass Energy Corporation	<b>2013-03-030</b>	18	<b>1/6/2014</b>	Pre-Construction: 100% Construction: 90% Interconnection: 50%	<b>February 2015</b>	On-going construction	
		San Mariano	<b>19 MW Bagasse-Fired Cogeneration Power Plant</b>	Green Future Innovations Inc.	<b>2012-02-025</b>	3	<b>9/5/2013</b>	Pre-Construction: 100% Construction: 100% Interconnection: 100%	<b>November 22, 2012</b>	Issued with Certificate of Endorsement to ERC on 07/11/14	14.00
III	Bataan	Samal	<b>12.5 MW Bataan 2020 Rice Husk-Fired Biomass Power Plant</b>	Bataan 2020 Inc.	<b>2010-01-008</b>	4.1	<b>8/27/2013</b>	Pre-Construction: 100% Construction: 100% Interconnection: 100%	<b>July 10, 2015</b>	Issued with Certificate of Endorsement to ERC on 8/28/2015	11.10
	Nueva Ecija	San Jose City	<b>24 MW San Jose City Rice Husk-Fired Biomass Power Plant Project</b>	San Jose City I Power Corporation	<b>2011-01-013</b>	10.8	<b>9/2/2013</b>	For Phase I: Pre-Construction: 100% Construction: 100% Interconnection: 100%; Phase II: 0%	<b>November 2, 2015</b>	Issued with Certificate of Endorsement to ERC on 12/04/14	12.00
		Talavera	<b>12 MW GIFTC Rice Husk-Fired Biomass Power Plant Project</b>	Green Innovations for Tomorrow Corporation	<b>2013-09-037</b>	10.8	<b>6/16/2014</b>	Pre-Construction: 90% Construction: 66% Interconnection: 15%	<b>2016</b>		
IV-A	Batangas	Lian	<b>8.8MW Biomass Power Plant Project</b>	AseaGas Corporation	<b>2014-01-041</b>	7.3	<b>6/16/2015</b>	Pre-Construction: 0% Construction: 0% Interconnection: 0%			
	Rizal	Rodriguez	<b>14.8 MW Montalban Landfill Methane Recovery and Power Generation Facility</b>	Montalban Methane Power Corporation	<b>2010-01-009</b>	2.175	<b>9/5/2013</b>	Pre-Construction: 100% Construction: 100% Interconnection: 100%	<b>June 2009</b>	Issued with Certificate of Endorsement to ERC on 07/11/14	2.175
V	Camarines Sur	Pili	<b>5 MW BBEC Rice Husk-Fired Biomass Power Plant Project</b>	Bicol Biomass Energy Corporation	<b>2013-09-038</b>	4.5	<b>10/24/2014</b>	Pre-Construction: 98% Construction: 41% Interconnection:0%	<b>December 2015</b>		

**BIOMASS PROJECTS under FIT SYSTEM (With Certificate of Confirmation of Commerciality) as of August 31, 2015**

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO. (BREOC)	DECLARED CAPACITY (MW)	DATE OF ISSUANCE OF CERTIFICATE OF CONFIRMATION OF COMMERCIALITY	PROJECT PROGRESS AS PER WORKPLAN IN (%)	START OF COMMERCIAL OPERATION	REMARKS	APPROVED FIT CAPACITY (MW)
NCR	Metro Manila	Quezon City	1.2 MW Payatas Landfill Methane Recovery and Power Generation Facility	Pangea Green Energy Philippines, Inc.	2011-08-023	0.876	6/27/2013	PreConstruction100% Construction 93% Interconnection100%	March 7, 2013	Issued with Certificate of Endorsement to ERC on 07/11/14	0.88
VI	Negros Occidental	Silay City	12 MW HPCo Bagasse Cogeneration Power Plant	Hawaiian Philippine Company	2013-02-029	1.062	1/22/2014	Pre-Construction: 100% Construction: 100% Interconnection: 100%	February 4, 2015	Operational	2.00
		Talisay City	21 MW FFHC Bagasse-Fired Cogeneration Power Plant	First Farmers Holding Corp.	2010-01-005	6	3/6/2015	Pre-Construction: 100% Construction: 100% Interconnection: 100%	September 2009	Issued with Certificate of Endorsement to ERC on 5/15/2015	8.00
		Victorias City	34 MW VMCI Bagasse-Fired Cogeneration Power Plant	Victorias Milling Company Inc.	2011-02-018	2	11/20/2014	Pre-Construction: 100% Construction: 100% Interconnection: 100%	November 2015		
		Kabankalan	46 MW URC Bagasse-Fired Biomass Cogeneration Power Plant Project	Universal Robina Corporation	2013-11-040	31-41	4/24/2014	Pre-Construction: 100% Construction: 100% Interconnection: 100%	January 20, 2015	Issued with Certificate of Endorsement for Phase I (16 MW) on 4/22/2015	3.00
ARMM	Maguindanao	Buluan	3.5 GEEC MW Biomass Cogeneration System	Green Earth Enersource Corporation	2014-09-050	1.767	12/9/2014	Pre-Construction: 60% Construction: 5% Interconnection: 3%	2017		
<b>Grand Total</b>											<b>56.751</b>