

LUZON COMMITTED POWER PROJECTS

As of 30 April 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL					1850.000			
Mariveles Coal-Fired Power Plant Phase I - Unit 2	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	150.000	Oct 14, 2023 (Actual)	Jul 2024	FCATC issued by NGCP on 18 April 2024
Mariveles Coal-Fired Power Plant Phase I - Unit 3	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	150.000	Feb 4, 2024 (Actual)	Sep 2024	
Mariveles Coal-Fired Power Plant Phase I - Unit 4	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	150.000	May 2024	Oct 2024	
Masinloc Power Plant - Unit 4	Coal	Masinloc Power Partners Co, Ltd.	Masinloc, Zambales	III	350.000	May 2025	Oct 2025	Possible delay on the Transmission Line due to issue with the Right of way.
Mariveles Coal-Fired Power Plant Phase II - Unit 5	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	350.000	Sep 2027	Mar 2028	
Masinloc Power Plant - Unit 5	Coal	Masinloc Power Partners Co, Ltd.	Masinloc, Zambales	III	350.000	Nov 2025	Apr 2026	Possible delay on the Transmission Line due to issue with the Right of way.
Mariveles Coal-Fired Power Plant Phase II - Unit 6	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	350.000	Mar 2028	Sep 2028	
OIL-BASED					11.040			
11.04 MW Capas Bunker C-Fired Diesel Power Plant	Oil	Supreme Power Corporation	Brgy. Sto. Rosario, Capas, Tarlac	III	11.040	May-24	Jul-24	Delays in procurement of major equipment offshore due to COVID-19 pandemic restrictions. Waiting for PAO from ERC
NATURAL GAS					6070.000			
Batangas Combined Cycle Power Plant - Phase 1, Unit 1	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	IV-A	440.000	Jun 2024	Sep 2024	
Batangas Combined Cycle Power Plant - Phase 1, Unit 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	IV-A	440.000	Jun 2024	Sep 2024	
Batangas Combined Cycle Power Plant - Phase 1, Unit 3	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	IV-A	440.000	Jun 2024	Dec 2024	
Natural Gas-Fired Power Plant	Natural Gas	Batangas Clean Energy, Inc.	Brgys. Libjo and Malitam, Batangas City	IV-A	1100.000	Jun-28	Jan 2029	
Energy World Corporation 650 MW Gas Fired Combined Cycle Power Plant	Natural Gas	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	IV-A	650.000	TBD	TBD	Lenders issues on Transmission.
Batangas Combined Cycle Power Plant - Phase 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	IV-A	440.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 1 (formerly AOE Coal-Fired Power Plant Unit 1)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	IV-A	640.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 2 (formerly AOE Coal-Fired Power Plant Unit 2)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	IV-A	640.000	TBD	TBD	Delays in securing ECC amendment from Coal-to-Gas that will enable the project to be shovel-ready. Current geopolitical issues between Russia and Ukraine that push up fuel prices and hydrocarbon-based products.
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 1	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	IV-A	640.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 2	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	IV-A	640.000	TBD	TBD	
GEOHERMAL					67.573			
Palayan Binary Power Plant	Geothermal	Bacman Geothermal Inc.	Brgy. Nagotgot, Manito, Albay	V	29.000	December 2023	July 2024	99.22% testing and commissioning completion Awaiting certifications from NGCP on the Grid Compliance Test last 23-25 January 2024
Tiwi Geothermal Binary Power Plant	Geothermal	AP Renewables, Inc.	Brgy. Cale, Tiwi, Albay	V	17.000	June 2024	Sept 2024	Ongoing project construction at 96% completion rate
Tanawon Geothermal Project	Geothermal	Bacman Geothermal Inc.	Brgy. Bulabog and Capuy, Sorsogon City	V	21.573	October 2024	December 2024	Ongoing project construction at 75.57% completion rate.
HYDRO					653.171			
Labayat River (Lower Cascade) Hydroelectric Power Project	Hydro	BEHMC Lower Labayat Hydropower Corporation	Real, Quezon	IV-A	1.400	Oct-23	May 3, 2024	For validation of successful T&C. FCATC issued on May 3, 2024
Matuno Hydroelectric Power Project	Hydro	Matuno River Development Corporation	Bambang, Nueva Vizcaya	II	8.661	Jun-24	Jul-24	With SIS Endorsement For Testing and Commissioning
Ibulao Hydroelectric Power Project	Hydro	Hydrocore, Inc.	Lagawe, Ifugao	CAR	4.500	March 18, 2024	Jul-24	With SIS Endorsement DOC Under FIT 100% as of April 2024 Under Testing and Commissioning Embedded Plant - IFELCO
Colasi Hydroelectric Power Project	Hydro	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	V	4.000	May-24	Jul-24	With SIS Endorsement DOC Under FIT PCATC extended Cannot proceed with P2P application due to pending Deed of Donation Embedded Plant - CARONECO For testing and commissioning
Likud 2 Hydroelectric Power Project	Hydro	First Ifugao Renewable Energy Corporation	Asipulo, Ifugao	CAR	0.560	Oct-23	Jul-24	Awaiting issuance of FCATC. No available water for the re-conduct of GUCT.
Laguio (Laginbayan) Malaki 1 Hydroelectric Power Project	Hydro	Enervantage Supplier's Co., Inc.	Mauban, Quezon	IV-A	1.600	May-24	Jul-24	Embedded Plant - MERALCO Testing and commissioning were postponed (need to replace and revise the design of the transmission and control system)
Dupinga Hydroelectric Power Project	Hydro	Dupinga Mini Hydro Corporation	Gabalidon, Nueva Ecija	III	4.800	Nov-24	Dec-24	44.43% as of December 2023 Embedded Plant - NIECO II - Area 2
Ibulao 1 Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	Kiangan, Ifugao	CAR	7.600	January 2025	March 2025	70.02% as of April 2024 Embedded Plant - IFELCO
Sablan 1 Hydroelectric Power Project	Hydro	Hedcor, Inc.	Sablan, Benguet	CAR	20.000	Oct-25	26-Nov-25	Under GEAP
Daet Hydroelectric Power Project	Hydro	DLM Konstruct Albay Renewable Energy JV Corp	Daet, Camarines Norte	V	5.000	Nov-25	Dec-25	DOC Under FIT 5% Complete
Dipalo Hydroelectric Power Project	Hydro	Power Beacon Renewable Solutions, Inc.	San Quintin, Pangasinan	I	4.150	Nov-25	Dec-25	23.49% Complete
Rangas Hydroelectric Power Project	Hydro	Clean and Green Energy Solutions, Inc. - Rangas Hydropower Corporation	Goa & Tigaon, Camarines Sur	V	2.400	Nov-25	Dec-25	10% Complete
Tumauini Hydroelectric Power Project	Hydro	Philnew Hydro Power Corporation	Tumauini, Isabela	II	11.300	2025	2025	Embedded Plant - ISELCO II PSA 15.46% as of December 2023 24.69% as of January 2024
Asin-Hungduan Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	Kiangan, Ifugao	CAR	9.800	March 2026	May 2026	No construction activities since January 2024 Embedded Plant - IFELCO
Wawa Pumped Storage 1 Hydroelectric Power Project	Hydro	Olympia Violaao Water & Power, Inc.	Rodriguez, Rizal	IV-A	500.000	2030	2030	20% as of October 2023

LUZON COMMITTED POWER PROJECTS

As of 30 April 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Mariveles Hydroelectric Power Project	Hydro	Southeast Asia Renewable Power Corporation	Mariveles, Bataan	III	0.600	TBD	TBD	Embedded Plant - Authority of the Freeport Area of Bataan (AFAB) For completion of tapping point, penstock and conduct of T&C 98% complete Embedded Plant - Freeport Area of Bataan
Biyao Hydroelectric Power Project	Hydro	AV Garcia Power Systems Corp.	Balbalan, Kalinga	CAR	0.800	TBD	TBD	DOC Under FIT For delivery of Electro-mechanical Equipment 91% as of November 2023 Embedded Plant - KAELCO
Lalawinan Hydroelectric Power Project	Hydro	PMHC Lalawinan, Inc.	Real, Quezon	IV-A	3.000	TBD	TBD	With SIS Endorsement No construction activities DOC Under FIT 33.79% complete (construction stoppage)
Kapangan Hydroelectric Power Project	Hydro	Cordillera Hydro Electric Power Corporation	Kapangan and Kibungan, Benguet	CAR	60.000	TBD	TBD	With SIS Endorsement Under GEAP 20.19% as of December 2023
Tignoan River (Upper Cascade) Hydroelectric Power Project	Hydro	BEHMC Upper Tignoan Hydropower Corporation	Real, Quezon	IV-A	1.500	TBD	TBD	Pending issue with DENR 55% Complete (stop construction)
Tubao Hydroelectric Power Project	Hydro	Tubao Mini Hydro-Electric Corporation	Tubao, La Union	I	1.500	TBD	TBD	No construction activities 80% Complete (stop construction)
BIOMASS					6.282			
1.2 MW Biogas Power Plant Project	Biomass	First Quezon Biogas Corporation	Candelaria, Quezon	IV-A	1.200	Jul 2025	Sep 2025	Stopped construction last 2nd quarter 2019 due to financing issues; Ongoing securing of additional funds from potential partners/investors.
5.082-MW Biomass Power Plant Project	Biomass	Trustpower Corporation	Mabalacat City, Pampanga	III	5.082	Jul 2024	Aug 2024	- Scheduled for T&C of Phase 1 (1.68MW) on 20-24 May 2024, while generators for Phase 2 (3.402MW) are not yet purchased.
SOLAR					4417.221			
Cagayan North Solar Power Project	Solar	Natures Renewable Energy Dev't. (NAREDCO) Corporation	Lal-lo, Cagayan	II	100.000	Feb 2024	Aug 2024	Construction - 100% completed Testing and Commissioning - 100% completed COC Application - 22 May 2023 Updated capacity based on the latest technical documents
Cayanga-Bugallon Solar Power Project	Solar	PV Sinag Power Inc.	Bugallon, Pangasinan	I	75.088	Oct 2023	Sep 2024	Construction - 100% Completed Testing and Commissioning - 99.95% completed COC Application - 11 November 2022
Sapang Balen Solar 2 Power Project	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	III	246.604	Sep 2026	Dec 2026	Revised its implementation from 4 phases. Decreased the capacity from 463.995 MW. Change in Target T&C and COD due to work program ammendment
PAVI Green Naga Solar Power Plant Project	Solar	PAVI Green Camsur Energy, Inc.	Naga City, Camarines Sur	V	40.400	Oct 2025	Dec 2025	Construction - 22.15% completed Testing and Commissioning - 0% completed GEA-1
Talugtug Solar Power Project	Solar	Greenegy Solutions Inc.	Talugtug, Nueva Ecija	III	99.980	Nov 2024	Mar 2025	Construction - 1% completed Testing and Commissioning - 0% completed COC Application - December 2024 (Target) GEA-1
Concepcion Tarlac 2 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Concepcion and Tarlac City, Tarlac	III	200.000	Oct 2025	Dec 2025	Under GEA-1
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1B	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	III	108.400	Sep 2025	Nov 2025	Under GEA-1
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 2	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	III	171.600	Sep 2025	Nov 2025	Under GEA-1
Tayabas Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Tayabas, Pagbilao	IV-A	450.000	Oct 2025	Dec 2025	Under GEA-1
Sapang Balen Solar 1 Power Project (Phase 1)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City, Pampanga	III	79.200	Oct 2025	Dec 2025	Construction - 10% completed Testing and Commissioning - 0% completed
Sapang Balen Solar 1 Power Project (Phase 2)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City, Pampanga	III	79.200	Oct 2025	Dec 2025	Construction - 10% completed Testing and Commissioning - 0% completed
San Marcelino Solar Power Project (Phase 1)	Solar	Santa Cruz Solar Energy, Inc	San Marcelino, Zambales	III	224.000	Jan 2024	Sep 2024	CONSTRUCTION: PV Plant – 99.98%, Interconnection Facilities – 99.44% TESTING AND COMMISSIONING: PV Plant – 100% (Cold Commissioning) - 100% (Hot Commissioning) Interconnection Facilities - 99.72% (Cold Commissioning)
San Marcelino Solar Power Project (Phase 2)	Solar	Santa Cruz Solar Energy, Inc	San Marcelino, Zambales	III	79.600	Jan 2024	Sep 2024	
Santo Domingo Solar Power Project	Solar	Sinocalan Solar Power Corp.	Brgys. Santo Domingo and Lapalo, San Manuel, Pangasinan	I	44.200	Jun 2024	Sep 2024	Construction - 81% completed Testing and Commissioning - 0% completed
RASLAG IV Solar Power Project	Solar	Raslag Corp.	Talimudoc, Magalang, Pampanga	III	26.400	ongoing	Oct 2024	Construction - 92% completed T&C - 49% completed COC Application - 0%
Laoag Solar Power Project - Phase 1	Solar	PV Sinag Power Inc.	Laoag,Aguilar, Pangasinan	I	57.800	Apr 2024	Sep 2024	Construction - 96.36% completed T&C - 98.45%
Laoag 2 Solar Power Project - Phase 2	Solar	PV Sinag Power, Inc.	Laoag,Aguilar, Pangasinan	I	71.400	Apr 2024	Sep 2024	Construction - 96.36% completed T&C - 98.45%
Subic New PV Solar Power Plant Project	Solar	Jobin-SQM Inc.	Morong and Hermosa, Bataan	III	86.199	Feb 2024	Jun 2024	Construction - 100% completed Testing and Commissioning - 99% completed COC Application - 13 October 2023
Lumbangan Solar Power Project	Solar	Citicore Solar Batangas 1, Inc.	Tuy, Batangas	IV-A	90.000	Jun 2024	Oct 2024	Construction - 20% completed Construction - 100% completed Testing and Commissioning - 100%
PAVI Green Orion Solar Power Plant Project	Solar	PAVI Green Bataan Renewable Energy, Inc.	Sitio Damulog, Brgy. Daan Pare, Orion, Bataan	III	16.200	Mar 2024	Aug 2024	COC Application - 29 September 2023 WESM Registration for Commercial Operation - 100% GUCT Certificate granted 24 April 2024
PAVI Green San Vicente Solar Power Plant Project	Solar	PAVI Green Camnorte Renewable Energy, Inc.	Brgy. Cabanbanan, San Vicente, Camarines Norte	V	28.600	Nov 2025	Dec 2025	Construction - 27.98% completed Testing and Commissioning - 0% completed
Bongabon Solar Power Project	Solar	Nuevasol Energy Corp.	Bongabon, Nueva Ecija	III	30.933	Nov 2024	Dec 2024	GEA-2

LUZON COMMITTED POWER PROJECTS

As of 30 April 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Gamu Solar Power Project	Solar	Meqasol Energy 1 Inc.	Gamu, Isabela	II	41.244	Nov 2024	Dec 2024	GEA-2
Tuy Batangas 4 Solar Power Project	Solar	Greencore Power Solutions 2, Inc.	Tuy, Batangas	IV-A	50.000	Oct 2024	Dec 2024	Construction - 5% completed GEA-2
Bolbok 2 Solar Power Project	Solar	Greencore Power Solutions 2, Inc.	Tuy, Batangas	IV-A	75.000	Jul 2024	Dec 2024	GEA-2
Arayat 3A Solar Power Project	Solar	Citicore Solar Pampanga 1, Inc.	Arayat, Pampanga	III	30.000	Aug 2024	Dec 2024	Construction - 5% completed GEA-2
Pagbilao 1 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	IV-A	70.000	Aug 2024	Dec 2024	Construction - 5% completed GEA-2
Pagbilao 2 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	IV-A	27.000	Aug 2024	Dec 2024	Construction - 5% completed GEA-2
Sta. Barbara 1 Solar Power Project	Solar	Citicore Solar Pangasinan, Inc.	Sta. Barbara, Pangasinan	I	90.000	Aug 2024	Dec 2024	Construction - 5% completed GEA-2
San Manuel 1 Solar Power Project	Solar	Citicore Solar Pangasinan 2, Inc.	Binelonan and Sison, Pangasinan	I	80.100	Aug 2024	Dec 2024	GEA-2
Labrador Solar Power Plant Project	Solar	Labrador Green Energy Corp.	Brgy. Bolo, Labrador, Pangasinan	I	200.000	Aug 2025	Oct 2025	GEA-2
Development of 60MW Ground Mounted Solar Power Plant	Solar	Wyn Power Corporation	Paniqui, Tarlac	III	50.000	Oct 2025	Dec 2025	GEA-2
San Pablo Solar Power Project Phase 1	Solar	Solar Valley Energy Solutions Inc	Brgy. Amnunan, San Pablo, Isabela	I	49.400	Oct 2025	Dec 2025	GEA-2
Cordon Solar Power Project	Solar	Greenery For Global, Inc. Doing Business Under G4G	Cordon, Isabela	II	49.000	Oct 2025	Dec 2025	GEA-2
Limbaun Solar Power Project	Solar	BKS Green Energy Corp.	Brgy. Limbaun, San Pablo, Isabela	II	28.000	Oct 2025	Dec 2025	GEA-2
Bugallon Solar Power Project	Solar	PetroGreen Energy Corporation	Brgy. Salomaque Sur, Bugallon, Pangasinan	I	18.560	Oct 2025	Dec 2025	GEA-2
Opus Solar Power Project	Solar	Opus Solar Energy Corp.	Paoyay, Ilocos Norte	I	149.950	Oct 2026	Dec 2026	GEA-2
Ixus Bugallon Solar Power Project	Solar	Ixus Solar Energy Corp.	Bugallon, Pangasinan	I	274.735	Oct 2026	Dec 2026	GEA-2
San Pablo Solar Power Project Phase 2	Solar	Solar Valley Energy Solutions Inc	San Pablo, Isabela	II	79.040	Oct 2026	Dec 2026	GEA-2
Santa Rosa Nueva Ecija 3 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Santa Rosa and Cabanatuan City, Nueva Ecija	III	20.000	Oct 2026	Dec 2026	GEA-2
Pasquin-Burgos 100MW Solar Power Plant	Solar	Energy Logics Philippines Inc.	Municipality of Pasquin and Burgos, Ilocos Norte	I	49.000	Apr 2026	Jun 2026	GEA-2
Lingingay Solar Power Project	Solar	Xyris Energy Corporation	Brgy. Lingingay, Gamu, Isabela	II	70.140	Oct 2026	Dec 2026	GEA-2
NKS One Floating Solar Power Project	Solar	NKS Solar One Inc.	Lumban City and Cavinty City, Laguna	IV-A	90.000	Oct 2026	Dec 2026	GEA-2
Palauig Solar Power Project	Solar	Shizen Inc.	Palauig, Zambales	III	49.500	Jul 2024	Aug 2024	Construction - 73.55% completed
Calabanga Solar Power Plant	Solar	Calabanga Renewable Energy Inc.	Calabanga, Camarines Sur	III	54.400	Mar 2024	Jun 2024	Construction - 99.99% completed Testing and Commissioning - 85% COC Application - 73.91% (29 September 2023) WESM Registration for Commercial Operation - 100% waiting for schedule for GCT from NGCP (tentative date: Juny or August)
Ilocos Norte Solar Power Project	Solar	Energy Logics Philippines, Inc.	Burgos, Ilocos Norte	I	87.594	Completed	Jun 2024	Construction - 100% completed Testing and Commissioning - 100% completed COC Application - 03 October 2019, awaiting PAO/COC
Maragondon Solar Power Plant Project	Solar	Solar Tanauan Corporation	Maragondon, Cavite	IV-A	48.118	Mar 2024	Jun 2024	Construction - 72% completed
Tanauan Solar Power Plant Project	Solar	Solar Tanauan Corporation	Tanauan City, Batangas	IV-A	48.118	Mar 2024	Jun 2024	Construction - 85% completed
YH Busuanga Solar Power Project	Solar	Palm Energy, Inc.	Coron, Palawan	IV-B	19.500	Dec-24	Dec-24	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 90% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 100% completed Procurement of EPC - 80% completed
YH Pangasinan Norte Solar Power Project	Solar	YH Green Energy Incorporated	Villasis, Pangasinan	I	6.900	Dec-26	Dec-26	Construction - 3% (Mobilization) Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 60% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 50% completed Financial closing - 80% completed Procurement of EPC - 10% completed
YH Camarines Norte Solar Power Plant	Solar	YH Green Energy Incorporated	Brgy. Labo, Bautista, Camarines Norte	V	8.000	Dec-27	Dec-27	Construction - 3% (Mobilization) Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 60% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 30% completed Financial closing - 80% completed Procurement of EPC - 10% completed
Luntal-Bayudbod Solar Power Project	Solar	Verdecare Power Solutions, Inc.	Tuy, Batangas	I	50.000	2027	2027	
Samal Solar Power Project	Solar	Samal Solar Renewable Energy Corp.	Guogo and San Juan, Samal, Bataan	III	48.118	Mar 2025	Dec 2025	
WIND					1547.739			
Balaoi and Caunayan Wind Power Project	Wind	Bayoq Wind Power Corp.	Paquodud, Ilocos Norte	I	160.000	Mar 2023	Jun 2024	
Talim Wind Power Project	Wind	Island Wind Energy Corp.	Binangonan and Cardona, Rizal	IV-A	218.750	Apr 2025	Jun 2025	Covered by valid WESC, COR and COCOC; under construction
Tanay Wind Power Project	Wind	Alternergy Tanay Wind Corporation	Antipolo City and Tanay, Rizal	IV-A	85.800	Sep 2025	Nov-2025	Under GEA-2; Covered by valid WESC, COR, and COCOC.
Alabat Wind Power Project	Wind	Alabat Wind Power Corporation	Alabat, Quezon	IV-A	62.400	Sep 2025	Nov-2025	Under GEA-2; Covered by valid WESC, COR, and COCOC.
Caparispisan II Wind Power Project	Wind	Amihan Renewable Energy Corp.	Pagudpud, Ilocos Norte	I	70.000	Mar 2024	Dec 2025	Under GEA-1 On 05 March 2024, AREC has secured its PCATC from the NGCP for the Caparispisan II WPP as a generator, thus commencing their testing and commissioning to the grid.
Rizal Wind Power Project	Wind	Rizal Wind Energy Corp.	Antipolo and Tanay, Rizal; General Nakar, Quezon	IV-A	90.000	Oct 2025	Dec-2025	Under GEA-2; Covered by valid WESC and COR.
Calatagan Wind Power Project	Wind	Solar Philippines Calatagan Corporation	Calatagan, Batangas	IV-A	30.000	Oct 2025	Dec 2025	Under GEA-1 WESC 2019-10-126 was awarded on 23 December 2019. Target Commercial Operation is based on the approved work program.
Quezon Wind Power Project	Wind	Quezon Wind Energy Corp.	Tanay; Santa Maria; General Nakar and Real, Rizal, Laguna, Quezon	IV-A	239.990	Oct 2026	Dec-2026	Under GEA-2; Covered by valid WESC and COR.
Camarines Sur Wind Power Project	Wind	Cornerstone Energy Development Inc.	Libmanan, Camarines Sur	V	49.999	Oct 2026	Dec-2026	Under GEA-2; Covered by valid WESC, COR, and COCOC.

LUZON COMMITTED POWER PROJECTS

As of 30 April 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Isla Wind Power Project	Wind	Giga Ace 6, Inc.	Pangil, Paete, Pakil, and Kalayaan, Laguna; Real and Mauban, Quezon	IV-A	230.000	Oct 2026	Dec-2026	Under GEA-2; Covered by valid WESC and COR.
Pangasinan CW 2 Wind Power Project	Wind	Citicore Wind Energy Corporation	Sual and Labrador, Pangasinan	I	80.000	Oct-2026	Dec-2026	Under GEA-2; Covered by valid WESC and COR.
Bataan-Zambales CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Dinalupihan and Hermosa, Bataan and Subic, Zambales	III	100.000	Oct-2026	Dec-2026	Under GEA-2; Covered by valid WESC and COR. Difficulty in finding consistent municipal and barangay boundary maps/Difficulty in finding complete cadastral maps
Camarines Sur CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Bombon and Calabanga, Camarines Sur	V	30.000	Oct-2026	Dec-2026	Under GEA-2; Covered by valid WESC and COR.
Kalayaan 2 Wind Power Project	Wind	Laguna Wind Energy Corp.	Paete, and Kalayaan, Laguna; and Mauban, Quezon	IV-A	100.800	Oct-2027	Dec-2027	Covered by valid WESC, COR and COCOC; under construction
ENERGY STORAGE SYSTEM (ESS)					1340.000			
Gamu Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Gamu, Isabela	II	20.000	Mar 2024	Jul 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Gamu Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Gamu, Isabela	II	20.000	Mar 2024	Jul 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	II	20.000	Mar 2024	Jul 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	II	20.000	Mar 2024	Jul 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Lumban Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Lumban, Laguna	IV-A	40.000	Mar 2024	Jul 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Lumban Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Lumban, Laguna	IV-A	20.000	Mar 2024	Jul 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	III	50.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	III	20.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico SJM Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Barangay San Jose Matulid, Mexico, Pampanga	III	20.000	Aug 2024	Dec 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Bac-Man Energy Storage System	BESS	Energy Development Corporation	Manito, Albay	V	30.000	Sep 2024	Dec 2024	No significant issues encountered at the moment
Bay Energy Storage Project	BESS	AP Renewables Inc. (former: Cell Power Energy Corporation)	Bay, Laguna	IV-A	20.000	Jun 2025	Sep 2025	
Mahabang Parang Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mahabang Parang, Batangas	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Daraga Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Daraga, Albay	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Bauang Battery Energy Storage Project	BESS	SMGP BESS Power Inc.	Bauang, La Union	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Labrador Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Labrador, Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
San Rafael Battery Energy Storage System	BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Cabanatuan Battery Energy Storage	BESS	SMGP BESS Power Inc.	Cabanatuan, Nueva Ecija	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Hermosa Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Hermosa, Bataan	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement

LUZON COMMITTED POWER PROJECTS

As of 30 April 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Laoag Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Laoag, Ilocos Norte	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Navotas Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Navotas, Metro Manila	NCR	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Pagbilao Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Pagbilao, Quezon	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Bacnotan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Cabugao, Bacnotan, La Union	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Subic Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Sitio Agusuhin, Cawag, Subic, Zambales	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
San Jose del Monte Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. San Jose del Monte City, Bulacan	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Bolo Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Bolo, Labrador, Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Tuguegarao Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Libag Norte, Tuguegarao City, Cagayan	II	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Bayombong Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Busilac, Bayombong, Nueva Vizcaya	II	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Calamba Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Prinza, Calamba, Laguna	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Labo Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Mahawan-hawan, Labo, Camarines Norte	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Naga Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Del Rosario, Naga, Camarines Sur	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
San Rafael Battery Energy Storage Phase 2	BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement

LUZON COMMITTED POWER PROJECTS

As of 30 April 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Sual Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Sual, Pangasinan	I	60.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Urdaneta Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Urdaneta, Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Dasmariñas Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Dasmariñas, Cavite	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Ilijan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Ilijan, Batangas	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Gumaca Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Progreso, Gumaca, Quezon	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
La Trinidad Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Beckel, La Trinidad, Benguet	CAR	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
BCCP Limay Battery Energy Storage System Project Phase 2	BESS	SMGP BESS Power Inc.	BCCPP, Limay, Bataan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Angat Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Angat, Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement

Notes:

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 30 April 2024

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph