

LUZON COMMITTED POWER PROJECTS

As of 30 September 2023

| Name of the Project | Plant Type | Company Name | Location | Region | Installed/Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development |
|--|-------------|--|---|--------|-------------------------------|----------------------------------|-----------------------------|--|
| COAL | | | | | 1900.000 | | | |
| Mariveles Coal-Fired Power Plant Phase I - Unit 1 | Coal | Mariveles Power Generation Corporation | Mariveles, Bataan | III | 150.000 | Apr 18, 2023 | Oct 2023 | |
| Mariveles Coal-Fired Power Plant Phase I - Unit 2 | Coal | Mariveles Power Generation Corporation | Mariveles, Bataan | III | 150.000 | Oct 2023 | Feb 2024 | |
| Mariveles Coal-Fired Power Plant Phase I - Unit 3 | Coal | Mariveles Power Generation Corporation | Mariveles, Bataan | III | 150.000 | Nov 2023 | Mar 2024 | |
| Mariveles Coal-Fired Power Plant Phase I - Unit 4 | Coal | Mariveles Power Generation Corporation | Mariveles, Bataan | III | 150.000 | Mar 2024 | Jul 2024 | |
| Masinloc Power Plant - Unit 4 | Coal | Masinloc Power Partners Co, Ltd. | Masinloc, Zambales | III | 350.000 | May 2025 | Oct 2025 | |
| Mariveles Coal-Fired Power Plant Phase II - Unit 5 | Coal | Mariveles Power Generation Corporation | Mariveles, Bataan | III | 150.000 | Sep 2025 | Dec 2025 | On-going approval of revision of the MW capacity from 4x150.000MW to 2x350.000MW due to change in sub-technology of power plant. |
| Masinloc Power Plant - Unit 5 | Coal | Masinloc Power Partners Co, Ltd. | Masinloc, Zambales | III | 350.000 | Nov 2025 | Apr 2026 | |
| Mariveles Coal-Fired Power Plant Phase II - Unit 6 | Coal | Mariveles Power Generation Corporation | Mariveles, Bataan | III | 150.000 | Dec 2025 | Mar 2026 | On-going approval of revision of the MW capacity from 4x150.000MW to 2x350.000MW due to change in sub-technology of power plant. |
| Mariveles Coal-Fired Power Plant Phase II- Unit 7 | Coal | Mariveles Power Generation Corporation | Mariveles, Bataan | III | 150.000 | Mar 2026 | Jun 2026 | On-going approval of revision of the MW capacity from 4x150.000MW to 2x350.000MW due to change in sub-technology of power plant. |
| Mariveles Coal-Fired Power Plant Phase II - Unit 8 | Coal | Mariveles Power Generation Corporation | Mariveles, Bataan | III | 150.000 | Jun 2026 | Sep 2026 | On-going approval of revision of the MW capacity from 4x150.000MW to 2x350.000MW due to change in sub-technology of power plant. |
| OIL | | | | | 11.040 | | | |
| 11.04 MW Capas Bunker C-Fired Diesel Power Plant | Oil | Supreme Power Corp. | Brgy. Sto. Rosario, Capas, Tarlac | III | 11.040 | Sep-23 | Jan-24 | Delays in procurement of major equipment offshore due to COVID-19 pandemic restrictions |
| NATURAL GAS | | | | | 6070.000 | | | |
| Batangas Combined Cyle Power Plant - Phase 1, Unit 1 | Natural Gas | Excellent Energy Resources Inc. (EERI) | Brgy. Dela Paz Proper, Batangas City | IV-A | 440.000 | Mar 2024 | Sep 2024 | |
| Batangas Combined Cyle Power Plant - Phase 1, Unit 2 | Natural Gas | Excellent Energy Resources Inc. (EERI) | Brgy. Dela Paz Proper, Batangas City | IV-A | 440.000 | Jun 2024 | Sep 2024 | |
| Batangas Combined Cyle Power Plant - Phase 1, Unit 3 | Natural Gas | Excellent Energy Resources Inc. (EERI) | Brgy. Dela Paz Proper, Batangas City | IV-A | 440.000 | Sep 2024 | Dec 2024 | |
| Natural Gas-Fired Power Plant | Natural Gas | Batangas Clean Energy, Inc. | Brgys. Libjo and Malitam, Batangas City | IV-A | 1100.000 | Mar-28 | Jul 2028 | |
| Energy World Corporation 650 MW Gas Fired Combined Cycle Power Plant | Natural Gas | Energy World Corporation | Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon | IV-A | 650.000 | TBD | TBD | Lenders issues on Transmission. |
| Batangas Combined Cyle Power Plant - Phase 2 | Natural Gas | Excellent Energy Resources Inc. (EERI) | Brgy. Dela Paz Proper, Batangas City | IV-A | 440.000 | TBD | TBD | |
| Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 1 (formerly AOE Coal-Fired Power Plant Unit 1) | Natural Gas | Atimonan One Energy Inc. / Meralco Powergen Corp. | Brgy. Villa Ibaba, Atimonan, Quezon Province | IV-A | 640.000 | TBD | TBD | |
| Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 2 (formerly AOE Coal-Fired Power Plant Unit 2) | Natural Gas | Atimonan One Energy Inc. / Meralco Powergen Corp. | Brgy. Villa Ibaba, Atimonan, Quezon Province | IV-A | 640.000 | TBD | TBD | Delays in securing ECC amendment from Coal-to-Gas that will enable the project to be shovel-ready. Current geopolitical issues between Russia and Ukraine which pushes up fuel prices and hydrocarbon-based products. |
| Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 1 | Natural Gas | Atimonan One Energy Inc. / Meralco Powergen Corp. | Brgy. Villa Ibaba, Atimonan, Quezon Province | IV-A | 640.000 | TBD | TBD | |
| Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 2 | Natural Gas | Atimonan One Energy Inc. / Meralco Powergen Corp. | Brgy. Villa Ibaba, Atimonan, Quezon Province | IV-A | 640.000 | TBD | TBD | |
| GEOTHERMAL | | | | | 66.000 | | | |
| Tiwi Binary Geothermal Project | Geothermal | AP Renewables, Inc. | Brgy. Cale, Tiwi, Albay | V | 17.000 | Nov 2023 | Dec 2023 | 68% overall completion Ongoing construction of power plant and connection asset. (68% and 74% complete, respectively). T&C was moved to November 2023 as per requested schedule of Project's Grid Capability and Compliance Tests |
| Palayan Binary Power Plant | Geothermal | Bacman Geothermal Inc. | Brgy. Nagotgot, Manito, Albay | V | 29.000 | Sept 2023 | Dec 2023 | 99.15% overall construction completion. Currently conducting testing and commissioning of connection assets, while also completing punch listing for closed-out works. Major equipment of the Power Plant has been installed, and the installation of instrumentation and controls is currently ongoing |
| Tanawon Geothermal Project | Geothermal | Bacman Geothermal Inc. | Brgy. Capuy, Sorsogon City | V | 20.000 | Oct 2024 | Dec 2024 | Commenced engineering work preparations and planning (25% overall project completion) |
| HYDRO | | | | | 146.871 | | | |
| Matuno Hydroelectric Power Project | Hydro | Matuno River Development Corporation | Bambang, Nueva Vizcaya | II | 8.661 | Oct-23 | Dec-23 | With SIS Endorsement Ongoing Testing and Commissioning |
| Tibag Hydroelectric Power Project | Hydro | Tibag Hydropower Corporation | Real, Quezon | IV-A | 5.000 | August 2023 | 27 September 2023 | FCATC was issued on 27 September 2023. Under evaluation of commercial operations date |
| Colasi Hydroelectric Power Project | Hydro | Colasi Mini Hydro Electric Power Plant Corporation | Mercedes, Camarines Norte | V | 4.000 | Oct-23 | Dec-23 | With SIS Endorsement DOC Under FIT PCATC extended Embedded Plant - CARONECO For testing and commissioning |
| Dupinga Hydroelectric Power Project | Hydro | Dupinga Mini Hydro Corporation | Gabaldon, Nueva Ecija | III | 4.800 | Nov-24 | Dec-24 | 31.6% Complete Embedded Plant - NEECO II - Area 2 |
| Ibulao Hydroelectric Power Project | Hydro | Hydrocore, Inc. | Lagawe, Ifugao | CAR | 4.500 | Nov-23 | Dec-23 | With SIS Endorsement DOC Under FIT 81% Complete Embedded Plant - IFELCO |
| Labayat River (Lower Cascade) Hydroelectric Power Project | Hydro | BEHMC Lower Labayat Hydropower Corporation | Real, Quezon | IV-A | 1.400 | Oct-23 | Nov-23 | Ongoing Testing and Commissioning |

LUZON COMMITTED POWER PROJECTS

As of 30 September 2023

| Name of the Project | Plant Type | Company Name | Location | Region | Installed/Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development |
|--|------------|--|--|--------|-------------------------------|----------------------------------|-----------------------------|---|
| Likud 2 Hydroelectric Power Project | Hydro | First Ifugao Renewable Energy Corporation | Asipulo, Ifugao | CAR | 0.560 | Oct-23 | Nov-23 | Ongoing Testing and Commissioning For delivery of EME DOC Under FIT Embedded Plant - IFELCO |
| Laguio (Laginbayan) Malaki 1 Hydroelectric Power Project | Hydro | Enervantage Supplier's Co., Inc. | Mauban, Quezon | IV-A | 1.600 | Oct-23 | Dec-23 | Embedded Plant - MERALCO DOC Under FIT Awaiting for Chinese supplier to conduct the testing and commissioning 99% Complete |
| Mariveles Hydroelectric Power Project | Hydro | Southeast Asia Renewable Power Corporation | Mariveles, Bataan | III | 0.600 | Nov-23 | Dec-23 | For completion of tapping point, penstock and conduct of T&C 98% complete Embedded Plant - Freeport Area of Bataan |
| Biyao Hydroelectric Power Project | Hydro | AV Garcia Power Systems Corp. | Balbalan, Kalinga | CAR | 0.800 | Feb-24 | Mar-24 | DOC Under FIT For delivery of Electro-mechanical Equipment 91% Complete Embedded Plant - Kaelco |
| Asin-Hungduan Hydroelectric Power Project | Hydro | Kiangan Mini Hydro Corporation | Kiangan, Ifugao | CAR | 9.800 | May 2024 | Jun 2024 | 7.3% as of April 2023 Embedded Plant - IFELCO |
| Ibulao 1 Hydroelectric Power Project | Hydro | Kiangan Mini Hydro Corporation | Kiangan, Ifugao | CAR | 7.600 | May 2024 | Jun 2024 | 19.3% as of April 2023 Embedded Plant - IFELCO |
| Lalawinan Hydroelectric Power Project | Hydro | PMHC Lalawinan, Inc. | Real, Quezon | IV-A | 3.000 | TBD | TBD | With SIS Endorsement No construction activities DOC Under FIT 33.79% complete |
| Sablan 1 Hydroelectric Power Project | Hydro | Hedcor, Inc. | Sablan, Benguet | CAR | 20.000 | Oct-25 | 26-Nov-25 | Under GEAP |
| Daet Hydroelectric Power Project | Hydro | DLM Konstruct Albay Renewable Energy JV Corp | Daet, Camarines Norte | V | 5.000 | Nov-25 | Dec-25 | DOC Under FIT 5% Complete |
| Dipalo Hydroelectric Power Project | Hydro | Power Beacon Renewable Solutions, Inc. | San Quintin, Pangasinan | I | 4.150 | Nov-25 | Dec-25 | 23.23% Complete |
| Kapangan Hydroelectric Power Project | Hydro | Cordillera Hydro Electric Power Corporation | Kapangan and Kibungan, Benguet | CAR | 60.000 | Nov-25 | 25-Dec-25 | With SIS Endorsement Under GEAP 19% Complete |
| Rangas Hydroelectric Power Project | Hydro | Clean and Green Energy Solutions, Inc. - Rangas Hydropower Corporation | Goa & Tigaon, Camarines Sur | V | 2.400 | Nov-25 | Dec-25 | 10% Complete |
| Tignoan River (Upper Cascade) Hydroelectric Power Project | Hydro | BEHMC Upper Tignoan Hydropower Corporation | Real, Quezon | IV-A | 1.500 | Nov-25 | Dec-25 | Pending issue with DENR 55% Complete |
| Tubao Hydroelectric Power Project | Hydro | Tubao Mini Hydro-Electric Corporation | Tubao, La Union | I | 1.500 | TBD | TBD | With cease and desist order from DENR No construction activities 80% Complete |
| BIOMASS | | | | | 11.282 | | | |
| 5.0 MW Isabela Rice husk-Fired Biomass Power Plant Project | Biomass | Isabela La Suerte Rice Mill Corporation | Isabela | II | 5.000 | Oct 2022 | Oct 2023 | Operating for own-use of its rice mill; Awaiting issuance of PAO-COC from ERC Target export capacity is 1.5-MW |
| 1.2 MW Biogas Power Plant Project | Biomass | First Quezon Biogas Corporation | Candelaria, Quezon | IV-A | 1.200 | Jul 2024 | Sep 2024 | Stopped construction due to financing issues; Bank loan was recently approved by DBP and awaiting release of fund. |
| 5.082-MW Biomass Power Plant Project | Biomass | Trustpower Corporation | Mabalacat City, Pampanga | III | 5.082 | Dec 2024 | Feb 2025 | Attained 38% overall project completion |
| SOLAR | | | | | 2970.140 | | | |
| Pinugay Solar Power Project | Solar | PH Renewables Inc. | Baras, Rizal | IV-A | 67.500 | Feb 2023 | Dec 2023 | On going testing and commissioning |
| PAVI Green Orion Solar Power Plant Project | Solar | PAVI Green Bataan Renewable Energy, Inc. | Sitio Damulog, Brgy. Daan Pare, Orion, Bataan | III | 16.200 | Nov 2023 | Nov 2023 | |
| Ilocos Norte Solar Power Project | Solar | Energy Logics Philippines, Inc. | Burgos, Ilocos Norte | I | 87.594 | Feb 2023 | Dec 2023 | Endorsed to ERC for COC; Testing and Commissioning is already completed; awaiting for ERC issuance of COC/PAO |
| Raslag III Solar PV Power Project | Solar | Raslag Corp. | Mabalacat, Pampanga | III | 13.600 | May 2023 | Dec 2023 | On-going Test and Commissioning. Awaiting authority to operate |
| Bulacan 2 Solar Power Project | Solar | CleanTech Global Renewables, Inc. | Brgy. Casalat and Brgy. Pasong Bangkal, San Ildefonso, Bulacan | III | 17.603 | Dec 2023 | Dec 2023 | On 24 April 2023, DOE approved CGRI's Work Plan, moving the Commercial Operation Date of the project on 31 December 2023. (Within the 5-yr Work Plan 2019-2024) |
| Concepcion 1 Solar Power Project (Phase 3) | Solar | Solar Philippines Tarlac Corporation | Concepcion, Tarlac | III | 12.000 | May 2023 | Dec 2023 | On-going Construction, 88% |
| Concepcion 1 Solar Power Project (Phase 4) | Solar | Solar Philippines Tarlac Corporation | Concepcion, Tarlac | III | 30.000 | Jun 2023 | Dec 2023 | On-going Construction, 88% |
| Arayat-Mexico Solar Power Plant Project Phase 2 | Solar | Greencore Power Solutions 3, Inc. | Arayat and Mexico, Pampanga | III | 30.933 | Apr 2023 | Dec 2023 | 88% construction. Waiting for ERC Inspection and PAO. Grid injected, waiting for the FCATC from NGCP and PAO from ERC |
| 64.260 MWp/48.118 MW Currimao Solar Power Project | Solar | Nuevo Solar Energy Corp. | Currimao, Ilocos Norte | I | 48.118 | Jul 2023 | Dec 2023 | TCO is indicative. Awaiting issuance of COC-ERC |
| Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1A | Solar | Solar Philippines Nueva Ecija Corporation | Penaranda, Nueva Ecija | III | 33.348 | Jun 2023 | Dec 2023 | 69% constructed, as reported |
| San Marcelino Solar Power Project (Phase 1) | Solar | Santa Cruz Solar Energy, Inc | San Marcelino, Zambales | III | 224.000 | Oct 2023 | Dec 2023 | 90.41% constructed as validated. ERC issued Certificate of Filing to SCSEI on 10 July 2023. |
| San Marcelino Solar Power Project (Phase 2) | Solar | Santa Cruz Solar Energy, Inc | San Marcelino, Zambales | III | 79.600 | Oct 2023 | Dec 2023 | 57.63% constructed as validated. ERC issued Certificate of Filing to SCSEI on 10 July 2023. |
| Trust Power Solar Power Project | Solar | Trustpower Corporation | Brgy. Paralayunan, Mabalacat City, Pampanga | III | 20.622 | Sep 2023 | Dec 2023 | 100% completed. For testing and commissioning |
| Maragondon Solar Power Plant Project | Solar | Solar Tanauan Corporation | Maragondon, Cavite | IV-A | 48.118 | Dec 2023 | Dec 2023 | |
| Tanauan Solar Power Plant Project | Solar | Solar Tanauan Corporation | Tanauan City, Batangas | IV-A | 48.118 | Dec 2023 | Dec 2023 | |
| Cayanga-Bugallon Solar Power Project | Solar | PV Sinag Power Inc. | Bugallon, Pangasinan | I | 75.088 | Aug 2023 | Jan 2024 | under construction. With advance implementation works of Transmission Assets at Bolo SS of NGCP |

LUZON COMMITTED POWER PROJECTS

As of 30 September 2023

| Name of the Project | Plant Type | Company Name | Location | Region | Installed/Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development |
|---|------------|---|--|--------|-------------------------------|----------------------------------|-----------------------------|---|
| Cagayan North Solar Power Project | Solar | Natures Renewable Energy Dev't. (NAREDCO) Corporation | Lal-Lo, Cagayan | II | 82.488 | Oct 2023 | Feb 2024 | PV Plant: 93.49% TL and SS: 100.00% completed - construction Cold Commissioning: PV Plant: 67.00% TL and SS: 100.00% Hot Commissioning: PV Plant: 00.00% TL and SS: 100.00% - ERC Certification on the status of the COC application was issued on Aug. 9, 2023 - Grid Injection (Start of T&C) is targeted on Oct. 11, 2023 |
| 98.136 MWp/81.780MW Laoag Solar Power Project | Solar | PV Sinag Power Inc. | Laoag,Aguilair, Pangasinan | I | 57.800 | Sep 2023 | Feb 2024 | 76% constructed |
| Subic New PV Solar Power Plant Project | Solar | Jobin-SQM Inc. | Morong and Hermosa, Bataan | III | 86.199 | Dec 2023 | Feb 2024 | 76.21% completed - construction |
| Santo Domingo Solar Power Project | Solar | Sinocalan Solar Power Corp. | Brgys. Santo Domingo and Lapalo, San Manuel, Pangasinan | I | 44.200 | Nov 2023 | Mar 2024 | 65% completed - construction |
| RASLAG IV Solar Power Project | Solar | Raslag Corp. | Talimundoc, Magalang, Pampanga | III | 26.400 | Mar 2024 | Mar 2024 | 47% completed - construction |
| Laoag 2 Solar Power Project | Solar | PV Sinag Power, Inc. | Laoag,Aguilair, Pangasinan | I | 71.400 | Nov 2023 | Apr 2024 | 68% constructed |
| Lumbangan Solar Power Project | Solar | Citicore Renewble Energy Corp. | Tuy, Batangas | IV-A | 90.000 | Apr 2024 | Jun 2024 | NGCP - SIS and Facility Study completed DENR - ECC S eured on 17 F ebruary 2023 NCIP - Secured on 11 May 2023 |
| Sapang Balen Solar 2 Power Project (Phase 1) | Solar | Sapang Balen Solar Sustainable Energy Corp | Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac | III | 105.600 | Sep 2024 | Dec 2024 | Change in capacity based on approved revised WP |
| PAVI Green San Vicente Solar Power Plant Project | Solar | PAVI Green Renewable Energy, Inc. | Brgy. Cabanbanan, San Vicente, Camarines Norte | V | 28.600 | Nov 2024 | Dec 2024 | |
| Talugtug Solar Power Project | Solar | Greenery Solutions Inc. | Talugtug, Nueva Ecija | III | 99.980 | Nov 2024 | Mar 2025 | Under GEA-1. |
| Sapang Balen Solar 2 Power Project (Phase 2) | Solar | Sapang Balen Solar Sustainable Energy Corp | Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac | III | 105.600 | Mar 2025 | Jun 2025 | Change in capacity based on approved revised WP |
| Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1B | Solar | Solar Philippines Nueva Ecija Corporation | Penaranda, Nueva Ecija | III | 108.400 | Sep 2025 | Nov 2025 | Under GEA-1 |
| Santa Rosa Nueva Ecija 2 Solar Power Project Phase 2 | Solar | Solar Philippines Nueva Ecija Corporation | Penaranda, Nueva Ecija | III | 171.600 | Sep 2025 | Nov 2025 | Under GEA-1 1)Currently working on completion of construction permits: •Land Use Conversionprocess still unacted by DAR •Ongoing conductof Facility Study •Completing the requirements forthe application for the Building Permit 2)Cutting Permit approved by DENR 3)Application for Revision of Five-Year Work Program at the REMB approved 4)Revised Work Program of the Project approved by DOE 5)Filed re-application for Assignment/Transfer of Rights from Greenery Solutions Inc to Talugtug Renewables Inc. and eventually recalledbecause of the revision of work program. |
| PAVI Green Naga Solar Power Plant Project | Solar | PAVI Green Renewable Energy, Inc. | Naga City, Camarines Sur | V | 40.400 | Oct 2025 | Dec 2025 | Under GEA-1 |
| Concepcion Tarlac 2 Solar Power Project | Solar | Solar Philippines Commercial Rooftop Projects, Inc. | Concepcion and Tarlac City, Tarlac | III | 200.000 | Oct 2025 | Dec 2025 | Under GEA-1 |
| Tayabas Solar Power Project | Solar | Solar Philippines Commercial Rooftop Projects, Inc. | Tayabas, Pagbilao | IV-A | 450.000 | Oct 2025 | Dec 2025 | Under GEA-1 Covered by valid SESC and COR; endorsed to NGCP for the conduct of SIS |
| Sapang Balen Solar 1 Power Project (Phase 1) | Solar | Sapang Balen Solar Sustainable Energy Corp | Mabalacat City, Pampanga | III | 79.200 | Oct 2025 | Dec 2025 | Split into Phases. Change in capacity based on approved revised WP |
| Sapang Balen Solar 1 Power Project (Phase 2) | Solar | Sapang Balen Solar Sustainable Energy Corp | Mabalacat City, Pampanga | III | 79.200 | Oct 2025 | Dec 2025 | Split into Phases. Change in capacity based on approved revised WP |
| Sapang Balen Solar 2 Power Project (Phase 3) | Solar | Sapang Balen Solar Sustainable Energy Corp | Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac | III | 105.600 | Jun 2025 | Dec 2025 | Change in capacity based on approved revised WP |
| Sapang Balen Solar 2 Power Project (Phase 4) | Solar | Sapang Balen Solar Sustainable Energy Corp | Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac | III | 85.031 | Mar 2026 | Jun 2026 | Change in capacity based on approved revised WP |
| WIND | | | | | 260.000 | | | |
| Balaoi and Caunayan Wind Power Project | Wind | Bayog Wind Power Corp. | Pagudpud, Ilocos Norte | I | 160.00 | Jan 2023 | Dec 2023 | Under GEA-1 Covered by valid WESC, COR and COCOC; with SIS; under construction |
| Caparispisan II Wind Power Project | Wind | Amihan Renewable Energy Corp. | Pagudpud, Ilocos Norte | I | 70.000 | Apr 2026 | Apr 2026 | Under GEA-1 Wind Farm Civil Works Construction as reported WESC No. 2021-03-154 was awarded on 08 April 2021. Target Commercial Operation is based on the approved work program. |
| Calatagan Wind Power Project | Wind | Solar Philippines Calatagan Corporation | Calatagan, Lian, Batangas | IV-A | 30.00 | Oct 2025 | Dec 2025 | Under GEA-1 WESC 2019-10-126 was awarded on 23 December 2019. Target Commercial Operation is based on the approved work program. |
| ENERGY STORAGE SYSTEM (ESS) | | | | | 1394.000 | | | |
| Gamu Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Gamu, Isabela | II | 20.000 | Sep 2023 | Apr 2024 | Delays due to COVID-19 pandemic |
| Gamu Battery Energy Storage System Phase 2 | BESS | Universal Power Solutions Inc. | Gamu, Isabela | II | 20.000 | Sep 2023 | Apr 2024 | Delays due to COVID-19 pandemic |
| Magapit Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Magapit, Cagayan | II | 20.000 | May 2023 | Apr 2024 | Delays due to COVID-19 pandemic |
| Magapit Battery Energy Storage System Phase 2 | BESS | Universal Power Solutions Inc. | Magapit, Cagayan | II | 20.000 | May 2023 | Apr 2024 | Delays due to COVID-19 pandemic |
| Concepcion Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Concepcion, Tarlac | III | 20.000 | Mar 2023 | Oct 2023 | Delays due to COVID-19 pandemic |
| Concepcion Battery Energy Storage System Phase 2 | BESS | Universal Power Solutions Inc. | Concepcion, Tarlac | III | 30.000 | Mar 2023 | Oct 2023 | Delays due to COVID-19 pandemic |
| Lumban Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Lumban, Laguna | IV-A | 40.000 | Sep 2023 | Apr 2024 | Delays due to COVID-19 pandemic |
| Lumban Battery Energy Storage System Phase 2 | BESS | Universal Power Solutions Inc. | Lumban, Laguna | IV-A | 20.000 | Sep 2023 | Apr 2024 | Delays due to COVID-19 pandemic |
| Mexico Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Mexico, Pampanga | III | 50.000 | Sep 2023 | Apr 2024 | Delays due to COVID-19 pandemic |
| Mexico Battery Energy Storage System Phase 2 | BESS | Universal Power Solutions Inc. | Mexico, Pampanga | III | 20.000 | Sep 2023 | Apr 2024 | Delays due to COVID-19 pandemic |
| Mahabang Parang Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Mahabang Parang, Batangas | IV-A | 40.000 | Mar 2024 | Apr 2024 | Delays due to COVID-19 pandemic |
| Daraga Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Daraga, Albay | V | 40.000 | Mar 2024 | Apr 2024 | Delays due to COVID-19 pandemic |
| Bauang Battery Energy Storage Project | BESS | Universal Power Solutions Inc. | Bauang, La Union | I | 40.000 | Mar 2024 | Apr 2024 | Delays due to COVID-19 pandemic |

LUZON COMMITTED POWER PROJECTS

As of 30 September 2023

| Name of the Project | Plant Type | Company Name | Location | Region | Installed/Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development |
|--|------------|--------------------------------|---|--------|-------------------------------|----------------------------------|-----------------------------|---|
| Labrador Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Labrador, Pangasinan | I | 40.000 | Mar 2024 | Apr 2024 | Delays due to COVID-19 pandemic |
| San Rafael Battery Energy Storage System | BESS | Universal Power Solutions Inc. | San Rafael, Bulacan | III | 20.000 | Mar 2024 | Apr 2024 | Delays due to COVID-19 pandemic |
| Cabanatuan Battery Energy Storage | BESS | Universal Power Solutions Inc. | Cabanatuan, Nueva Ecija | III | 40.000 | Mar 2024 | Apr 2024 | Delays due to COVID-19 pandemic |
| Hermosa Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Hermosa, Bataan | III | 40.000 | Mar 2024 | Apr 2024 | Delays due to COVID-19 pandemic |
| Laoag Battery Energy Storage System Project | BESS | Universal Power Solutions Inc. | Laoag, Ilocos Norte | I | 40.000 | Mar 2024 | Apr 2024 | Delays due to COVID-19 pandemic |
| Navotas Battery Energy Storage System Project | BESS | Universal Power Solutions Inc. | Navotas, Metro Manila | NCR | 40.000 | Mar 2024 | Apr 2024 | Delays due to COVID-19 pandemic |
| Mexico SJM Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Barangay San Jose Matulid, Mexico, Pampanga | III | 20.000 | Dec 2023 | Apr 2024 | Delays due to COVID-19 pandemic |
| Pagbilao Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Pagbilao, Quezon | IV-A | 40.000 | Jul 2024 | Sep 2024 | Delays due to COVID-19 pandemic |
| Bacnotan Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Brgy. Cabugao, Bacnotan, La Union | I | 40.000 | Jul 2024 | Sep 2024 | Delays due to COVID-19 pandemic |
| Subic Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Sitio Agusuhin, Cawag, Subic, Zambales | III | 40.000 | Jul 2024 | Sep 2024 | Delays due to COVID-19 pandemic |
| San Jose del Monte Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Brgy. San Jose del Monte City, Bulacan | III | 40.000 | Jul 2024 | Sep 2024 | Delays due to COVID-19 pandemic |
| Bolo Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Brgy. Bolo, Labrador, Pangasinan | I | 40.000 | Jul 2024 | Sep 2024 | Delays due to COVID-19 pandemic |
| Tuguegarao Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Brgy. Libag Norte, Tuguegarao City, Cagayan | II | 40.000 | Jul 2024 | Sep 2024 | Delays due to COVID-19 pandemic |
| Bayombong Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Brgy. Busilac, Bayombong, Nueva Vizcaya | II | 40.000 | Jul 2024 | Sep 2024 | Delays due to COVID-19 pandemic |
| Calamba Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Brgy. Prinza, Calamba, Laguna | IV-A | 40.000 | Jul 2024 | Sep 2024 | Delays due to COVID-19 pandemic |
| Labo Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Brgy. Mahawan-hawan, Labo, Camarines Norte | V | 40.000 | Jul 2024 | Sep 2024 | Delays due to COVID-19 pandemic |
| Naga Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Brgy. Del Rosario, Naga, Camarines Sur | V | 40.000 | Jul 2024 | Sep 2024 | Delays due to COVID-19 pandemic |
| Bac-Man Energy Storage System | BESS | Energy Development Corporation | Manito, Albay | V | 30.000 | Sep 2024 | Dec 2024 | No significant issues encountered at the moment |
| San Rafael Battery Energy Storage Phase 2 | BESS | Universal Power Solutions Inc. | San Rafael, Bulacan | III | 20.000 | Mar 2025 | May 2025 | Delays due to COVID-19 pandemic |
| Sual Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Sual, Pangasinan | I | 60.000 | Mar 2025 | May 2025 | Delays due to COVID-19 pandemic |
| Urdaneta Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Urdaneta, Pangasinan | I | 40.000 | Mar 2025 | May 2025 | Delays due to COVID-19 pandemic |
| Dasmarinas Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Dasmarinas, Cavite | IV-A | 40.000 | Mar 2025 | May 2025 | Delays due to COVID-19 pandemic |
| Ilijan Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Ilijan, Batangas | IV-A | 40.000 | Mar 2025 | May 2025 | Delays due to COVID-19 pandemic |
| Gumaca Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Brgy. Progreso, Gumaca, Quezon | IV-A | 40.000 | Mar 2025 | May 2025 | Delays due to COVID-19 pandemic |
| La Trinidad Battery Energy Storage System | BESS | Universal Power Solutions Inc. | Beckel, La Trinidad, Benguet | CAR | 40.000 | Mar 2025 | May 2025 | Delays due to COVID-19 pandemic |
| BCCP Limay Battery Energy Storage System Project Phase 2 | BESS | Universal Power Solutions Inc. | BCCPP, Limay, Bataan | III | 20.000 | Mar 2025 | May 2025 | Delays due to COVID-19 pandemic |
| Angat Battery Energy Storage System Project | BESS | Universal Power Solutions Inc. | Angat, Bulacan | III | 20.000 | Mar 2025 | May 2025 | Delays due to COVID-19 pandemic |
| Magat Battery Energy Storage System | BESS | SN Aboitiz Power Magat, Inc. | Ramon, Isabela | II | 24.000 | Jun 2023 | Mar 2024 | |

Notes:

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 30 September 2023

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph