

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
						1,300.000			
COAL									
Masinloc Power Plant - Unit 4	Coal	Masinloc Power Partners Co, Ltd.	Masinloc, Zambales	Zambales	III	350.000	May 2025	Aug 2025	Possible delay on the Transmission Line due to issue with the Right of way over tower sites for connect The proposed COD dates for Units 5 and 6 are deferred due to the on-going technical discussions with the EPC contractor on how best to reduce the capacity of the major equipment that were already ordered even prior to and following DOE's recent recommendation to revert to the original capacity of 2 x 300 MW and retain supercritical CFB technology. Further, discussion with various financial institutions on the funding of the construction of Units 5 and 6, with which we have met some challenges given recent sustainability restrictions.
Masinloc Power Plant - Unit 5	Coal	Masinloc Power Partners Co, Ltd.	Masinloc, Zambales	Zambales	III	350.000	Nov 2025	Apr 2026	Possible delay on the Transmission Line due to issue with the Right of way over tower sites for connecting its 500 kV Transmission line The proposed COD dates for Units 5 and 6 are deferred due to the on-going technical discussions with the EPC contractor on how best to reduce the capacity of the major equipment that were already ordered even prior to and following DOE's recent recommendation to revert to the original capacity of 2 x 300 MW and retain supercritical CFB technology. Further, discussion with various financial institutions on the funding of the construction of Units 5 and 6, with which we have met some challenges given recent sustainability restrictions.
Mariveles Coal-Fired Power Plant Phase II - Unit 5	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	300.000	Dec 2028	Jun 2029	
Mariveles Coal-Fired Power Plant Phase II - Unit 6	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	300.000	Jun 2029	Dec 2029	
						11.040			
OIL-BASED									
11.04 MW Capas Bunker C-Fired Diesel Power Plant	Oil	Supreme Power Corporation	Brgy. Sto. Rosario, Capas, Tarlac	Tarlac	III	11.040	Feb 2025	Apr 2025	Delays in procurement of major equipment offshore due to COVID-19 pandemic restrictions.
						6,070.000			
NATURAL GAS									
Batangas Combined Cycle Power Plant - Phase 1, Unit 1	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440.000	June 1, 2024 (Actual)	Mar 2025	
Batangas Combined Cyle Power Plant - Phase 1, Unit 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440.000	July 23, 2024 (Actual)	Apr 2025	
Batangas Combined Cyle Power Plant - Phase 1, Unit 3	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440.000	September 13, 2024 (Actual)	May 2025	
Natural Gas-Fired Power Plant	Natural Gas	Batangas Clean Energy, Inc.	Brgys. Libjo and Malitam, Batangas City	Batangas	IV-A	1,100.000	TBD	TBD	
Energy World Corporation 650 MW Gas Fired Combined Cycle Power Plant	Natural Gas	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	Quezon	IV-A	650.000	TBD	TBD	Lenders issues on Transmission/Project Financing
Batangas Combined Cyle Power Plant - Phase 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 1 (formerly AOE Coal-Fired Power Plant Unit 1)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 2 (formerly AOE Coal-Fired Power Plant Unit 2)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD	TBD	Delays in securing ECC amendment from Coal-to-Gas that will enable the project to be shovel-ready. Current geopolitical issues between Russia and Ukraine that push up fuel prices and hydrocarbon-based products.
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 1	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 2	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD	TBD	
						67.573			
GEOTHERMAL									
Palayan Binary Power Plant	Geothermal	Bacman Geothermal Inc.	Brgy. Nagotgot, Manito, Albay	Albay	V	29.000	Dec 2023	Mar 2025	99.10% testing and commissioning completion. PCATC Extension to 07 December 2024. Re-test of GCTs are to be rescheduled once NGCP's power quality analyzer is available on 1st week of December 2024.
Tiwi Geothermal Binary Power Plant	Geothermal	AP Renewables, Inc.	Brgy. Cale, Tiwi, Albay	Albay	V	17.000	Jul 2024	May 2025	PCATC was extended until February 2025 to conduct the GCTs and SCADA Signals Validation

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Tanawon Geothermal Project	Geothermal	Bacman Geothermal Inc.	Brgy. Bulabog and Capuy, Sorsogon City	Sorsogon	V	21.573	Oct 2024	Aug 2025	Ongoing project construction at 98% completion rate. Secured PCATC (as Load) dated 05 October 2024 Encountered challenges during the initial energization of the transmission line. Delivery of replacement parts of circuit breaker is expected to be onsite by December 2024.
HYDRO						737.910			
Laguio (Laginbayan) Malaki 1 Hydroelectric Power Project	Hydro	Enervantage Supplier's Co., Inc.	Mauban, Quezon	Quezon	IV-A	1.600	Sep 2025	Mar 2025	- Certificate of Confirmation of Commerciality is under FIT System - Embedded Plant - MERALCO - Issue with Distribution Wheeling Service agreement with MERALCO - During off-peak the capacity might be constrained due to issues with the reverse feedback on the distribution line during low demand - Ongoing T&C. Target completion is January 2025
Colasi Hydroelectric Power Project	Hydro	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	Camarines Norte	V	4.000	Oct 2024	Apr 2025	- Completed T&C on November 22, 2024 - Embedded Plant - CANORECO - Waiting for CANORECO to issue the FCATC. CANORECO applied FCATC on November 25, 2024 - Vying under FIT System
Dupinga Hydroelectric Power Project	Hydro	Dupinga Mini Hydro Corporation	Gabaldon, Nueva Ecija	Nueva Ecija	III	4.800	Apr 2025	Jun 2025	- 72.4% as of September 2024 - Embedded Plant - NEECO II - Area 2
Dipalo Hydroelectric Power Project	Hydro	Power Beacon Renewable Solutions, Inc.	San Quintin, Pangasinan	Pangasinan	I	4.150	Aug 2025	Oct 2025	- 40% as of July 2024
Sablan 1 Hydroelectric Power Project	Hydro	Hedcor, Inc.	Sablan, Benguet	Benguet	CAR	20.000	Oct 2025	Nov 2025	- Under GEAP
Tumauni Hydroelectric Power Project	Hydro	Philnew Hydro Power Corporation	Tumauni, Isabela	Isabela	II	11.300	Jun 2026	Jul 2026	- Embedded Plant - ISELCO II - 15.46% as of December 2023
Kapangan Hydroelectric Power Project	Hydro	Cordillera Hydro Electric Power Corporation	Kapangan and Kibungan, Benguet	Benguet	CAR	60.000	Apr 2027	Jun 2027	- With SIS Endorsement - Under GEAP - 20.19% as of December 2023 Ongoing permitting activities include the following: - Acquisition of Right of Way - Achievement of funding to support project development is an immediate goal for the timely conduct of committed activities (and engage the new EPC Civil Works Contractor). - Regular meetings with the management team of prospective investor is being held to address a few items regarding the partnership deal, which is expected to be completed in 4Q 2024. - Target Delivery Date under GE1 - June 2027 (revised)
Mariveles Hydroelectric Power Project	Hydro	Southeast Asia Renewable Power Corporation	Mariveles, Bataan	Bataan	III	0.600	2026	2026	- Embedded Plant - Authority of the Freeport Area of Bataan (AFAB) - For completion of tapping point, penstock and conduct of T&C - 98% complete
Kennon Hydroelectric Power Project	Hydro	J3S Hydro Power Corp.	Tuba, Benguet	Benguet	CAR	5.000	2027	2027	
Panicuan Hydroelectric Power Project	Hydro	Energytech Ventures, Inc.	Presentacion, Camarines Sur	Camarines Sur	V	3.000	2027	2027	
Ibulao 1 Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	Kiangan, Ifugao	Ifugao	CAR	7.600	2026	2026	- 75.78% as of May 2024 - Embedded Plant - IFELCO
Tublay 3 Hydroelectric Power Project	Hydro	AT Dinum Co.	Tublay, Benguet	Benguet	CAR	1.000	2028	2028	- Embedded Plant - ISELCO II - 20% as of October 2024
Asin-Hungduan Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	Kiangan, Ifugao	Ifugao	CAR	9.800	TBD	TBD	- 24.69% as of January 2024 - No construction activities since January 2024 - Embedded Plant - IFELCO

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Ibulao Hydroelectric Power Project	Hydro	Hydrocore, Inc.	Lagawe, Ifugao	Ifugao	CAR	4.500	Mar 2024	TBD	- NGCP issued the FCATC on June 07, 2024. - Based on the DOE's actual site inspection and evaluation of submitted documents of Hydrocore, Inc. for Ibulao HPP's FIT eligibility, DOE found that the GUCT only covered 2 out of the 3 generating units. - DOE wrote a letter dated October 9, 2024 (sent thru email on October 14, 2024) to NGCP clarifying the test procedures conducted for the Ibulao HPP. On 12 December 2024, DOE sent a follow up letter to NGCP - Vying under FIT System
Likud 2 Hydroelectric Power Project	Hydro	First Ifugao Renewable Energy Corporation	Asipulo, Ifugao	Ifugao	CAR	0.560	Oct 2025	TBD	- FCATC issued on 01 August 2024 - With ongoing issues regarding the distribution lines of IFELCO. According to the report of IFELCO to FIRECO, frequent power interruption occurs when Likud 2 HPP is energized. IFELCO requested FIRECO not to energize Likud 2 HPP until further notice. - EPIMB endorsed the issue to ERC on November 19, 2024 A meeting between DOE, NEA, ERC, IFELCO and FIRECO is being scheduled, as of the latest, the schedule of the meeting was moved to January 2025 due to time constraint - Vying under FIT System
Wawa Pumped Storage 1 Hydroelectric Power Project	Hydro	Olympia Violago Water & Power, Inc.	Rodriguez, Rizal	Rizal	IV-A	600.000	Aug 2030	Oct 2030	-20% as of October 2023
BIOMASS						6.282			
1.68-MW Biomass Power Plant Project (Phase 1)	Biomass	Trustpower Corporation	Mabalacat City, Pampanga	Pampanga	III	1.680	Sep 2024	2025	- 100% project completion of Phase 1 (1.68MW); Schedule for GCT by 1st week of September 2024.U44
1.2 MW Biogas Power Plant Project	Biomass	First Quezon Biogas Corporation	Candelaria, Quezon	Quezon	IV-A	1.200	Jan 2026	Apr 2026	Stopped construction last 2nd quarter 2019 due to financing issues; Ongoing securing of additional funds from potential partners/investors.
3.402-MW Biomass Power Plant Project (Phase 2)	Biomass	Trustpower Corporation	Mabalacat City, Pampanga	Pampanga	III	3.402	Nov 2026	Mar 2027	- 100% Completion of its Phase 1 (1.68-MW); Waiting for the release of FCATC. - Generators for Phase 2 are not yet purchased.
SOLAR						4,800.000			
Gamu Solar Power Project	Solar	Megasol Energy 1 Inc.	Gamu, Isabela	Isabela	II	41.244	Nov 2024	Feb 2025	Waiting for issuance of PAO/COC from ERC Construction - 98% T&C - 100% WESM Registration - 80% COC Application - 50% GEA-2 -The request for deferment of DCD, from December 2024 to February 2025, due to typhoon currently ongoing CSW. -On 03 Jan. 2025, FACTC was issued by NGCP. WP Period: Apr 2022 - Apr 2027
Armenia Solar Power Project	Solar	RE Resources, Inc.	Brgy. Armenia, Tarlac City, Tarlac	Tarlac	III	37.800	Dec 2024	Mar 2025	Construction - 99.26% T&C - 95% WESM Registration - 100% COC Application - 20% Secured PCATC as Gen: 30 Nov. 2024 Completed GCT last Jan. 14, 2025. Awaiting issuance of FCATC from NGCP. WP Period: May 2023 - May 2028
Maragondon Solar Power Plant Project	Solar	Solar Tanauan Corporation	Maragondon, Cavite	Cavite	IV-A	48.118	Oct 2024	Mar 2025	Waiting for issuance of PAO from ERC Construction - 100% T&C - 100% WESM Registration - 100% COC Application - 80% -Done with VRE Testing on 26 Nov. 2024 -With issued GUCT Certificate and FCATC already submitted to ERC for PAO Application WP Period: Aug 2023 - Aug 2028

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Palauig Solar Power Project	Solar	Shizen Inc.	Palauig, Zambales	Zambales	III	49.500	Oct 2024	Mar 2025	Construction - 95.25% T&C - 93.82% WESM Registration - 90% COC Application - 50% NGCP compliance tests completed on 21 Nov. 2024 NGCP target completion of T&C - Jan 2025 With issued FCATC - 03 Jan 2025 Expected release date of COC/PAO - Mar 2025 WP Period: Mar 2022 - Mar 2027
RASLAG IV Solar Power Project	Solar	Raslag Corp.	Talimundoc, Magalang, Pampanga	Pampanga	III	26.400	Oct 2024	Mar 2025	Construction - 100% T&C - 90% WESM Registration - 100% COC Application - 85% -Movement of Target COD due to extension of t&c caused by weather conditions. WP Period: Oct 2022 - Oct 2027
Samal Solar Power Project	Solar	Samal Solar Renewable Energy Corp.	Gugo and San Juan, Samal, Bataan	Bataan	III	35.840	Feb 2025	Mar 2025	Construction - 100% T&C - 0% WESM Registration - 0% COC Application - 0% Phase 1 WP Period: Jan 2022 - Jan 2027
Tanauan Solar Power Plant Project	Solar	Solar Tanauan Corporation	Tanauan City, Batangas	Batangas	IV-A	48.118	Oct 2024	Mar 2025	Waiting for issuance of PAO from ERC Construction - 100% T&C - 100% WESM Registration - 100% COC Application - 100% -With issued GUCT Certificate and FCATC already submitted to ERC for PAO Application WP Period: Jul 2023 - Jul 2028
Naic Rooftop Solar Power Project	Solar	Joy-Nostalgi Solaris Incorporated	Naic, Cavite	Cavite	IV-A	4.950	Dec 2024	Apr 2025	Construction - 99% T&C - 50% WESM Registration - 100% COC Application - 50% -Meralco PCATC extended to March 2025 WP Period: May 2023 - May 2028
San Jose Solar Power Project	Solar	San Jose Green Energy Corp.	San Jose City, Nueva Ecija	Nueva Ecija	III	8.100	Dec 2024	Apr 2025	Construction - 100% T&C - 17% WESM Registration - 0% COC Application - 0% Phase 1 Energization as load completed on 11 Dec. 2024 Energization as generator completed on 21 Dec. 2024 WP period: Mar 2023 - Mar 2028

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
San Jose Solar Power Project	Solar	San Jose Green Energy Corp.	San Jose City, Nueva Ecija	Nueva Ecija	III	7.200	Jan 2025	Apr 2025	Construction - 100% T&C - 17% WESM Registration - 0% COC Application - 0% Phase 2 Energization as load completed on 11 Dec. 2024 Energization as generator completed on 21 Dec. 2024 WP period: Mar 2023 - Mar 2028
Subic New PV Solar Power Plant Project	Solar	Jobin-SQM Inc.	Morong and Hermosa, Bataan	Bataan	III	86.199	Feb 2024	May 2025	Construction - 100% T&C - 100% WESM Registration - 100% Initial conduct of GCT activities with the NGCP - July 8-23, 2024 Conduct of additional local and remote GCT tests - Sep 25-28, 2024 Conduct of Local/Field GCT with SVG - Dec 17-20, 2024 Extended PCATC was issued valid until March 31, 2025 Awaiting for NGCP's issuance of GUCT and FCATC. WP Period: Feb 2021 - Feb 2026
Bulacan 2 Solar Power Project	Solar	San Ildefonso Alternative Energy Corp.	Brgy. Casalat and Brgy. Pasong Bangkal, San Ildefonso, Bulacan	Bulacan	III	17.185	Jun 2025	Jun 2025	Construction - 55% T&C - 0% WESM Registration - 50% COC Application - 0%
Ilocos Norte Solar Power Project	Solar	Energy Logics Philippines, Inc.	Burgos, Ilocos Norte	Ilocos Norte	I	87.594	Dec 2022	Jun 2025	Construction - 100% T&C - 100% WESM Registration - 100% COC Application - 50% -On-going checklisting of submitted documents to ERC -Acquired the Business Permit for Bangui, Ilocos Norte -Applying for PAO/COC WP Period: Sep 2019 - Sep 2024
Santo Domingo Solar Power Project	Solar	Sinocalan Solar Power Corp.	Brgys. Santo Domingo and Lapalo, San Manuel, Pangasinan	Pangasinan	I	46.200	Dec 2024	Jun 2025	Construction - 100% T&C - 95% WESM Registration - 100% COC Application - 10% Grid Injection competed Nov. 14, 2024 T&C have been extended due to the holidays resulting in chnage of target COD. WP Period: Nov 2021 - Nov 2026
Warehouse #1 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #1 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.060	Jun 2025	Jun 2025	Construction - 95% completed T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. WP Period: Dec 2023 - Dec 2028

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Warehouse #18 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #18 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.150	Jun 2025	Jun 2025	Construction - 95% completed T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. WP Period: Dec 2023 - Dec 2028
Warehouse #19 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #19 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.150	Jun 2025	Jun 2025	Construction - 95% completed T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. WP Period: Dec 2023 - Dec 2028
Warehouse #2 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #2 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.090	Jun 2025	Jun 2025	Construction - 95% completed T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. WP Period: Dec 2023 - Dec 2028
Warehouse #3 C TEKNIK Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #3 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Jun 2025	Jun 2025	Construction - 95% completed T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. WP Period: Dec 2023 - Dec 2028
Warehouse #4 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #4 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Jun 2025	Jun 2025	Construction - 95% completed T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. WP Period: Dec 2023 - Dec 2028
Warehouse #5 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #5 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Jun 2025	Jun 2025	Construction - 95% completed T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. WP Period: Dec 2023 - Dec 2028
Warehouse #6 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #6 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Jun 2025	Jun 2025	Construction - 95% completed T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. WP Period: Dec 2023 - Dec 2028

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Warehouse No. B4 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse B4 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloccan City	Metro Manila	NCR	0.180	Jun 2025	Jun 2025	Construction - 95% completed T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 -As per Meralco, interconnection process is expected to be completed by June 2025. -GEAC approved the extension of DCD from December 2024 to June 2025. WP Period: Dec 2023 - Dec 2028
Bongabon Solar Power Project	Solar	Greentech Solar Energy Inc.	Bongabon, Nueva Ecija	Nueva Ecija	III	18.750	Nov 2024	Jul 2025	Construction - 100% T&C - 100% WESM Registration - 100% COC Application - 0% GEA-2 VRE GCT (Field Test) - 13 Dec. 2024 Waiting for issuance of FCATC WP Period: Feb 2022 - Feb 2027
Cordon Solar Power Project	Solar	Greenergy For Global, Inc. Doing Business Under G4G	Cordon, Isabela	Isabela	II	49.000	Feb 2025	Jul 2025	Construction - 98% T&C - 100% (as load) - 75% (as generator) WESM Registration - 100% COC Application - 0% GEA-2 WP Period: Feb 2022 - Feb 2027
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1A	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	Nueva Ecija	III	33.348	Apr 2025	Aug 2025	Construction - 58.29% T&C - 0% WESM Registration - 90%
Labrador Solar Power Plant Project	Solar	Labrador Green Energy Corp.	Brgy. Bolo, Labrador, Pangasinan	Pangasinan	I	120.000	Aug 2025	Oct 2025	Construction - 20% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Lumbangan Solar Power Project	Solar	Citicore Solar Batangas 1, Inc.	Tuy, Batangas	Batangas	IV-A	90.000	Jun 2025	Oct 2025	Construction - 79% T&C - 0% WESM Registration - 0% COC Application - 0% Affected by delay with Tuy-Dasmariñas TL WP Period: Jul 2023 - Jul 2028
Luntal Solar Power Project	Solar	Citicore Solar Batangas 1, Inc. (Formerly: Greencore Power Solutions 4, Inc. and Verdecore Power Solutions Inc.)	Tuy, Batangas	Batangas	IV-A	50.100	Jun 2025	Oct 2025	Construction - 77% T&C - 0% WESM Registration - 0% COC Application - 0% Movement of Target COD due to the issue with transmission (Tuy-Dasmariñas TL) WP Period: Oct 2023 - Oct 2028
Olongapo Solar Power Project	Solar	AP Renewable Energy Corporation	Barangay Santa Rita, Olongapo City, Zambales.	Zambales	III	172.200	Apr 2025	Oct 2025	Construction - 61.1% T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Mar 2022 - Mar 2027
Talugtug Solar Power Project	Solar	Greenergy Solutions Inc.	Talugtug, Nueva Ecija	Nueva Ecija	III	99.980	Dec 2024	Nov 2025	Construction - 62% T&C - 0% WESM Registration - 40% COC Application - 0% GEA-1 -The requested deferment of DCD from Mar 2025 to Nov 2025 was already approved by GEAC and currently ongoing CSW. WP Period: Jun 2022 - Jun 2027

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
3 Angels And 2 Princess Rice Mill Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #16to17 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.280	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Batangas Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Brgy. Soro-Soro, Karsada, Batangas City	Batangas	IV-A	0.090	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Bugallon Solar Power Project	Solar	3 Barracuda Energy Corp.	Bugallon, Pangasinan	Pangasinan	I	530.400	Sep 2025	Dec 2025	Construction - 15% Testing and Commissioning - 0% WESM Registration - 0% COC Application - 0% WP Period: Dec 2023 - Dec 2028
Bugallon Solar Power Project	Solar	Bugallon Green Energy Corporation (Transferred from PetroGreen Energy Corporation)	Brgy. Salomague Sur, Bugallon, Pangasinan	Pangasinan	I	18.560	Aug 2025	Dec 2025	Construction- 100% (Clearing/ Leveling) - 81.84% (Perimeter Fencing) - 9.15% (Construction of Solar/ Grid Facilities) T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: May 2022 - May 2027
Calamba Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Chipeco Ave. Extension, Brgy. Real, Calamba City, Laguna	Laguna	IV-A	0.450	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Concepcion Tarlac 2 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Concepcion and Tarlac City, Tarlac	Tarlac	III	200.000	Oct 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-1 WP Period: Sep 2017 - Sep 2019
Development of 50MW Ground Mounted Solar Power Plant	Solar	Wyn Power Corporation	Barangay Mayuro, Municipality of Rosario, Province of Batangas	Batangas	IV-A	50.000	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Oct 2023 - Oct 2028
La Union Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Poros Pt. San Fernando City, La Union	La Union	I	0.200	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Limbauan Solar Power Project	Solar	BKS Green Energy Corp.	Brgy. Limbauan, San Pablo, Isabela	Isabela	II	28.000	Aug 2025	Dec 2025	Construction- 78.22% (Site Dev.) - 0% (Construction of Solar/ Grid Facilities) T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Mar 2023 - Mar 2028
OMG Rice Mill #1 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #21 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.060	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
OMG Rice Mill #2 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #6 Sitio 14 Purok 2 Brgy. Dita Sta Rosa Laguna	Laguna	IV-A	0.150	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
OMG Rice Mill #3 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #7 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.140	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Pampanga Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	McArthur Highway, Barangay Baliti, City of San Fernando, Pampanga 2000	Pampanga	III	0.180	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
PAVI Green Naga Solar Power Plant Project	Solar	PAVI Green Camsur Energy, Inc.	Naga City, Camarines Sur	Camarines Sur	V	40.400	Nov 2025	Dec 2025	Construction - 22.12% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-1 WP Period: Apr 2022 - Apr 2027
RKR Rice Mill #1 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #7 Sitio 14 Purok 2 Brgy. Dita Sta Rosa Laguna	Laguna	IV-A	0.090	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
RKR Rice Mill #2 Solar PV System	Solar	Phinma Solar Energy Corporation	RWR3+VWV Balagtas, Bulacan	Bulacan	III	0.090	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
RKR Rice Mill #3 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #10 Purok 1, barangay, Mexico, Pampanga	Pampanga	III	0.100	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1B	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	Nueva Ecija	III	108.400	Oct 2025	Dec 2025	Construction - 58.29% T&C - 0% WESM Registration - 90% GEA-1
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 2	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	Nueva Ecija	III	171.600	Oct 2025	Dec 2025	Construction - 58.29% T&C - 0% WESM Registration - 90% GEA-1
Sapang Balen Solar 1 Power Project	Solar	Magalang Mabalacat Solar Power Corporation	Mabalacat City, Pampanga	Pampanga	III	158.400	Sep 2025	Dec 2025	Construction - 10% T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Feb 2022 - Feb 2027

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Sunmade Agri 1 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #1 Sitio 14 Purok 2 Brgy. Dita Sta Rosa Laguna	Laguna	IV-A	0.280	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Sunmade Agri 2 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #2 Sitio 14 Purok 2 Brgy. Dita Sta Rosa Laguna	Laguna	IV-A	0.168	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Sunmade Agri 3 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #3 Sitio 14 Purok 2 Brgy. Dita Sta Rosa Laguna	Laguna	IV-A	0.042	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Sunmade Agri 4 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #4 Sitio 14 Purok 2 Brgy. Dita Sta Rosa Laguna	Laguna	IV-A	0.080	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Sunmade Agri 5 Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #5 Sitio 14 Purok 2 Brgy. Dita Sta Rosa Laguna	Metro Manila	NCR	0.150	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Tayabas Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Tayabas, Pagbilao	Quezon	IV-A	450.000	Oct 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 0% GEA-1 WP Period: Apr 2019 - Apr 2021
VCCR Global Enterprises Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse B1, B2, B3, B5, B6 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.900	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse #20 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #20 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse #22 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #22 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.120	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse #23 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #23 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Warehouse #24 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #24 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.140	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse #25 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #25 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.120	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse #26 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #26 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.140	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse #27 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #27 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.230	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. 1 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse No. 1 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.140	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. 2 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse No. 2 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.180	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. 3 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse No. 3 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.180	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. 4 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse No. 4 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.100	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. B7 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse B7 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.100	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Warehouse No. B8 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse B8 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.050	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. C2 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #15 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.180	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. C3 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #11 Purok 1, barangay, Mexico, Pampanga	Pampanga	III	0.100	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. C4 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Datuin Bldg., Brgy. Nalsian, Calasiao, Pangasinan, 2418 Pangasinan	Pangasinan	I	0.090	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. C5 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse C5 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.200	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. C6 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse C6 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.200	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. C7 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse C7 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.200	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. C8 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse C8 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.180	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. E2 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse E2 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.230	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Warehouse No. E3 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse E3 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.200	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. E4 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse E4 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.230	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. E5 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse E5 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.240	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. F1 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse F1 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.130	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. F2 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse F2 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.140	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. F3 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse F3 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.150	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Warehouse No. F4 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse F4 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.130	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Boibok 2 Solar Power Project	Solar	Greencore Power Solutions 2, Inc.	Tuy, Batangas	Batangas	IV-A	75.000	Nov 2025	Feb 2026	Construction - 54% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Jul 2023 - Jul 2028
Pagbilao 1 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	Quezon	IV-A	70.500	Nov 2025	Feb 2026	Construction - 49% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028
Pagbilao 2 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	Quezon	IV-A	27.000	Nov 2025	Feb 2026	Construction - 49% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Oct 2023 - Oct 2028

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
San Pablo Solar Power Project	Solar	Solar Valley Energy Solutions Inc	Brgy. Annanuman, San Pablo, Isabela	Isabela	II	49.400	Oct 2025	Feb 2026	Construction - 0% T&C - 0% WESM Registration - 0% Phase 1 GEA-2 DCD was moved from Dec 2025 to Feb 2026, approved by GEA-Committee.
Binalonan Solar Power Project (Formerly: San Manuel 1 Solar Power Project)	Solar	Citicore Solar Pangasinan 2, Inc.	Binalonan and Sison, Pangasinan	Pangasinan	I	80.100	Dec 2025	Mar 2026	Construction - 66% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028
Bolbok 1 Solar Power Plant (Formerly: Tuy Batangas 4 Solar Power Project)	Solar	Citicore Solar Batangas 2, Inc.	Tuy, Batangas	Batangas	IV-A	50.000	Dec 2025	Mar 2026	Construction - 54% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Jul 2024 - Jul 2029
GIGA ACE 8 Solar Power Plant Project	Solar	Giga Ace 8, Inc.	Palauig, Zambales	Zambales	III	237.600	Nov 2024	Mar 2026	Construction- 76.81% T&C - 29.43% WESM Registration - 0% COC Application - 0% <i>Having issue with construction of connection assets</i> WP Period: Aug 2023 - Aug 2028
Sta. Barbara 1 Solar Power Project	Solar	Citicore Solar Pangasinan, Inc.	Sta. Barbara, Pangasinan	Pangasinan	I	90.000	Jan 2026	Apr 2026	Construction - 60% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028
Arayat 3A Solar Power Project	Solar	Citicore Solar Pampanga 1, Inc.	Arayat, Pampanga	Pampanga	III	30.000	Feb 2026	May 2026	Construction - 73% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028
Greener Solar Power and Electric Motor, Inc. - Balanok 3 Solar Farm	Solar	Greener Solar Power Electric Motor, Inc.	Catmon-Balasing Road, Parang, Brgy. Catmon, Santa Maria, Bulacan	Bulacan	III	2.800	Feb 2026	May 2026	Construction- 10% T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Aug 2024 - Aug 2029
Agrosolis Solar Power Plant	Solar	Agrosolis Renewable Energy, Inc.	Cojuangco Road, Brgy. Armenia, Tarlac City	Tarlac	III	3.652	May 2026	Jun 2026	Construction - 98% T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Jun 2024 - Jun 2029
Pasuquin-Burgos 100MW Solar Power Plant *GEA	Solar	Nanchao Renewable Energy Corp.	Municipality of Pasuquin and Burgos, Ilocos Norte	Ilocos Norte	I	49.000	Apr 2026	Jun 2026	Construction- 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Ixus Bugallon Solar Power Project	Solar	Ixus Solar Energy Corp	Bugallon, Pangasinan	Pangasinan	I	274.735	Oct 2026	Dec 2026	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Oct 2023 - Oct 2028
Linglingay Solar Power Project	Solar	LINGLINGAY POWER CORPORATION	Brgy. Linglingay, Gamu, Isabela	Isabela	II	70.140	Nov 2026	Dec 2026	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028
NKS One Floating Solar Power Project	Solar	NKS Solar One Inc.	Lumban City and Cavinty City, Laguna	Laguna	IV-A	90.000	Mar 2026	Dec 2026	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Oct 2024 - Oct 2029
Opus Solar Power Project	Solar	Opus Solar Energy Corp.	Paoay, Ilocos Norte	Ilocos Norte	I	149.950	Nov 2026	Dec 2026	Construction- 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Mar 2023 - Mar 2028
PAVI Green San Vicente Solar Power Plant Project	Solar	PAVI Green Camnorte Renewable Energy, Inc.	Brgy. Cabanbanan, San Vicente, Camarines Norte	Camarines Norte	V	28.600	Aug 2026	Dec 2026	Construction - 27.98% T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Jan 2022 - Jan 2027
San Pablo Solar Power Project	Solar	Solar Valley Energy Solutions Inc	San Pablo, Isabela	Isabela	II	79.040	Oct 2026	Dec 2026	Construction- 0% T&C - 0% WESM Registration - 0% Phase 2 GEA-2
Santa Rosa Nueva Ecija 3 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Santa Rosa and Cabanatuan City, Nueva Ecija	Nueva Ecija	III	20.000	Oct 2026	Dec 2026	Construction- 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 With earlier Target COD: Jan 2026 Adjusted according to its GEA DCD WP Period: Dec 2019 - Dec 2021
Sapang Balen Solar 2 Power Project	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	Tarlac	III	246.604	Sep 2026	Dec 2026	Construction - 10% T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Jan 2022 - Jan 2027

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
YH Pangasinan Norte Solar Power Project	Solar	YH Green Energy Incorporated	Villasis, Pangasinan	Pangasinan	I	6.900	Dec 2026	Dec 2026	Construction - 11% T&C - 0% WESM Registration - not required (less than 10MW) COC Application - 0% WP Period: Oct 2022 - Oct 2027
YH Camarines Norte Solar Power Plant	Solar	YH Green Energy Incorporated	Brgy. Labo, Bautista, Camarines Norte	Camarines Norte	V	8.000	Dec 2027	Dec 2027	Construction - 11% T&C - 0% WESM Registration - not required (less than 10MW) COC Application - 0% WP Period: Mar 2023 - Mar 2028
Nueva Era Solar Power Project	Solar	One Ilocos Norte Energy Corporation	Nueva Era and Banna, Ilocos Norte	Ilocos Norte	I	87.500	Nov 2027	Jan 2028	Construction - 10% T&C - 0% WESM Registration - 5% COC Application - 0%
Bongabon Solar Power Project	Solar	Nuevasol Energy Corp.	Bongabon, Nueva Ecija	Nueva Ecija	III	30.933	Nov 2024	TBD	Construction - 98% T&C - 100% WESM Registration - 90% COC Application - 50% GEA-2 -Had inaguration on 06 December 2024 -Submitted FCATC dated 06 Dec 2024 -With issued Plant Capability Certificate from NGCP for COE-GET -Waiting for the issuance of PAO/COC from ERC to declare the Commercial Operation Date GEA DCD: Dec. 31, 2024 WP Period: Feb 2023 - Feb 2028
WIND						1,613.684			
Talim Wind Power Project	Wind	Island Wind Energy Corp.	Binangonan and Cardona, Rizal	Rizal	IV-A	218.750	Apr 2025	Jun 2025	Some development activities of the Talim Wind Power Project have encountered delays due to the COVID19 pandemic. Transactions with government agencies have been limited because of frequent closures due to disinfections. Travels for data gathering and field validations have also been limited due to community quarantine implementations. Long approval process of the ff: 1. ERC P2P Transmission Facilities 2. Reclassification and rezoning by Municipal and Provincial LGUs, DHSUD
Tanay Wind Power Project	Wind	Altermergy Tanay Wind Corporation	Antipolo City and Tanay, Rizal	Rizal	IV-A	128.000	Sep 2025	Nov 2025	Under GEA-2 (With Offered capacity of 85.800MW); Covered by valid WESC, COR, and COCCOC. 10 Oct. 2024 - With approved request to amend project capacity from 112.000 MW to 128.000 MW
Alabat Wind Power Project	Wind	Alabat Wind Power Corporation	Alabat, Quezon	Quezon	IV-A	62.400	Sep 2025	Nov 2025	Under GEA-2 with Offered Capacity of 54.600MW; Covered by valid WESC, COR, and COCCOC.
Sembrano Wind Power Project	Wind	Sembrano Wind Power Corp.	Pillia, Rizal; Mabitac and Pakil, Laguna	Laguna	IV-A	93.750	Oct 2025	Dec 2025	02 Oct 2024 - The request to change the capacity from 80.400MW to 93.750MW was approved Replacement for GEA Winning Bidder Rizal Wind Power Project
Balaoi and Caunayan Wind Power Project	Wind	Bayog Wind Power Corp.	Pagdupud, Ilocos Norte	Ilocos Norte	I	160.000	Mar 2025	Dec 2025	Under GEA-1 BWPC secured its Provisional Certificate of Approval to Connect (PCATC) last October 2023 for Phase 1 to 4 of the Balaoi and Caunayan WPP and was given extension due to the typhoon that damaged the wind turbine generators. The Grid Compliance Testing for the 70MW was postponed from Dec. 2-6, 2024 to March 2025 due to damage to WTG's nacelle broyg by Typhoon Marcellas. *Approved DCD under GEA is 24 Dec 2025 Resubmitted application on June 14, 2024, with responses to ERC's comments (for 140MW initial/partial capacity) Incomplete Requirements: ER 1-94 MOA for Trust Accounts with Province of Ilocos Norte and DU; and FCATC from NGCP
Calatagan Wind Power Project	Wind	Solar Philippines Calatagan Corporation	Calatagan, Batangas	Batangas	IV-A	30.000	Oct 2025	Dec 2025	Under GEA-1 WESC 2019-10-126 was awarded on 23 December 2019. Target Commercial Operation is based on the approved work program. 1. Failed to file its Declaration of Commerciality (October 2023) 2. Failed to submit and renew the Performance Bond 3. On-going and pending application for OTCA of NGCP No update for the testing and commissioning of the project

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Caparispisan II Wind Power Project	Wind	Amihan Renewable Energy Corp.	Pagudpud, Ilocos Norte	Ilocos Norte	I	70.000	Mar 2025	Dec 2025	Under GEA-1 On 05 March 2024, AREC has secured its PCATC from the NGCP for the Caparispisan II WPP as a generator, thus commencing their testing and commissioning to the grid. The Grid Compliance Testing for the 70MW was postponed from Dec. 2-6, 2024 to March 2025 due to damage to WTG Nacelles brought by Typhoon Marcelle. Submitted application on July 31, 2024 (for 70MW full capacity) to the ERC: Incomplete Requirements: ER 1-94 MOA for Trust Accounts with Province of Ilocos Norte, Brgy, Caparispisan, and DU; FCATC from NGCP; and NCIP CP
Kalayaan 2 Wind Power Project	Wind	Laguna Wind Energy Corp.	Paete, and Kalayaan, Laguna; and Mauban, Quezon	Quezon	IV-A	100.800	Jun 2026	Jul 2026	Covered by valid WESC, COR and COCOC; under construction Facing the following challenges: 1. Delays in the land acquisition due to difficulties in tracing the land owners while some already rejected the offer to lease. 2. Difficulty in securing Tree Cutting Permit particularly for Naturally Grown Trees due to absence of Land Title which is a prerequisite requirement of the DENR 3. Difficulty in securing of lots affected of Road Modification for the transportation of turbine from Batangas port to job site. 4. Challenge in securing the proposed location of TL Tower No. 27 due to the need to deal with 3 different parties - NGCP, PSALM, CBK. 5. Difficulty in securing information and collaboration with NGCP Updated the testing and commissioning date to June 30, 2026 from 2027 and commercial operation from 2027 to July 30, 2026
Quezon Wind Power Project	Wind	Quezon Wind Energy Corp.	Tanay; Santa Maria; General Nakar and Real, Rizal, Laguna, Quezon	Quezon	IV-A	239.985	Oct 2026	Dec 2026	Under GEA-2; Covered by valid WESC and COR.
Camarines Sur Wind Power Project	Wind	Cornerstone Energy Development Inc.	Libmanan, Camarines Sur	Camarines Sur	V	49.999	Oct 2026	Dec 2026	Under GEA-2 (Offered capacity of 49.999MW); Covered by valid WESC, COR, and COCOC. With on-going request for capacity amendment from 71.400 MW to 58.500 MW due to the grid limitation
Isla Wind Power Project	Wind	Giga Ace 6, Inc.	Pangil, Paete, Pakil, and Kalayaan, Laguna; Real and Mauban, Quezon	Quezon	IV-A	230.000	Oct 2026	Dec 2026	Under GEA-2 (Offered capacity of 230.000MW); Covered by valid WESC and COR. RE Contract Date: 09 March 2021 COA No. GEA2-W2023-10-008 Capacity Offered: 230.000 MW by 24 December 2026 Price Offered: PhP5.7886/kWh Compliances: 1. Resolutions of Support 2. Environmental Compliance Certificates 3. Certificate of Precondition 4. Provisional Permit for Foreshore/Offshore Land 5. Technical Study (LIDAR installation, SIS, preliminary WTG layout, & geotechnical study) As of 25 September 2024, GAE6's request to merge the WESCs covering Isla and Real ACE WPPs is under legal evaluation. Once approved by the Secretary, the project will cover a total area of 10,611 hectares in Pangil, Paete, Pakil, and Kalayaan, Laguna; and Real and Mauban, Quezon with potential capacity of 890.500 MW.
Bataan-Zambales CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Dinalupihan and Hermosa, Bataan and Subic, Zambale	Zambales	III	100.000	Oct 2026	Dec 2026	Under GEA-2 (Offered capacity of 100.000MW); Covered by valid WESC and COR. Difficulty in finding consistent municipal and barangay boundary mapsDifficulty in finding complete cadastral maps
Camarines Sur CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Bombon and Calabanga, Camarines Sur	Camarines Sur	V	50.000	Oct 2026	Dec 2026	Under GEA-2 (Offered capacity of 30.000MW); Covered by valid WESC and COR. 30 Sep 2024 - Approved assignment of WESC from Citicore Wind Energy Corporation to Citicore Wind Aklan Inc.
Pangasinan CW 2 Wind Power Project	Wind	Citicore Wind Energy Corporation	Sual and Labrador, Pangasinan	Pangasinan	I	80.000	Oct 2026	Dec 2026	Under GEA-2 (Offered capacity of 80.000MW); Covered by valid WESC and COR. Issues as of September 2024 a)Difficulty in finding consistent municipal and barangay boundary maps b)Difficulty in finding complete cadastral maps
ENERGY STORAGE SYSTEM (ESS)						1,340.000			

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Gamu Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Gamu, Isabela	Isabela	II	20.000	Mar 2024	Apr 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Gamu Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Gamu, Isabela	Isabela	II	20.000	Mar 2024	Apr 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Lumban Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Lumban, Laguna	Laguna	IV-A	40.000	Mar 2024	Apr 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Lumban Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Lumban, Laguna	Laguna	IV-A	20.000	Mar 2024	Apr 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	Cagayan	II	20.000	Mar 2024	Apr 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	Cagayan	II	20.000	Mar 2024	Apr 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico SJM Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Barangay San Jose Matuid, Mexico, Pampanga	Pampanga	III	20.000	Aug 2024	Aug 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	Pampanga	III	50.000	Mar 2024	Aug 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	Pampanga	III	20.000	Mar 2024	Aug 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Bay Energy Storage Project	BESS	AP Renewables Inc. (former: Cell Power Energy Corporation)	Bay, Laguna	Laguna	IV-A	20.000	Sep 2025	Nov 2025	
Bac-Man Energy Storage System	BESS	Energy Development Corporation	Brgy. Nagotgot, Marito, Albay	Albay	V	30.000	Dec 2024	Dec 2025	
Angat Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Angat, Bulacan	Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Bacnotan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Cabugao, Bacnotan, La Union	La Union	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Bauang Battery Energy Storage Project	BESS	SMGP BESS Power Inc.	Bauang, La Union	La Union	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Bayombong Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Busilac, Bayombong, Nueva Vizcaya	Nueva Vizcaya	II	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
BCCP Limay Battery Energy Storage System Project Phase 2	BESS	SMGP BESS Power Inc.	BCCPP, Limay, Bataan	Bataan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Bolo Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Bolo, Labrador, Pangasinan	Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Cabanatuan Battery Energy Storage	BESS	SMGP BESS Power Inc.	Cabanatuan, Nueva Ecija	Nueva Ecija	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Calamba Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Prinza, Calamba, Laguna	Laguna	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Daraga Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Daraga, Albay	Albay	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Dasmariñas Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Dasmariñas, Cavite	Cavite	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Gumaca Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Progreso, Gumaca, Quezon	Quezon	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement

LUZON COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Hermosa Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Hermosa, Bataan	Bataan	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Ilijan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Ilijan, Batangas	Batangas	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
La Trinidad Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Beckel, La Trinidad, Benguet	Benguet	CAR	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Labo Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Mahawan-hawan, Labo, Camarines Norte	Camarines Norte	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Labrador Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Labrador, Pangasinan	Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Laoag Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Laoag, Ilocos Norte	Ilocos Norte	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Mahabang Parang Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mahabang Parang, Batangas	Batangas	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Naga Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Del Rosario, Naga, Camarines Sur	Camarines Sur	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Navotas Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Navotas, Metro Manila	Metro Manila	NCR	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Pagbilao Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Pagbilao, Quezon	Quezon	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
San Jose del Monte Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. San Jose del Monte City, Bulacan	Bulacan	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
San Rafael Battery Energy Storage Phase 2	BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
San Rafael Battery Energy Storage System	BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Sual Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Sual, Pangasinan	Pangasinan	I	60.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Subic Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Sitio Agusuhin, Cawag, Subic, Zambales	Zambales	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Tuguegarao Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Libag Norte, Tuguegarao City, Cagayan	Cagayan	II	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Urdaneta Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Urdaneta, Pangasinan	Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOB on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement

Notes:
TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 January 2025

For inquiries, please contact the following:
DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph