

**LUZON COMMITTED POWER PROJECTS**  
As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
						<b>1850.000</b>			
Mariveles Coal-Fired Power Plant Phase I - Unit 2	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	150.000	Oct 14, 2023 (Actual)	Aug 2024	
Mariveles Coal-Fired Power Plant Phase I - Unit 3	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	150.000	Feb 4, 2024 (Actual)	Sep 2024	
Mariveles Coal-Fired Power Plant Phase I - Unit 4	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	150.000	Jun 28, 2024 (Actual)	Oct 2024	
Masinloc Power Plant - Unit 4	Coal	Masinloc Power Partners Co, Ltd.	Masinloc, Zambales	Zambales	III	350.000	May 2025	Aug 2025	Possible delay on the Transmission Line due to issue with the Right of way.
Mariveles Coal-Fired Power Plant Phase II - Unit 5	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	350.000	Sep 2027	Mar 2028	
Masinloc Power Plant - Unit 5	Coal	Masinloc Power Partners Co, Ltd.	Masinloc, Zambales	Zambales	III	350.000	Nov 2025	Apr 2026	Possible delay on the Transmission Line due to issue with the Right of way.
Mariveles Coal-Fired Power Plant Phase II - Unit 6	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	350.000	Mar 2028	Sep 2028	
						<b>11.040</b>			
11.04 MW Capas Bunker C-Fired Diesel Power Plant	Oil	Supreme Power Corporation	Brgy. Sto. Rosario, Capas, Tarlac	Tarlac	III	11.040	Dec-24	Feb 2025	Delays in procurement of major equipment offshore due to COVID-19 pandemic restrictions.
						<b>6070.000</b>			
Batangas Combined Cycle Power Plant - Phase 1, Unit 1	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440.000	Jun 2024	Sep 2024	
Batangas Combined Cycle Power Plant - Phase 1, Unit 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440.000	Jul 2024	Dec 2024	
Batangas Combined Cycle Power Plant - Phase 1, Unit 3	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440.000	Sep 2024	Mar 2025	
Natural Gas-Fired Power Plant	Natural Gas	Batangas Clean Energy, Inc.	Brgys. Libjo and Malitiam, Batangas City	Batangas	IV-A	1100.000	Jun-28	Jan 2029	
Energy World Corporation 650 MW Gas Fired Combined Cycle Power Plant	Natural Gas	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	Quezon	IV-A	650.000	TBD	TBD	Lenders issues on Transmission/Project Financing
Batangas Combined Cycle Power Plant - Phase 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 1 (formerly AOE Coal-Fired Power Plant Unit 1)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD	TBD	Delays in securing ECC amendment from Coal-to-Gas that will enable the project to be shovel-ready. Current geopolitical issues between Russia and Ukraine that push up fuel prices and hydrocarbon-based products.
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 2 (formerly AOE Coal-Fired Power Plant Unit 2)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 1	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD	TBD	With request to revert back the technology of project to coal.
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 2	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD	TBD	
						<b>67.573</b>			
Palayan Binary Power Plant	Geothermal	Bacman Geothermal Inc.	Brgy. Nagotgot, Manito, Albay	Albay	V	29.000	December 2023	Nov 2024	99.10% testing and commissioning completion Awaiting certifications from NGCP on the Grid Compliance Test last 23-25 January 2024. nSecured PCATC extension until 07 September 2024. Ongoing replacement of Variable Frequency Drive cable to comply with the Total Harmonic Distortion Test. 21 - 24MW during T&C
Tiwi Geothermal Binary Power Plant	Geothermal	AP Renewables, Inc.	Brgy. Cale, Tiwi, Albay	Albay	V	17.000	July 2024	Sept 2024	Initial PCATC issued valid from May 23 to June 22. Successful synchronization was May 25 but for a brief period only. Hot commissioning started again on June 8 but not continuous. Unit continuously running since June 22 and highest attained load was 12.4MW. Average load as of July 4 is 11MW. Submitted request to NGCP to extend validity of PCATC to conduct further tests which request was approved on July 5. PCATC valid until August 21, 2024
Tanawon Geothermal Project	Geothermal	Bacman Geothermal Inc.	Brgy. Bulabog and Capuy, Sorsogon City	Sorsogon	V	21.573	October 2024	December 2024	Ongoing project construction at 92.41% completion rate. PCATC application (as Load) submitted last 03 July 2024
						<b>751.771</b>			
Likud 2 Hydroelectric Power Project	Hydro	First Ifugao Renewable Energy Corporation	Asipulo, Ifugao	Ifugao	CAR	0.560	Oct-23	Aug-24	- FCATC issued on 01 August 2024 - with ongoing issues regarding the distribution lines of IFELCO (frequent power interruption occurs when Likud 2 HPP is energized. IFELCO requested FIRECO not to energized Likud 2 HPP until further notice)
Matuno Hydroelectric Power Project	Hydro	Matuno River Development Corporation	Bambang, Nueva Vizcaya	Nueva Vizcaya	II	8.661	June 1, 2024	Sep-24	For inspection of successful testing and commissioning
Ibulao Hydroelectric Power Project	Hydro	Hydrocore, Inc.	Lagawe, Ifugao	Ifugao	CAR	4.500	Mar-24	Sep-24	- FCATC was issued by NGCP. However, the GUCT only covered the 2 out of the 3 units. - Awaiting NGCP test reports
Laguio (Laginbayan) Malaki 1 Hydroelectric Power Project	Hydro	Enervantage Supplier's Co., Inc.	Mauban, Quezon	Quezon	IV-A	1.600	Sep-24	Nov-24	- Certificate of Confirmation of Commerciality is under FIT System - Embedded Plant - MERALCO - For MERALCO's inspection prior to issuance of PCATC
Colasi Hydroelectric Power Project	Hydro	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	Camarines Norte	V	4.000	Sep-24	Dec-24	- For Testing and Commissioning (internal test completed)
Ibulao 1 Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	ifugao	Ifugao	CAR	7.600	Jan-25	Mar-25	- 75.78% as of May 2024 - Embedded Plant - IFELCO
Dupinga Hydroelectric Power Project	Hydro	Dupinga Mini Hydro Corporation	Gabaldon, Nueva Ecija	Nueva Ecija	III	4.800	Apr-25	01-Jun-25	- 58.75% as of July 2024 - Embedded Plant - NEECO II - Area 2
Sablan 1 Hydroelectric Power Project	Hydro	Hedcor, Inc.	Sablan, Benguet	Benguet	CAR	20.000	Oct-25	Nov-25	- Under GEAP
Daet Hydroelectric Power Project	Hydro	DLM Konstruct Albay Renewable Energy JV Corp	Daet, Camarines Norte	Camarines Norte	V	5.000	Nov-25	Dec-25	- Certificate of Confirmation of Commerciality is under FIT System - 5% Complete
Dipalo Hydroelectric Power Project	Hydro	Power Beacon Renewable Solutions, Inc.	San Quintin, Pangasinan	Pangasinan	I	4.150	Nov-25	Dec-25	- 23.9% Complete
Rangas Hydroelectric Power Project	Hydro	Clean and Green Energy Solutions, Inc. - Rangas Hydropower Corporation	Goa & Tigaon, Camarines Sur	Camarines Sur	V	2.400	Nov 2025	Dec 2025	- 10% Complete - No construction activities
Asin-Hungduan Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	Kiangan, Ifugao	Ifugao	CAR	9.800	2025	2025	- 24.69% as of January 2024 - No construction activities since January 2024 - Embedded Plant - IFELCO
Tumauini Hydroelectric Power Project	Hydro	Phinew Hydro Power Corporation	Tumauini, Isabela	Isabela	II	11.300	2025	2025	- Embedded Plant - ISELCO II - 15.46% as of December 2023
Wawa Pumped Storage 1 Hydroelectric Power Project	Hydro	Olympia Violog Water & Power, Inc.	Rodriguez, Rizal	Rizal	IV-A	600.000	2030	2030	- 20% as of October 2023

**LUZON COMMITTED POWER PROJECTS**

As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Biyao Hydroelectric Power Project	Hydro	AV Garcia Power Systems Corp.	Balbalan, Kalinga	Kalinga	CAR	0.800	TBD	TBD	- Certificate of Confirmation of Commerciality is under FIT System - For delivery of Electro-mechanical Equipment - 91% as of November 2023 - Embedded Plant - KAELCO
Kapangan Hydroelectric Power Project	Hydro	Cordillera Hydro Electric Power Corporation	Kapangan and Kibungay, Benguet	Benguet	CAR	60.000	TBD	TBD	- With SIS Endorsement - Under GEAP - 20.19% as of December 2023
Lalawinan Hydroelectric Power Project	Hydro	PMHC Lalawinan, Inc.	Real, Quezon	Quezon	IV-A	3.000	TBD	TBD	- With SIS Endorsement - No construction activities since 2021 - 33.79% complete
Mariveles Hydroelectric Power Project	Hydro	Southeast Asia Renewable Power Corporation	Mariveles, Bataan	Bataan	III	0.600	TBD	TBD	- Embedded Plant - Authority of the Freeport Area of Bataan (AFAB) - For completion of tapping point, penstock and conduct of T&C - 98% complete
Tignoan River (Upper Cascade) Hydroelectric Power Project	Hydro	BEHMC Upper Tignoan Hydropower Corporation	Real, Quezon	Quezon	IV-A	1.500	TBD	TBD	- Pending issue with DENR - 55% Complete - No construction activities
Tubao Hydroelectric Power Project	Hydro	Tubao Mini Hydro-Electric Corporation	Tubao, La Union	La Union	I	1.500	TBD	TBD	- No construction activities - 80% Complete
<b>BIOMASS</b>						<b>6.282</b>			
5.082-MW Biomass Power Plant Project	Biomass	Trustpower Corporation	Mabalacat City, Pampanga	Pampanga	III	5.082	Sep 2024	Nov 2024	- 100% project completion of Phase I (1.68MW); Schedule for GCT by 1st week of September 2024. - Generators for Phase 2 (3.402MW) are not yet purchased.
1.2 MW Biogas Power Plant Project	Biomass	First Quezon Biogas Corporation	Candelaria, Quezon	Quezon	IV-A	1.200	Jun 2025	Aug 2025	Stopped construction last 2nd quarter 2019 due to financing issues; Ongoing securing of additional funds from potential partners/investors.
<b>SOLAR</b>						<b>4380.106</b>			
San Marcelino Solar Power Project (Phase 1)	Solar	Santa Cruz Solar Energy, Inc	San Marcelino, Zambales	Zambales	III	224.000	Jan 2024	Sep 2024	CONSTRUCTION PV Plant - 99.86% Interconnection Facilities - 99.73% TESTING & COMMISSIONING PV Plant - 100% Interconnection Facilities - 100% COC Application - PAO issued by ERC dated 29 July 2024 on 31 August 2024 Declared Commercial Operations Date to be on 12 Sept. 2024, pending IEMOP confirmation.
San Marcelino Solar Power Project (Phase 2)	Solar	Santa Cruz Solar Energy, Inc	San Marcelino, Zambales	Zambales	III	79.600	Jan 2024	Sep 2024	CONSTRUCTION PV Plant - 99.86% Interconnection Facilities - 99.73% TESTING & COMMISSIONING PV Plant - 100% Interconnection Facilities - 100% COC Application - PAO issued by ERC dated 29 July 2024 on 31 August 2024 Declared Commercial Operations Date to be on 12 Sept. 2024, pending IEMOP confirmation.
PAVI Green Orion Solar Power Plant Project	Solar	PAVI Green Bataan Renewable Energy, Inc.	Sitio Damulog, Brgy. Daan Pare, Orion, Bataan	Bataan	III	16.200	Mar 2024	Sep 2024	Construction - 100% completed Testing and Commissioning - 100% COC Application - 70% WESM Registration for Commercial Operation - 100% T&C - 100% FCATC granted on 8 August 2024
Calabanga Solar Power Plant	Solar	Calabanga Renewable Energy Inc.	Calabanga, Camarines Sur	Camarines Sur	V	54.400	Jun 2024	Sep 2024	Construction - 100% completed Testing and Commissioning - 100% COC Application - 73.91% (29 September 2023) WESM Registration for Commercial Operation - 100% FCATC received last 01 August 2024 and will now resume its submission to the ERC for COC
RASLAG IV Solar Power Project	Solar	Raslag Corp.	Talimundoc, Magalang, Pampanga	Pampanga	III	26.400	Oct 2024	Oct 2024	Construction - 99% completed T&C - 100% for electromechanical completion - 0% for T&C after PCATC issuance COC Application - 70% WESM Registration for Commercial Operation - 80%
Naic Rooftop Solar Power Project	Solar	Joy-Nostalg Solaris Incorporated	Naic, Cavite	Cavite	IV-A	4.600	Sep 2024	Oct 2024	Construction - 92% Testing and Commissioning - 0% COC Application - 100% Submitted the INSI Application for a certificate of PRE-FILING and acknowledgement to the ERC on June 29, 2024 WESM Registration for Commercial Operation - 24%
Tanauan Solar Power Plant Project	Solar	Solar Tanauan Corporation	Tanauan City, Batangas	Batangas	IV-A	48.118	Sep 2024	Oct 2024	Construction - 100% completed Testing & Commissioning - 0% COC Application - 100% (Pre-filed) WESM Registration for Commercial Operation - 70%
Palauig Solar Power Project	Solar	Shizen Inc.	Palauig, Zambales	Zambales	III	49.500	Sep 2024	Oct 2024	Construction - 80.90% completed T&C - 0% COC Application - 0% WESM Registration for Commercial Operation - 0%

**LUZON COMMITTED POWER PROJECTS**

As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Cagayan North Solar Power Project	Solar	Natures Renewable Energy Dev't. (NAREDCO) Corporation	Lal-fo, Cagayan	Cagayan	II	100.000	Feb 2024	Nov 2024	Construction - 100% completed Testing and Commissioning - 100% completed COC Application - 22 May 2023 FCATC acquired on June 26, 2024. Estimated release of PAO is on Oct. 22, 2024 Target submission date of WESM registration for the commercial operation is on Oct. 25, 2024 Estimated release date of WESM registration for the commercial operation is on Nov. 9, 2024
Ilocos Norte Solar Power Project	Solar	Energy Logics Philippines, Inc.	Burgos, Ilocos Norte	Ilocos Norte	I	87.594	Completed	Nov 2024	Construction - 100% completed Testing and Commissioning - 100% completed On-going: Re-filing (In reference to "Revised Rules for Issuance of COC" ERC Resolution 17, Series of 2023)
Santo Domingo Solar Power Project	Solar	Sinocalan Solar Power Corp.	Brgys. Santo Domingo and Lapalo, San Manuel, Pangasinan	Pangasinan	I	44.200	Oct 2024	Dec 2024	Construction - 93 % completed Testing and Commissioning - 0% completed Waiting for NGCP's approval to commence construction works of connection bay in San Manuel Substation
Laoag Solar Power Project - Phase 1	Solar	PV Sinag Power Inc.	Laoag,Aguiar, Pangasinan	Pangasinan	I	57.800	Apr 2024	Dec 2024	Construction - 98.90% completed Testing & Commissioning - 99.48%
Laoag 2 Solar Power Project - Phase 2	Solar	PV Sinag Power, Inc.	Laoag,Aguiar, Pangasinan	Pangasinan	I	71.400	Apr 2024	Dec 2024	Construction - 98.88% completed Testing & Commissioning - 99.18%
Cordon Solar Power Project	Solar	Greenergy For Global, Inc. Doing Business Under G4G	Cordon, Isabela	Isabela	II	49.000	Nov 2024	Dec 2024	Construction - 76% Testing & Commissioning - 0%
Bongabon Solar Power Project	Solar	Greentech Solar Energy Inc.	Bongabon, Nueva Ecija	Nueva Ecija	III	18.375	Oct 2024	Dec 2024	Construction - 81% Testing & Commissioning - 0%
Warehouse No. B4 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse B4 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloocan City	Metro Manila	NCR	0.180	Oct 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 30% GEA-2
Warehouse #3 C TEKNIK Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #3 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Oct 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 30% GEA-2
Warehouse #5 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #5 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Oct 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 30% GEA-2
Warehouse #4 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #4 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Oct 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 30% GEA-2
Warehouse #6 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #6 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Oct 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 30% GEA-2
Warehouse #1 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #1 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.060	Oct 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 30% GEA-2
Warehouse #18 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #18 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.150	Oct 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 30% GEA-2
Warehouse #19 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #19 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.150	Oct 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 30% GEA-2
Warehouse #2 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #2 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.090	Oct 2024	Dec 2024	Construction - 20% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 30% GEA-2
Lumbangan Solar Power Project	Solar	Citicore Solar Batangas 1, Inc.	Tuy, Batangas	Batangas	IV-A	90.000	TBD	Dec 2024	Construction - 72% completed Testing and Commissioning - 10% SIS and Facility Study: Secured
Bongabon Solar Power Project	Solar	Nuevasol Energy Corp.	Bongabon, Nueva Ecija	Nueva Ecija	III	30.933	Sep 2024	Dec 2024	Construction - 90% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 70% Testing & Commissioning - 0% COC Application - Pre-filed to ERC WESM Registration for Commercial Operation - 0% GEA-2

**LUZON COMMITTED POWER PROJECTS**

As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Gamu Solar Power Project	Solar	Megasol Energy 1 Inc.	Gamu, Isabela	Isabela	II	41.244	Sep 2024	Dec 2024	Construction - 90% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 70% Testing & Commissioning - 0% COC Application - Pre-filed to ERC WESM Registration for Commercial Operation - 0% GEA-2
Tuy Batangas 4 Solar Power Project	Solar	Greencore Power Solutions 2, Inc.	Tuy, Batangas	Batangas	IV-A	50.000	TBD	Dec 2024	Construction - 44% completed On-going early works On-going bidding/ awarding for construction packages Testing and Commissioning: 5% SIS: Secured GEA-2
Bolbok 2 Solar Power Project	Solar	Greencore Power Solutions 2, Inc.	Tuy, Batangas	Batangas	IV-A	75.000	TBD	Dec 2024	Construction - 37% completed On-going early works On-going bidding/ awarding for construction packages Testing and Commissioning: 5% SIS: Secured GEA-2
Arayat 3A Solar Power Project	Solar	Citicore Solar Pampanga 1, Inc.	Arayat, Pampanga	Pampanga	III	30.000	TBD	Dec 2024	Construction - 35% completed On-going early works On-going bidding/ awarding for construction packages Testing and Commissioning: 5% GEA-2
Pagbilao 1 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	Quezon	IV-A	70.000	TBD	Dec 2024	Construction - 27% completed On-going early works On-going bidding/ awarding for construction packages Testing and Commissioning: 5% SIS: Secured GEA-2
Pagbilao 2 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	Quezon	IV-A	27.000	TBD	Dec 2024	Construction - 28% completed On-going early works On-going bidding/ awarding for construction packages Testing and Commissioning: 5% SIS: Secured GEA-2
Sta. Barbara 1 Solar Power Project	Solar	Citicore Solar Pangasinan, Inc.	Sta. Barbara, Pangasinan	Pangasinan	I	90.000	Jul 2024	Dec 2024	Construction - 26% completed On-going early works On-going bidding/ awarding for construction packages Testing and Commissioning: 5% SIS: Secured GEA-2
San Manuel 1 Solar Power Project	Solar	Citicore Solar Pangasinan 2, Inc.	Binalonan and Sison, Pangasinan	Pangasinan	I	80.100	TBD	Dec 2024	Construction - 39% completed On-going early works On-going bidding/ awarding for construction packages Testing and Commissioning: 5% SIS: Secured GEA-2
Luntal Solar Power Project	Solar	Citicore Solar Batangas 1, Inc. (Formerly: Greencore Power Solutions 4, Inc. and Verdecore Power Solutions Inc.)	Tuy, Batangas	Batangas	IV-A	50.000	Dec-24	Dec 2024	Construction - 54% T&C - 10%
Talugtog Solar Power Project	Solar	Greenery Solutions Inc.	Talugtog, Nueva Ecija	Nueva Ecija	III	99.980	Dec 2024	Mar 2025	Construction - 25% completed Interconnection/ Transmission Activities (SIS/ FS/ P2P)- 2% Testing and Commissioning - 0% completed WESM Registration for Commercial Operation - 60% COC Application - December 2024 (Target) GEA-1
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1A	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	Nueva Ecija	III	33.348	Apr 2025	Aug 2025	Phase 1B and 2 (under GEA-1) *Construction - 57.83% T&C - 0% COC Application - 0% WESM Registration for Commercial Operation - 90%
Labrador Solar Power Plant Project	Solar	Labrador Green Energy Corp.	Brgy. Bolo, Labrador, Pangasinan	Pangasinan	I	200.000	Aug 2025	Oct 2025	Construction - 10% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 30% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 0% GEA-2
PAVI Green Naga Solar Power Plant Project	Solar	PAVI Green Camsur Energy, Inc.	Naga City, Camarines Sur	Camarines Sur	V	40.400	Nov 2025	Dec 2025	Construction - 22.12% completed Testing and Commissioning - 0% completed GEA-1
Concepcion Tarlac 2 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Concepcion and Tarlac City, Tarlac	Tarlac	III	200.000	Oct 2025	Dec 2025	Under GEA-1
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1B	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	Nueva Ecija	III	108.400	Oct 2025	Dec 2025	Phase 1B and 2 (under GEA-1) *Construction - 57.83% T&C - 0% COC Application - 0% WESM Registration for Commercial Operation - 90%
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 2	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	Nueva Ecija	III	171.600	Oct 2025	Dec 2025	Phase 1B and 2 (under GEA-1) *Construction - 57.83% T&C - 0% COC Application - 0% WESM Registration for Commercial Operation - 90%
Tayabas Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Tayabas, Pagbilao, Quezon	Quezon	IV-A	450.000	Oct 2025	Dec 2025	Under GEA-1
Sapang Balen Solar 1 Power Project (Phase 1)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City, Pampanga	Pampanga	III	79.200	Mar 2025	Dec 2025	Construction - 20% completed Testing and Commissioning - 0% completed
Sapang Balen Solar 1 Power Project (Phase 2)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City, Pampanga	Pampanga	III	79.200	Mar 2025	Dec 2025	Construction - 20% completed Testing and Commissioning - 0% completed

**LUZON COMMITTED POWER PROJECTS**

As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
PAVI Green San Vicente Solar Power Plant Project	Solar	PAVI Green Camnorte Renewable Energy, Inc.	Brgy. Cabanbanan, San Vicente, Camarines Norte	Camarines Norte	V	28.600	Nov 2025	Dec 2025	Construction - 27.98% completed Testing and Commissioning - 0% completed
Development of 50MW Ground Mounted Solar Power Plant	Solar	Wyn Power Corporation	Paniqui, Tarlac	Tarlac	III	50.000	Nov 2025	Dec 2025	Possessory Rights - 100% acquired SIS and DIS - on going GEA-2
San Pablo Solar Power Project Phase 1	Solar	Solar Valley Energy Solutions Inc	Brgy. Annanuman, San Pablo, Isabela	Isabela	II	49.400	Oct 2025	Dec 2025	Construction- 0% EPC tender at 95%. Contract will be awarded in the next weeks. Aiming to start construction in Q3-2024 SIS: 100% FS: 100% P2P: 95% GEA-2
Limbauan Solar Power Project	Solar	BKS Green Energy Corp.	Brgy. Limbauan, San Pablo, Isabela	Isabela	II	28.000	Aug 2025	Dec 2025	Construction- 28.58% (Site Dev.) - 0% (Construction of Solar/ Grid Facilities) Interconnection/ Transmission Activities (SIS/ FS/ P2P)- 0% T&C - 0% GEA-2
Bugallon Solar Power Project	Solar	PetroGreen Energy Corporation	Brgy. Salomague Sur, Bugallon, Pangasinan	Pangasinan	I	18.560	Aug 2025	Dec 2025	Construction- 100% (Clearing/ Leveling) - 22.13% (Perimeter Fencing) - 0% (Construction of Solar/ Grid Facilities) Interconnection/ Transmission Activities (SIS/ FS/ P2P)- 0% T&C - 0% GEA-2
Samal Solar Power Project	Solar	Samal Solar Renewable Energy Corp.	Guogo and San Juan, Samal, Bataan	Bataan	III	48.118	Mar 2025	Dec 2025	GEA-2
Pasquin-Burgos 100MW Solar Power Plant	Solar	Energy Logics Philippines Inc.	Municipality of Pasquin and Burgos, Ilocos Norte	Ilocos Norte	I	49.000	May 2026	Jun 2026	Construction- 0% Interconnection/Transmission Activities (SIS/ FS/ P2P)- 10%
Sapang Balen Solar 2 Power Project	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	Tarlac	III	246.604	Sep 2026	Dec 2026	Construction - 2% completed Testing and Commissioning - 0% completed
Ixus Bugallon Solar Power Project	Solar	Ixus Solar Energy Corp	Bugallon, Pangasinan	Pangasinan	I	274.735	Oct 2026	Dec 2026	GEA-2
San Pablo Solar Power Project Phase 2	Solar	Solar Valley Energy Solutions Inc	San Pablo, Isabela	Isabela	II	79.040	Oct 2026	Dec 2026	Construction- 0% EPC tender at 95%. Contract will be awarded in the next weeks. Aiming to start construction in Q3-2024 SIS: 100% FS: 100% P2P: 95% GEA-2
Santa Rosa Nueva Ecija 3 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Santa Rosa and Cabanatuan City, Nueva Ecija	Nueva Ecija	III	20.000	Oct 2026	Dec 2026	GEA-2
Linglingay Solar Power Project	Solar	Xyris Energy Corporation	Brgy. Linglingay, Gamu, Isabela	Isabela	II	70.140	Nov 2026	Dec 2026	Acquisition of Possessory Rights - 100% SIS - 100% Facility Study - for review and approval of NGCP it was uploaded last July 23, 2024 and it was acknowledged by NGCP GEA-2
NKS One Floating Solar Power Project	Solar	NKS Solar One Inc.	Lumban City and Cavinty City, Laguna	Laguna	IV-A	90.000	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 68% Conduct of SIS/DIS - 100% Endorsement to NGA - 75% Financial closing - 20% Procurement of EPC - 30% GEA-2
YH Pangasinan Norte Solar Power Project	Solar	YH Green Energy Incorporated	Villasis, Pangasinan	Pangasinan	I	6.900	Dec-26	Dec-26	Construction - 7% Testing and Commissioning - 0% COC Application - 0% WESM Registration for Commercial Operation - not required (less than 10MW)
Opus Solar Power Project	Solar	Opus Solar Energy Corp.	Paay, Ilocos Norte	Ilocos Norte	I	149.950	Nov 2026	Dec 2026	Construction- 0% Interconnection/ Transmission Activities (SIS/ FS/ P2P)- 15% GEA-2
YH Camarines Norte Solar Power Plant	Solar	YH Green Energy Incorporated	Brgy. Labo, Bautista, Camarines Norte	Camarines Norte	V	8.000	Dec-27	Dec-27	Construction - 7% Testing and Commissioning - 0% COC Application - 0% WESM Registration for Commercial Operation - not required (less than 10MW)
Subic New PV Solar Power Plant Project	Solar	Jobin-SQM Inc.	Morong and Hermosa, Bataan	Bataan	III	86.199	Feb 2024	Jan 2025	Construction - 100% completed Testing and Commissioning - 80% completed COC Application - Pre-filing-100% WESM Registration for Commercial Operation - 100% Extended PCATC was issued valid until September 29, 2024
Maragondon Solar Power Plant Project	Solar	Solar Tanauan Corporation	Maragondon, Cavite	Cavite	IV-A	48.118	Sep 2024	Nov 2024	Construction - 94% completed Testing & Commissioning - 0% COC Application - 100% WESM Registration for Commercial Operation - 70%
<b>WIND</b>						<b>1547.739</b>			
Balacai and Caunayan Wind Power Project	Wind	Bayog Wind Power Corp.	Pagudpud, Ilocos Norte	Ilocos Norte	I	160.000	Mar 01, 2023	Dec 01, 2024	Under GEA-1 Covered by valid WESC, COR and COCOC; with SIS; under construction
Talim Wind Power Project	Wind	Island Wind Energy Corp.	Binangonan and Cardona, Rizal	Rizal	IV-A	218.750	Apr 30, 2025	Jun 30, 2025	Some development activities of the Talim Wind Power Project have encountered delays due to the COVID19 pandemic. Transactions with government agencies have been limited because of frequent closures due to disinfections. Travels for data gathering and field validations have also been limited due to community quarantine implementations.
Tanay Wind Power Project	Wind	Alternergy Tanay Wind Corporation	Antipolo City and Tanay, Rizal	Rizal	IV-A	85.800	Sep 27, 2025	Nov 27, 2025	Under GEA-2; Covered by valid WESC, COR, and COCOC.
Alabat Wind Power Project	Wind	Alabat Wind Power Corporation	Alabat, Quezon	Quezon	IV-A	62.400	Sep 28, 2025	Nov 28, 2025	Under GEA-2; Covered by valid WESC, COR, and COCOC.
Rizal Wind Power Project	Wind	Rizal Wind Energy Corp.	Antipolo and Tanay, Rizal; General Nakar, Quezon	Quezon	IV-A	90.000	Oct 15, 2025	Dec 15, 2025	Under GEA-2; Covered by valid WESC and COR; With approved FM on 18 June 2024

**LUZON COMMITTED POWER PROJECTS**

As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Caparispisan II Wind Power Project	Wind	Aminhan Renewable Energy Corp.	Pagudpud, Ilocos Norte	Ilocos Norte	I	70.000	Mar 05, 2024	Dec 25, 2025	Under GEA-1 On 05 March 2024, AREC has secured its PCATC from the NGCP for the Caparispisan II WPP as a generator, thus commencing their testing and commissioning to the grid.
Calatagan Wind Power Project	Wind	Solar Philippines Calatagan Corporation	Calatagan , Batangas	Batangas	IV-A	30.000	Oct 25, 2025	Dec 25, 2025	Under GEA-1 WESC 2019-10-126 was awarded on 23 December 2019. Target Commercial Operation is based on the approved work program.
Quezon Wind Power Project	Wind	Quezon Wind Energy Corp.	Tanay; Santa Maria; General Nakar and Real, Rizal, Laguna, Quezon	Quezon	IV-A	239.990	Oct 15, 2026	Dec 15, 2026	Under GEA-2; Covered by valid WESC and COR.
Camarines Sur Wind Power Project	Wind	Cornerstone Energy Development Inc.	Libmanan, Camarines Sur	Camarines Sur	V	49.999	Oct 23, 2026	Dec 23, 2026	Under GEA-2; Covered by valid WESC, COR, and COCOC.
Isla Wind Power Project	Wind	Giga Ace 6, Inc.	Pangil, Paete, Pakil, and Kalayaan, Laguna; Real and Mauban, Quezon	Quezon	IV-A	230.000	Oct 24, 2026	Dec 24, 2026	Under GEA-2; Covered by valid WESC and COR.
Pangasinan CW 2 Wind Power Project	Wind	Citicores Wind Energy Corporation	Sual and Labrador, Pangasinan	Pangasinan	I	80.000	Oct 26, 2026	Dec 26, 2026	Under GEA-2; Covered by valid WESC and COR.
Bataan-Zambales CW Wind Power Project	Wind	Citicores Wind Energy Corporation	Dinalupihan and Hermosa, Bataan and Subic, Zambales	Zambales	III	100.000	Oct 26, 2026	Dec 26, 2026	Under GEA-2; Covered by valid WESC and COR. Difficulty in finding consistent municipal and barangay boundary maps/Difficulty in finding complete cadastral maps
Camarines Sur CW Wind Power Project	Wind	Citicores Wind Energy Corporation	Bombon and Calabanga, Camarines Sur	Camarines Sur	V	30.000	Oct 26, 2026	Dec 26, 2026	Under GEA-2; Covered by valid WESC and COR.
Kalayaan 2 Wind Power Project	Wind	Laguna Wind Energy Corp.	Paete, and Kalayaan, Laguna, and Mauban, Quezon	Quezon	IV-A	100.800	Oct 01, 2027	Dec 01, 2027	Covered by valid WESC, COR and COCOC, under construction
<b>ENERGY STORAGE SYSTEM (ESS)</b>						<b>1340.000</b>			
Gamu Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Gamu, Isabela	Isabela	II	20.000	Mar 2024	Jul 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Gamu Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Gamu, Isabela	Isabela	II	20.000	Mar 2024	Jul 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	Cagayan	II	20.000	Mar 2024	Jul 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	Cagayan	II	20.000	Mar 2024	Jul 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Lumban Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Lumban, Laguna	Laguna	IV-A	40.000	Mar 2024	Jul 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Lumban Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Lumban, Laguna	Laguna	IV-A	20.000	Mar 2024	Jul 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	Pampanga	III	50.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	Pampanga	III	20.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico SJM Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Barangay San Jose Matulid, Mexico, Pampanga	Pampanga	III	20.000	Aug 2024	Dec 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Bac-Man Energy Storage System	BESS	Energy Development Corporation	Manito, Albay	Albay	V	30.000	Dec 2024	Dec 2024	
Bay Energy Storage Project	BESS	AP Renewables Inc. (former: Cell Power Energy Corporation)	Bay, Laguna	Laguna	IV-A	20.000	Jun 2025	Aug 2025	
Mahabang Parang Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mahabang Parang, Batangas	Batangas	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Daraga Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Daraga, Albay	Albay	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Bauang Battery Energy Storage Project	BESS	SMGP BESS Power Inc.	Bauang, La Union	La Union	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Labrador Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Labrador, Pangasinan	Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
San Rafael Battery Energy Storage System	BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Cabanatuan Battery Energy Storage	BESS	SMGP BESS Power Inc.	Cabanatuan, Nueva Ecija	Nueva Ecija	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Hermosa Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Hermosa, Bataan	Bataan	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Laoag Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Laoag, Ilocos Norte	Ilocos Norte	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement

**LUZON COMMITTED POWER PROJECTS**

As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Navotas Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Navotas, Metro Manila	Metro Manila	NCR	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Pagbilao Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Pagbilao, Quezon	Quezon	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Bacnotan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Cagugao, Bacnotan, La Union	La Union	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Subic Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Sitio Agusuhin, Cawag, Subic, Zambales	Zambales	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
San Jose del Monte Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. San Jose del Monte City, Bulacan	Bulacan	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Bolo Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Bolo, Labrador, Pangasinan	Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Tuguegarao Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Libag Norte, Tuguegarao City, Cagayan	Cagayan	II	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Bayombong Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Busilac, Bayombong, Nueva Vizcaya	Nueva Vizcaya	II	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Calamba Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Prinza, Calamba, Laguna	Laguna	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Labo Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Mahawan-hawan, Labo, Camarines Norte	Camarines Norte	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Naga Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Del Rosario, Naga, Camarines Sur	Camarines Sur	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
San Rafael Battery Energy Storage Phase 2	BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Sual Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Sual, Pangasinan	Pangasinan	I	60.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Urdaneta Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Urdaneta, Pangasinan	Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Dasmariñas Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Dasmariñas, Cavite	Cavite	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Ilijan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Ilijan, Batangas	Batangas	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Gumaca Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Progreso, Gumaca, Quezon	Quezon	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
La Trinidad Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Beckel, La Trinidad, Benguet	Benguet	CAR	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
BCCP Limay Battery Energy Storage System Project Phase 2	BESS	SMGP BESS Power Inc.	BCCPP, Limay, Bataan	Bataan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.

**LUZON COMMITTED POWER PROJECTS**

As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Angat Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Angat, Bulacan	Bulacan	III	20,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement

**Notes:**

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 July 2024

**For inquiries, please contact the following:**

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph