

LUZON COMMITTED POWER PROJECTS

As of 29 February 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL					2000.000			
Mariveles Coal-Fired Power Plant Phase I - Unit 1	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	150.000	Apr 18, 2023 (Actual)	Mar 2024	Unit 1 has yet to declare its commercial operation date. Under coordination with ERC for the issuance of PAO which is under process and a pre-requisite prior to the declaration of COD. The target date of the issuance of PAO within March 2024.
Mariveles Coal-Fired Power Plant Phase I - Unit 2	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	150.000	Oct 14, 2023 (Actual)	Jul 2024	
Mariveles Coal-Fired Power Plant Phase I - Unit 3	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	150.000	Feb 4, 2024 (Actual)	Sep 2024	
Mariveles Coal-Fired Power Plant Phase I - Unit 4	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	150.000	Apr 2024	Oct 2024	
Masinloc Power Plant - Unit 4	Coal	Masinloc Power Partners Co., Ltd.	Masinloc, Zambales	III	350.000	May 2025	Oct 2025	Possible delay on the Transmission Line due to issue with the Right of way.
Mariveles Coal-Fired Power Plant Phase II - Unit 5	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	350.000	Sep 2027	Mar 2028	
Masinloc Power Plant - Unit 5	Coal	Masinloc Power Partners Co., Ltd.	Masinloc, Zambales	III	350.000	Nov 2025	Apr 2026	Possible delay on the Transmission Line due to issue with the Right of way.
Mariveles Coal-Fired Power Plant Phase II - Unit 6	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	350.000	Mar 2028	Sep 2028	
OIL-BASED					11.040			
11.04 MW Capas Bunker C-Fired Diesel Power Plant	Oil	Supreme Power Corporation	Brgy. Sto. Rosario, Capas, Tarlac	III	11.040	May-24	Jul-24	Delays in procurement of major equipment offshore due to COVID-19 pandemic restrictions. Waiting for PAO from ERC
NATURAL GAS					6070.000			
Batangas Combined Cycle Power Plant - Phase 1. Unit 1	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	IV-A	440.000	Mar 2024	Sep 2024	
Batangas Combined Cycle Power Plant - Phase 1. Unit 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	IV-A	440.000	Jun 2024	Sep 2024	
Batangas Combined Cycle Power Plant - Phase 1. Unit 3	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	IV-A	440.000	Sep 2024	Dec 2024	
Natural Gas-Fired Power Plant	Natural Gas	Batangas Clean Energy, Inc.	Brgys. Libjo and Maltam, Batangas City	IV-A	1100.000	Mar-28	Jul 2028	
Energy World Corporation 650 MW Gas Fired Combined Cycle Power Plant	Natural Gas	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	IV-A	650.000	TBD	TBD	Lenders issues on Transmission.
Batangas Combined Cycle Power Plant - Phase 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	IV-A	440.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 1 (formerly AOE Coal-Fired Power Plant Unit 1)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	IV-A	640.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 2 (formerly AOE Coal-Fired Power Plant Unit 2)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	IV-A	640.000	TBD	TBD	Delays in securing ECC amendment from Coal-to-Gas that will enable the project to be shovel-ready. Current geopolitical issues between Russia and Ukraine that push up fuel prices and hydrocarbon-based products.
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 1	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	IV-A	640.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 2	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	IV-A	640.000	TBD	TBD	
GEOHERMAL					67.573			
Palayan Binary Power Plant	Geothermal	Bacman Geothermal Inc.	Brgy. Nagotgot, Manito, Albay	V	29.000	December 2023	June 2024	3-day Grid Compliance Test was conducted on 23-25 January 2024 Awaiting for NGCP evaluation result Tentatively re-apply COC to ERC by March 11, 2024
Tiwi Geothermal Binary Power Plant	Geothermal	AP Renewables, Inc.	Brgy. Cale, Tiwi, Albay	V	17.000	June 2024	Sept 2024	Ongoing project construction at 92% completion rate
Tanawan Geothermal Project	Geothermal	Bacman Geothermal Inc.	Brgy. Bulaboq and Capuv, Sorsogon City	V	21.573	October 2024	December 2024	Ongoing project construction at 56.60% completion rate.
HYDRO					653.171			
Labayat River (Lower Cascade) Hydroelectric Power Project	Hydro	BEHMC Lower Labayat Hydropower Corporation	Real, Quezon	IV-A	1.400	Oct-23	May-24	GCT result failed. For re-conduct of GCT
Matuno Hydroelectric Power Project	Hydro	Matuno River Development Corporation	Bambang, Nueva Vizcaya	II	8.661	Apr-24	Jun-24	With SIS Endorsement For Testing and Commissioning
Colasi Hydroelectric Power Project	Hydro	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	V	4.000	Apr-24	Jun-24	With SIS Endorsement DOC Under FIT PCATC extended Embedded Plant - CARONECO For testing and commissioning
Ibulao Hydroelectric Power Project	Hydro	Hydrocore, Inc.	Lagawe, Ifugao	CAR	4.500	Apr-24	Jun-24	With SIS Endorsement DOC Under FIT 90% as of January 2024 Embedded Plant - IFELCO
Laguio (Laginbayan) Malaki 1 Hydroelectric Power Project	Hydro	Enervantage Supplier's Co., Inc.	Mauban, Quezon	IV-A	1.600	Apr-24	Jun-24	Embedded Plant - MERALCO Testing and commissioning were postponed (need to replace and revise the design of the transmission and control system)
Mariveles Hydroelectric Power Project	Hydro	Southeast Asia Renewable Power Corporation	Mariveles, Bataan	III	0.600	Mar-24	Jun-24	Embedded Plant - Authority of the Freeport Area of Bataan (AFAB) For completion of tapping point, penstock and conduct of T&C 98% complete Embedded Plant - Freeport Area of Bataan
Dupinga Hydroelectric Power Project	Hydro	Dupinga Mini Hydro Corporation	Gabaldon, Nueva Ecija	III	4.800	Nov-24	Dec-24	44.43% as of December 2023 Embedded Plant - NEECO II - Area 2
Asin-Hungduan Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	Kiangan, Ifugao	CAR	9.800	2025	2025	24.69% as of January 2024 Embedded Plant - IFELCO
Ibulao 1 Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	Kiangan, Ifugao	CAR	7.600	2025	2025	35.37% as of January 2024 Embedded Plant - IFELCO
Tumauni Hydroelectric Power Project	Hydro	Philnew Hydro Power Corporation	Tumauni, Isabela	II	11.300	2025	2025	Embedded Plant - ISELCO II PSA 15.46% as of December 2023
Sablan 1 Hydroelectric Power Project	Hydro	Hedcor, Inc.	Sablan, Benguet	CAR	20.000	Oct-25	Nov-25	Under GEAP
Daet Hydroelectric Power Project	Hydro	DLM Construct Albay Renewable Energy JV Corp	Daet, Camarines Norte	V	5.000	Nov-25	Dec-25	DOC Under FIT 5% Complete
Dipalo Hydroelectric Power Project	Hydro	Power Beacon Renewable Solutions, Inc.	San Quintin, Pangasinan	I	4.150	Nov-25	Dec-25	23.49% Complete

LUZON COMMITTED POWER PROJECTS

As of 29 February 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Rangas Hydroelectric Power Project	Hydro	Clean and Green Energy Solutions, Inc. - Rangas Hydropower Corporation	Goa & Tigaon, Camarines Sur	V	2.400	Nov-25	Dec-25	10% Complete
Wawa Pumped Storage 1 Hydroelectric Power Project	Hydro	Olympia Violago Water & Power, Inc.	Rodriguez, Rizal	IV-A	500.000	2030	2030	20% as of October 2023
Likud 2 Hydroelectric Power Project	Hydro	First Ifugao Renewable Energy Corporation	Asipulo, Ifugao	CAR	0.560	Oct-23	TBD	Awaiting issuance of FCATC. No available water for the re-conduct of GUCT.
Biyao Hydroelectric Power Project	Hydro	AV Garcia Power Systems Corp.	Balbalan, Kalinga	CAR	0.800	TBD	TBD	DOC Under FIT For delivery of Electro-mechanical Equipment 91% as of November 2023 Embedded Plant - KAELCO
Lalawinan Hydroelectric Power Project	Hydro	PMHC Lalawinan, Inc.	Real, Quezon	IV-A	3.000	TBD	TBD	With SIS Endorsement No construction activities DOC Under FIT 33.79% complete (construction stoppage)
Kapangan Hydroelectric Power Project	Hydro	Cordillera Hydro Electric Power Corporation	Kapangan and Kibungan, Benguet	CAR	60.000	TBD	TBD	With SIS Endorsement Under GEAP 20.19% as of December 2023
Tignoan River (Upper Cascade) Hydroelectric Power Project	Hydro	BEHMC Upper Tignoan Hydropower Corporation	Real, Quezon	IV-A	1.500	TBD	TBD	Pending issue with DENR 55% Complete (stop construction)
Tubao Hydroelectric Power Project	Hydro	Tubao Mini Hydro-Electric Corporation	Tubao, La Union	I	1.500	TBD	TBD	No construction activities 80% Complete (stop construction)
BIOMASS					11.282			
5.0 MW Isabela Rice husk-Fired Biomass Power Plant Project	Biomass	Isabela La Suerte Rice Mill Corporation	Isabela	II	5.000	Oct 2022	Jan 2024	Operating for own-use of its rice mill. Awaiting issuance of PAO-COC from ERC. Target export capacity is 1.5-MW
1.2 MW Biogas Power Plant Project	Biomass	First Quezon Biogas Corporation	Candelaria, Quezon	IV-A	1.200	Jul 2024	Sep 2024	Stopped construction last 2nd quarter 2019 due to financing issues; Ongoing securing of additional funds from potential partners/investors.
5.082-MW Biomass Power Plant Project	Biomass	Trustpower Corporation	Mabalacat City, Pampanga	III	5.082	May 2024	Jul 2024	- Internal testing of Phase 1 (1.68MW) was put on hold due to visa restrictions of Chinese consultants, while generators for Phase 2 (3.402MW) are not yet purchased.
SOLAR					4369.980			
Cagayan North Solar Power Project	Solar	Natures Renewable Energy Dev't. (NAREDCO) Corporation	La-Io, Cagayan	II	100.000	Feb 2024	Jun 2024	Construction - 100% completed Testing and Commissioning - 100% completed COC Application - 22 May 2023 Updated capacity based on the latest technical documents
Cayanga-Bugallon Solar Power Project	Solar	PV Sinag Power Inc.	Bugallon, Pangasinan	I	75.088	Oct 2023	Jun 2024	Construction - 100% Completed Testing and Commissioning - 94% completed COC Application - 11 November 2022
San Marcelino Solar Power Project (Phase 1)	Solar	Santa Cruz Solar Energy, Inc	San Marcelino, Zambales	III	224.000	Jan 2024	Jun 2024	Construction - 99.94% completed Testing and Commissioning - 96.27% completed COC Application - 10 July 2023
San Marcelino Solar Power Project (Phase 2)	Solar	Santa Cruz Solar Energy, Inc	San Marcelino, Zambales	III	79.600	Jan 2024	Jun 2024	Construction - 99.94% completed Testing and Commissioning - 96.27% completed COC Application - 10 July 2023
Trust Power Solar Power Project	Solar	Trustpower Corporation	Brgy. Paralayunan, Mabalacat City, Pampanga	III	20.622	Jan 2024	Jun 2024	Construction - 100% completed. Testing and Commissioning - 100% completed. COC Application - 14 November 2023 Awaiting COC
Laoag Solar Power Project - Phase 1	Solar	PV Sinag Power Inc.	Laoag,Aguilar, Pangasinan	I	57.800	Mar 2024	Jun 2024	Construction - 94.46% completed
Laoag 2 Solar Power Project - Phase 2	Solar	PV Sinag Power, Inc.	Laoag,Aguilar, Pangasinan	I	71.400	Mar 2024	Jun 2024	Construction - 94.46% completed
Subic New PV Solar Power Plant Project	Solar	Jobin-SQM Inc.	Morong and Hermosa, Bataan	III	86.199	Feb 2024	Jun 2024	Construction - 98.12% completed Testing and Commissioning - 60% completed COC Application - 13 October 2023
PAVI Green Orion Solar Power Plant Project	Solar	PAVI Green Bataan Renewable Energy, Inc.	Sitio Damulog, Brgy. Daan Pare, Orion, Bataan	III	16.200	Nov 2023	Jun 2024	Construction - 100% completed Testing and Commissioning - For re-test COC Application - 29 September 2023
Calabanga Solar Power Plant	Solar	Calabanga Renewable Energy Inc.	Calabanga, Camarines Sur	III	51.555	Mar 2024	Jun 2024	Construction - 71.47% completed
Ilocos Norte Solar Power Project	Solar	Energy Logics Philippines, Inc.	Burgos, Ilocos Norte	I	87.594	Completed	Jun 2024	Construction - 100% completed Testing and Commissioning - 100% completed COC Application - 03 October 2019, awaiting PAO/COC
Maragondon Solar Power Plant Project	Solar	Solar Tanauan Corporation	Maragondon, Cavite	IV-A	48.118	Mar 2024	Jun 2024	Construction - 72% completed
Tanauan Solar Power Plant Project	Solar	Solar Tanauan Corporation	Tanauan City, Batangas	IV-A	48.118	Mar 2024	Jun 2024	Construction - 85% completed
Santo Domingo Solar Power Project	Solar	Sinocalan Solar Power Corp.	Brgys. Santo Domingo and Lapalo, San Manuel, Pangasinan	I	44.200	Jun 2024	Jul 2024	Construction - 81% completed Testing and Commissioning - 0% completed
Palauig Solar Power Project	Solar	Shizen Inc.	Palauig, Zambales	III	49.500	Jul 2024	Aug 2024	Construction - 23.21% completed
Lumbangan Solar Power Project	Solar	Citicore Solar Batangas 1, Inc.	Tuy, Batangas	IV-A	90.000	Jun 2024	Oct 2024	Construction - 20% completed
Sapang Balen Solar 2 Power Project	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	III	246.604	Sep 2024	Dec 2024	Revised its implementation from 4 phases. Decreased the capacity from 463.995 MW.
RASLAG IV Solar Power Project	Solar	Raslaq Corp.	Talimundoc, Magalang, Pampanga	III	26.400	Oct 2024	Dec 2024	Construction - 68% completed
Pinugay Solar Power Project	Solar	PH Renewables Inc.	Baras, Rizal	IV-A	67.500	Feb 2023	Dec 2024	Construction - 100% completed Testing and Commissioning - 100% completed COC Application - 04 Dec 2023
Bongabon Solar Power Project	Solar	Nuevasol Energy Corp.	Bongabon, Nueva Ecija	III	30.933	Oct 2024	Dec 2024	Under GEA-2
Gamu Solar Power Project	Solar	Megasol Energy 1 Inc.	Gamu, Isabela	II	41.244	Oct 2024	Dec 2024	Under GEA-2
Tuy Batangas 4 Solar Power Project	Solar	Greencore Power Solutions 2, Inc.	Tuy, Batangas	IV-A	50.000	Jul 2024	Dec 2024	Under GEA-2
Bolbok 2 Solar Power Project	Solar	Greencore Power Solutions 2, Inc.	Tuy, Batangas	IV-A	75.000	Jul 2024	Dec 2024	Construction - 5% completed Under GEA-2
Arayat 3A Solar Power Project	Solar	Citicore Solar Pampanga 1, Inc.	Arayat, Pampanga	III	30.000	Jul 2024	Dec 2024	Under GEA-2 Construction - 5% completed
Pagbilao 1 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	IV-A	70.000	Jul 2024	Dec 2024	Under GEA-2 Construction - 5% completed
Pagbilao 2 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	IV-A	27.000	Jul 2024	Dec 2024	Under GEA-2 Construction - 5% completed

LUZON COMMITTED POWER PROJECTS

As of 29 February 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Sta. Barbara 1 Solar Power Project	Solar	Citicore Solar Pangasinan, Inc.	Sta. Barbara, Pangasinan	I	90.000	Jul 2024	Dec 2024	Under GEA-2 Construction - 5% completed
San Manuel 1 Solar Power Project	Solar	Citicore Solar Pangasinan 2, Inc.	Binalonan and Sison, Pangasinan	I	80.100	Oct 2024	Dec 2024	Under GEA-2
Taluglug Solar Power Project	Solar	Greenery Solutions Inc.	Taluglug, Nueva Ecija	III	99.980	Nov 2024	Mar 2025	Under GEA-1 Construction - 1% completed Testing and Commissioning - 0% completed COC Application - December 2024 (Target)
Labrador Solar Power Plant Project	Solar	Labrador Green Energy Corp.	Brgy. Bolo, Labrador, Pangasinan		200.000	Aug 2025	Oct 2025	Under GEA-2
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1B	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	III	108.400	Sep 2025	Nov 2025	Under GEA-1
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 2	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	III	171.600	Sep 2025	Nov 2025	Under GEA-1
PAVI Green Naga Solar Power Plant Project	Solar	PAVI Green Camsur Energy, Inc.	Naga City, Camarines Sur	V	40.400	Oct 2025	Dec 2025	Under GEA-1 Construction - 22.15% completed Testing and Commissioning - 0% completed
Concepcion Tarlac 2 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Concepcion and Tarlac City, Tarlac	III	200.000	Oct 2025	Dec 2025	Under GEA-1
Tayabas Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Tayabas, Pagbilao	IV-A	450.000	Oct 2025	Dec 2025	Under GEA-1
Sapang Balen Solar 1 Power Project (Phase 1)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City, Pampanga	III	79.200	Oct 2025	Dec 2025	Construction - 10% completed Testing and Commissioning - 0% completed
Sapang Balen Solar 1 Power Project (Phase 2)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City, Pampanga	III	79.200	Oct 2025	Dec 2025	Construction - 10% completed Testing and Commissioning - 0% completed
PAVI Green San Vicente Solar Power Plant Project	Solar	PAVI Green Camnorte Renewable Energy, Inc.	Brgy. Cabanbanan, San Vicente, Camarines Norte	V	28.600	Nov 2025	Dec 2025	Construction - 27.98% completed Testing and Commissioning - 0% completed
Development of 50MW Ground Mounted Solar Power Plant	Solar	Wyn Power Corporation	Paniqui, Tarlac	III	50.000	Oct 2025	Dec 2025	Under GEA-2
San Pablo Solar Power Project Phase 1	Solar	Solar Valley Energy Solutions Inc	Brgy. Annanuman, San Pablo, Isabela	I	49.400	Oct 2025	Dec 2025	Under GEA-2
Cordon Solar Power Project	Solar	Greenery For Global, Inc. Doing Business Under G4G	Cordon, Isabela	II	49.000	Oct 2025	Dec 2025	Under GEA-2
Limbauan Solar Power Project	Solar	BKS Green Energy Corp.	Brgy. Limbauan, San Pablo, Isabela	II	28.000	Oct 2025	Dec 2025	Under GEA-2
Bugallon Solar Power Project	Solar	PetroGreen Energy Corporation	Brgy. Saiomague Sur, Bugallon, Pangasinan	I	18.560	Oct 2025	Dec 2025	Under GEA-2
Pasquin-Burgos 100MW Solar Power Plant	Solar	Energy Logics Philippines Inc.	Municipality of Pasquin and Burgos, Ilocos Norte	I	49.000	Apr 2026	Jun 2026	Under GEA-2
Ixus Bugallon Solar Power Project	Solar	Ixus Solar Energy Corp	Bugallon, Pangasinan	I	274.735	Oct 2026	Dec 2026	Under GEA-2
San Pablo Solar Power Project Phase 2	Solar	Solar Valley Energy Solutions Inc	San Pablo, Isabela	II	79.040	Oct 2026	Dec 2026	Under GEA-2
Santa Rosa Nueva Ecija 3 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Santa Rosa and Cabanatuan City, Nueva Ecija	III	20.000	Oct 2026	Dec 2026	Under GEA-2
Linglingay Solar Power Project	Solar	Xyris Energy Corporation	Brgy. Linglingay, Gamu, Isabela	II	70.140	Oct 2026	Dec 2026	Under GEA-2
NKS One Floating Solar Power Project	Solar	NKS Solar One Inc.	Lumban City and Cavinty City, Laguna	IV-A	90.000	Oct 2026	Dec 2026	Under GEA-2
Opus Solar Power Project	Solar	Opus Solar Energy Corp.	Paoyay, Ilocos Norte	I	149.950	Oct 2026	Dec 2026	Under GEA-2
WIND					1546.939			
Balaoi and Caunayan Wind Power Project	Wind	Bayog Wind Power Corp.	Pagudpud, Ilocos Norte	I	160.000	Jun 2024	Jun 2024	Under GEA-1 Covered by valid WESC, COR and COCOC; with SIS; under construction
Talim Wind Power Project	Wind	Island Wind Energy Corp.	Binangonan and Cardona, Rizal	IV-A	218.750	Apr 2025	Jun 2025	Covered by valid WESC, COR and COCOC; under construction
Tanay Wind Power Project	Wind	Altermay Tanay Wind Corporation	Antipolo City and Tanay, Rizal	IV-A	85.800	Sep 2025	Nov-2025	Under GEA-2; Covered by valid WESC, COR and COCOC.
Alabat Wind Power Project	Wind	Alabat Wind Power Corporation	Alabat, Quezon	IV-A	62.400	Sep 2025	Nov-2025	Under GEA-2; Covered by valid WESC, COR and COCOC.
Rizal Wind Power Project	Wind	Rizal Wind Energy Corp.	Antipolo and Tanay, Rizal; General Nakar, Quezon	IV-A	90.000	Oct 2025	Dec-2025	Under GEA-2; Covered by valid WESC and COR.
Calatagan Wind Power Project	Wind	Solar Philippines Calatagan Corporation	Calatagan, Batangas	IV-A	30.000	Oct 2025	Dec 2025	Under GEA-1 WESC 2019-10-126 was awarded on 23 December 2019. Target Commercial Operation is based on the approved work program.
Caparispisan II Wind Power Project	Wind	Amihan Renewable Energy Corp.	Pagudpud, Ilocos Norte	I	70.000	Apr 2026	Apr 2026	Under GEA-1 Wind Farm Civil Works Construction as reported WESC No. 2021-03-154 was awarded on 08 April 2021. Target Commercial Operation is based on the approved work program.
Quezon Wind Power Project	Wind	Quezon Wind Energy Corp.	Tanay, Santa Maria; General Nakar and Real, Rizal, Laguna, Quezon	IV-A	239.990	Oct 2026	Dec-2026	Under GEA-2; Covered by valid WESC and COR.
Camarines Sur Wind Power Project	Wind	Cornerstone Energy Development Inc.	Libmanan, Camarines Sur	V	49.999	Oct 2026	Dec-2026	Under GEA-2; Covered by valid WESC, COR, and COCOC.
Isla Wind Power Project	Wind	Giga Ace 6, Inc.	Pangil, Paete, Pakil, and Kalayaan, Laguna; Real and Mauban, Quezon	IV-A	230.000	Oct 2026	Dec-2026	Under GEA-2; Covered by valid WESC and COR.
Pangasinan CW 2 Wind Power Project	Wind	Citicore Wind Energy Corporation	Sual and Labrador, Pangasinan	I	80.000	Oct-2026	Dec-2026	Under GEA-2; Covered by valid WESC and COR.
Bataan-Zambales CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Dinalupihan and Hermosa, Bataan and Subic, Zambales	III	100.000	Oct-2026	Dec-2026	Under GEA-2; Covered by valid WESC and COR.
Camarines Sur CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Bombon and Calabanga, Camarines Sur	V	30.000	Oct-2026	Dec-2026	Under GEA-2; Covered by valid WESC and COR.
Kalayaan 2 Wind Power Project	Wind	Laguna Wind Energy Corp.	Pakil, Paete, and Kalayaan, Laguna; and Mauban, Quezon	IV-A	100.000	Oct-2027	Dec-2027	Covered by valid WESC, COR and COCOC; under construction
ENERGY STORAGE SYSTEM (ESS)					1370.000			
Gamu Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Gamu, Isabela	II	20.000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Gamu Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Gamu, Isabela	II	20.000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	II	20.000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	II	20.000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Concepcion Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Concepcion, Tarlac	III	20.000	Mar 2023	Mar 2024	Delays due to COVID-19 pandemic
Concepcion Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Concepcion, Tarlac	III	30.000	Mar 2023	Mar 2024	Delays due to COVID-19 pandemic
Lumban Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Lumban, Laguna	IV-A	40.000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Lumban Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Lumban, Laguna	IV-A	20.000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market

LUZON COMMITTED POWER PROJECTS

As of 29 February 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Mexico Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	III	50.000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	III	20.000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mahabang Parang Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mahabang Parang, Batangas	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Daraga Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Daraga, Albay	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Bauang Battery Energy Storage Project	BESS	SMGP BESS Power Inc.	Bauang, La Union	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Labrador Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Labrador, Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
San Rafael Battery Energy Storage System	BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Cabanatuan Battery Energy Storage	BESS	SMGP BESS Power Inc.	Cabanatuan, Nueva Ecija	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Hermosa Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Hermosa, Bataan	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Laoag Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Laoag, Ilocos Norte	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Navotas Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Navotas, Metro Manila	NCR	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Mexico SJM Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Barangay San Jose Matulid, Mexico, Pampanga	III	20.000	Aug 2024	Sep 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Pagbilao Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Pagbilao, Quezon	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Bacnotan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Cabugao, Bacnotan, La Union	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Subic Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Sitio Agusuhin, Cawag, Subic, Zambales	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
San Jose del Monte Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. San Jose del Monte City, Bulacan	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Bolo Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Bolo, Labrador, Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Tuguegarao Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Libag Norte, Tuguegarao City, Cagayan	II	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Bayombong Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Busilac, Bayombong, Nueva Vizcaya	II	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Calamba Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Prinza, Calamba, Laguna	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Labo Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Mahawan-hawan, Labo, Camarines Norte	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Naga Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Del Rosario, Naga, Camarines Sur	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Bac-Man Energy Storage System	BESS	Energy Development Corporation	Manito, Albay	V	30.000	Sep 2024	Dec 2024	No significant issues encountered at the moment
San Rafael Battery Energy Storage Phase 2	BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Sual Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Sual, Pangasinan	I	60.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Urdaneta Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Urdaneta, Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Dasmariñas Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Dasmariñas, Cavite	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Ilijan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Ilijan, Batangas	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Gumaca Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Progreso, Gumaca, Quezon	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
La Trinidad Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Beckel, La Trinidad, Benguet	CAR	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
BCCP Limay Battery Energy Storage System Project Phase 2	BESS	SMGP BESS Power Inc.	BCCPP, Limay, Bataan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Angat Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Angat, Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)

Notes:

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 29 February 2024

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph