

LUZON INDICATIVE POWER PROJECTS

As of 30 June 2024

| Name of the Project | Plant Type | Company Name | Location | Region | Installed/ Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development |
|--|-------------|---|--|------------|--------------------------------|----------------------------------|-----------------------------|--|
| COAL | | | | | 1400.000 | | | |
| SRPGC Coal-Fired Power Plant Project | Coal | St. Raphael Power Generation Corporation | Brgy. San Rafael, Calaca, Batangas | IV-A | 350.000 | TBD | TBD | Commercial Operation is dependent on the completion of the Tuy-Dasmarias Transmission Line Expansion Project. SRPGC is currently encountering challenges in the negotiations and acquisitions of the rights-of-way for its 11 km transmission line route traversing Calaca, Balayan and Tuy, Batangas; and final project economics is also dependent on competitive bidding result which impacts financing |
| SRPGC Coal-Fired Power Plant Project | Coal | St. Raphael Power Generation Corporation | Brgy. San Rafael, Calaca, Batangas | IV-A | 350.000 | TBD | TBD | |
| H & WB PCB Supercritical Coal-Fired Power Plant - Unit 1 | Coal | H & WB Asia Pacific (PTE LTD) Corporation | Jose Panganiban, Camarines Norte | V | 350.000 | Jun 2027 | Sep-27 | The proponent is having difficulties in arranging financing for the project. This is aggravated by initiatives accelerating the phase-out of existing coal power plant projects. |
| H & WB PCB Supercritical Coal-Fired Power Plant - Unit 2 | Coal | H & WB Asia Pacific (PTE LTD) Corporation | Jose Panganiban, Camarines Norte | V | 350.000 | 2033 | TBD | Financial Closing Challenges for Coal Fired Power Plants |
| OIL-BASED | | | | | 60.000 | | | |
| Malaya 2 x 30 Diesel Power Plant | Oil | Belgrove Power Corporation | Malaya, Piliila, Rizal | IV-A | 60.000 | Jun 2024 | Sep 2024 | SIS Offer of Service date of the National Grid Corporation of the Philippines was set by December 2023, which will have an impact to the overall project completion. |
| NATURAL GAS | | | | | 7748.000 | | | |
| Combined Cycle Gas-fired Turbine San Francisco Power Plant | Natural Gas | Quezon Power (Philippines) Limited Co. | Barangays Cagsiay 1 and Cagsiay 2, Mauban, Quezon Province | IV-A | 1200.000 | 2028 | 2028 | |
| Quezon Combined Cycle Power Plant | Natural Gas | Orion Pacific Prime Energy Incorporated | Barangay Laurel, Tagkawayan, Quezon | IV-A | 1200.000 | May-28 | Dec-28 | |
| VIREN Natural Gas Floating Power Plant | Natural Gas | VIREN Energy Corporation | Barangay Simlona, Batangas City, Batangas | IV-A | 450.000 | Sep 2029 | Dec 2029 | Connection to NGCP transmission grid; LNG supply |
| Pagbilao 4 & 5 CCGT Power Plant | Natural Gas | Therma Subic, Inc. | Barangay Ibabang Polo, Pagbilao Quezon | IV-A | 1310.000 | Oct-27 | Feb-28 | |
| GNPower Sisiman LNG Combined Cycle Power Plant | Natural Gas | GNPower Ltd. Co. | Barangays Alas-asin and Sisiman, Mariveles, Bataan | III | 1200.000 | Jun 2029 | Dec 2029 | |
| GLEDC Luna LNG-Fired Combined Cycle Power Plant | Natural Gas | Global Luzon Energy Development Corporation | Barangays Navlo Sur and Carisquis, Luna, La Union | I | 1128.000 | TBD | 2030 | Formerly: GLEDC Luna Coal Power Plant. To be converted to other technology (LNG), with issued revised SIS. Some permits and requirements need to be amended or re-applied. |
| Santa Maria Natural Gas-Fired Combined Cycle Power Plant | Natural Gas | First Gen EcoPower Solutions Inc. | Brgy. Santa Rita, Batangas City | IV-A | 1280.000 | TBD | TBD | |
| GEOTHERMAL | | | | | 345.000 | | | |
| Labo Geothermal Power Project | Geothermal | Philippine Geothermal Production Company, Inc. | Tagkawayan, Labo, San Vicente, San Lorenzo Ruiz, Del Galego (Quezon/Camarines Norte&Sur) | IV-A and V | 105.000 | 2027 | 2027 | Secured DOE endorsement to conduct SIS on 24 March 2023 |
| Maibara 3 Geothermal Project | Geothermal | Maibara Geothermal Inc. | Laguna/Batangas | IV-A | 20.000 | 2028 | 2028 | |
| Mt. Malinao Geothermal Project | Geothermal | Philippine Geothermal Production Company, Inc. | Twi, Malinao, Mallipot, Polangui, Tabaco City and Buhi (Albay/Camarines Sur) | V | 50.000 | 2028 | 2028 | Secured DOE endorsement to conduct SIS on 24 March 2023 |
| Kalinga Geothermal Project | Geothermal | Aragorn Power and Energy Corporation | Lubugan, Pasil and Tinglayan, Kalinga | CAR | 120.000 | 2032 | 2032 | Rated capacity was change from 120MW to 60MW based on the IRA. Target T&C and COD was adjusted |
| Baconan 4 Botong - Rangas Geothermal Project | Geothermal | Energy Development Corporation | Bacon District, Sorsogon, Sorsogon City | V | 20.000 | TBD | TBD | EDC completed the economic assessment on December 2023. |
| Kayabon Geothermal Project | Geothermal | Energy Development Corporation | Manito, Albay | V | 30.000 | TBD | TBD | For integrated resource assessment until 2026 |
| HYDROPOWER | | | | | 6125.558 | | | |
| Kabayan 2 Hydroelectric Power Project | Hydro | Hedcor Kabayan, Inc. (formerly Hedcor Cordillera, Inc.) | Kabayan, Benguet | CAR | 52.000 | 2026 | 2026 | |
| Tinglayan Hydroelectric Power Project | Hydro | Pan Pacific Renewable Power Philippines Corporation | Tinglayan, Kalinga | CAR | 22.500 | 2026 | 2026 | |
| Saltan 2 River Hydroelectric Power Project | Hydro | JBD Water Power Inc. | Balaban and Pinukpuk, Kalinga | CAR | 49.000 | 2026 | 2026 | |
| Lamut Hydroelectric Power Project | Hydro | Lamut-Asipulo Mini Hydro Corporation | Asipulo, Ifugao | CAR | 6.800 | 2027 | 2027 | |
| Piapi River Hydroelectric Power Project | Hydro | Repower Energy Development Corporation | Real, Quezon | IV-A | 4.500 | 2027 | 2027 | |
| Camiling 1 Hydroelectric Power Project | Hydro | Northgreen Energy Corporation | Mayantoc, Tarlac | III | 7.000 | 2027 | 2027 | |
| Lower Siffu Hydroelectric Power Project | Hydro | Asiapac Green Renewable Energy Corporation | Natonin, Mt. Province | CAR | 3.000 | 2027 | 2027 | |
| Upper Siffu Hydroelectric Power Project | Hydro | Asiapac Green Renewable Energy Corporation | Natonin, Mt. Province | CAR | 2.750 | 2027 | 2027 | |
| Matuno 1 Hydroelectric Power Project | Hydro | Smith Bell Mini-Hydro Corp. | Ambaguio, Nueva Vizcaya | II | 7.400 | 2027 | 2027 | |
| Matuno 2 Hydroelectric Power Project | Hydro | Aurora All Asia Energy Corporation | Ambaguio, Nueva Vizcaya | II | 15.000 | 2027 | 2027 | |
| Ibulao 2 Hydroelectric Power Project | Hydro | Ibulao Mini Hydro Corporation | Kiangnan, Ifugao | CAR | 7.400 | 2027 | 2027 | |
| Coto 1 Hydroelectric Power Project | Hydro | Coto Hydro Corp. | Masinloc, Zambales | III | 9.000 | 2027 | 2027 | |
| Oilicon Hydroelectric Power Project | Hydro | SN Abotiz Power - Ifugao, Inc. | Ilagan, Ifugao | CAR | 20.000 | 2027 | 2027 | |
| Chico River Hydroelectric Power Project | Hydro | Karayan Hydropower Corporation | Tabuk, Kalinga | CAR | 52.000 | 2027 | 2027 | |
| Tionoco (Lower) Hydroelectric Power Project | Hydro | Aurora All Asia Energy Corporation | Real, Quezon | IV-A | 8.000 | 2027 | 2027 | |
| Pampang Hydroelectric Power Project | Hydro | FDC Renewables Corporation | Santa Fe, Nueva Vizcaya | II | 26.000 | 2027 | 2027 | |
| Tinoc 1 Hydroelectric Power Project | Hydro | QuadRiver Energy Corporation | Tinoc, Ifugao | CAR | 3.000 | 2027 | 2027 | |
| Tinoc 2 Hydroelectric Power Project | Hydro | QuadRiver Energy Corporation | Tinoc, Ifugao | CAR | 6.500 | 2027 | 2027 | |
| Tinoc 3 Hydroelectric Power Project | Hydro | QuadRiver Energy Corporation | Tinoc, Ifugao | CAR | 5.000 | 2027 | 2027 | |
| Ilaguen Hydroelectric Power Project | Hydro | Isabela Power Corporation | San Mariano & San Guillermo, Isabela | II | 19.000 | 2027 | 2027 | |
| Baconan Hydroelectric Power Project | Hydro | Northgreen Energy Corporation | San Clemente, Tarlac & Mangataram, Pangasinan | I | 3.000 | 2027 | 2027 | |
| Coto 2 Hydroelectric Power Project | Hydro | Coto Hydro Corp. | Masinloc, Zambales | III | 3.500 | 2027 | 2027 | |
| Camiling River 3 Hydroelectric Power Project | Hydro | Northgreen Energy Corporation | Mayantoc, Tarlac | III | 4.200 | 2027 | 2027 | |
| Boga Hydroelectric Power Project | Hydro | Kadipo Bauko Hydropower Corp. | Bauko, Mt. Province | CAR | 1.000 | 2027 | 2027 | |
| Upper Chico Hydroelectric Power Project | Hydro | Kadipo Bauko Hydropower Corp. | Bauko, Mt. Province | CAR | 2.000 | 2027 | 2027 | |
| Lower Chico Hydroelectric Power Project | Hydro | Kadipo Bauko Hydropower Corp. | Bauko, Mt. Province | CAR | 2.100 | 2027 | 2027 | |
| Callanan Hydroelectric Power Project | Hydro | Violago Gold Development Corporation | Tabuk City, Kalinga | CAR | 60.000 | 2027 | 2027 | |
| Dalimuno Hydroelectric Power Project | Hydro | Violago Gold Development Corporation | Tabuk City, Kalinga | CAR | 58.000 | 2027 | 2027 | |
| ARIIS 2 (NIA Stn 5+437.50) Hydroelectric Power Project | Hydro | C Squared Prime Commodities Corporation | San Manuel, Pangasinan | I | 0.750 | 2027 | 2027 | |
| ARIIS 3 (NIA Stn 5+898.50) Hydroelectric Power Project | Hydro | C Squared Prime Commodities Corporation | San Manuel, Pangasinan | I | 0.500 | 2027 | 2027 | |
| ARIIS 1 (NIA Station 4+283) Hydroelectric Power Project | Hydro | C Squared Prime Commodities Corporation | San Manuel, Pangasinan | I | 0.900 | 2027 | 2027 | |
| ARIIS 4 (Stn 4+808) Hydroelectric Power Project | Hydro | C Squared Prime Commodities Corporation | San Manuel, Pangasinan | I | 0.670 | 2027 | 2027 | |
| Turmauni (Upper Cascade) Hydroelectric Power Project | Hydro | Phinew Hydro Power Corp | Turmauni, Isabela | II | 11.300 | 2027 | 2027 | |
| Kibungan 2 Hydroelectric Power Project | Hydro | Hedcor Benguet, Inc. | Sugpon, Ilocos Sur | I | 40.000 | 2027 | 2027 | Wrong Project name in SIS Clearance |
| Ilaguen 2 Hydroelectric Power Project | Hydro | Isabela Power Corporation | Echague, Isabela | II | 14.000 | 2027 | 2027 | |
| Almit Hydroelectric Power Project | Hydro | SN Abotiz Power - Ifugao, Inc. | Lagawe, Ifugao | CAR | 120.000 | 2027 | 2027 | |
| Nabuangan River Hydroelectric Power Project | Hydro | Strategic Power Development Corp. | Camner, Apayao | CAR | 70.000 | 2027 | 2027 | |
| Matuno 2 Hydroelectric Power Project | Hydro | Smith Bell Mini-Hydro Corp. | Bambang, Nueva Vizcaya | II | 7.900 | 2027 | 2027 | |
| Tamdagan Hydroelectric Power Project | Hydro | ZAK Green Energy, Inc. | Vintar, Ilocos Norte | I | 7.400 | 2027 | 2027 | |
| Tamdagan 2 Hydroelectric Power Project | Hydro | ZAK Green Energy, Inc. | Vintar, Ilocos Norte | I | 5.150 | 2027 | 2027 | |
| Camiling 2 Hydroelectric Power Project | Hydro | Northgreen Energy Corporation | Mayantoc, Tarlac | III | 4.000 | 2027 | 2027 | |
| Chico Hydroelectric Power Project | Hydro | San Lorenzo Ruiz Piat Energy and Water, Inc. | Tabuk, Kalinga | CAR | 150.000 | 2027 | 2027 | |
| Aya Pumped Storage Hydroelectric Power Project | Hydro | First Gen Hydro Power Corporation | Pantabangan, Nueva Ecija | III | 120.000 | 2027 | 2027 | |
| Tublay 1 Hydroelectric Power Project | Hydro | AT Dinum Company | Tublay & La Trinidad, Benguet | CAR | 1.900 | 2027 | 2027 | |
| Tublay 2 Hydroelectric Power Project | Hydro | AT Dinum Company | Tublay, Benguet | CAR | 6.000 | 2027 | 2027 | |
| Tublay 3 Hydroelectric Power Project | Hydro | AT Dinum Company | Tublay, Benguet | CAR | 1.000 | 2027 | 2027 | |

LUZON INDICATIVE POWER PROJECTS

As of 30 June 2024

| Name of the Project | Plant Type | Company Name | Location | Region | Installed/ Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development |
|--|------------|--|---|--------|--------------------------------|----------------------------------|-----------------------------|---|
| Kennon Hydroelectric Power Project | Hydro | J3S Hydro Power Corp. | Tuba, Benguet | CAR | 5.000 | 2027 | 2027 | |
| Pasli B Hydroelectric Power Project | Hydro | I-Magat Renewable Energy Corporation | Pasli, Kalinga | CAR | 15.684 | 2027 | 2027 | |
| Pasli C Hydroelectric Power Project | Hydro | I-Magat Renewable Energy Corporation | Pasli, Kalinga | CAR | 9.754 | 2027 | 2027 | |
| Pakil Pumped Storage Hydroelectric Power Project | Hydro | Ahunan Power, Inc. | Pakil, Laguna | IV-A | 1400.000 | 2027 | 2027 | |
| Gened 2 Hydroelectric Power Project | Hydro | Pan Pacific Renewable Power Philippines Corporation | Kabugao, Apayao | CAR | 250.000 | 2028 | 2028 | |
| Kibungan Pumped-Storage Hydroelectric Power Project | Hydro | Coheco Badeo Corporation | Kibungan, Benguet | CAR | 500.000 | 2029 | 2029 | No SIS Clearance; with SIS result |
| Masiway 2 Hydroelectric Power Project | Hydro | Gainza Energy Corporation | Pantabangan, Nueva Ecija | III | 9.000 | 2029 | 2029 | |
| Pantabangan (Pump Storage) Hydroelectric Power Project | Hydro | First Gen Prime Energy Corporation | Pantabangan, Nueva Ecija | III | 600.000 | 2029 | 2029 | |
| Saltan River Site E Hydroelectric Power Project | Hydro | JBD Water Power (JWPI) Inc. | Balaban and Pinukpuk., Kalinga | CAR | 45.000 | 2029 | 2029 | |
| Wawa Pumped Storage 3 Hydroelectric Power Project | Hydro | Olympia Violaao Water & Power, Inc. | Rodriguez, Rizal | IV-A | 50.000 | 2030 | 2030 | |
| Wawa Pumped Storage 2 Hydroelectric Power Project | Hydro | Olympia Violaao Water & Power, Inc. | Rodriguez, Rizal | IV-A | 100.000 | 2030 | 2030 | |
| Almali-Pumped Storage Hydroelectric Power Project | Hydro | SN Aboltiz Power - Ifugao, Inc. | Lagawe & Mayyao, Ifugao | CAR | 250.000 | 2030 | 2030 | |
| San Roque Upper East Pumped Storage Hydroelectric Power Project | Hydro | Strategic Power Development Corp. | Ilogon, Benguet | CAR | 600.000 | 2030 | 2030 | |
| San Roque West Pumped Storage Hydroelectric Power Project | Hydro | Strategic Power Development Corp. | Ilogon, Benguet | CAR | 400.000 | 2030 | 2030 | |
| Dingalan Pumped-Storage Hydroelectric Power Project | Hydro | Strategic Power Development Corp. | Dingalan, Aurora | III | 500.000 | 2030 | 2030 | |
| San Roque Lower East Pumped-Storage Hydroelectric Power Project | Hydro | Strategic Power Development Corp. | Ilogon, Benguet | CAR | 400.000 | 2030 | 2030 | |
| Calanasan 1 Hydroelectric Power Project | Hydro | Pan Pacific Renewable Power Philippines Corporation | Calanasan, Apayao | CAR | 30.000 | 2031 | 2031 | Project name was renamed from Acan HPP to Calanasan 1 HPP |
| BIOMASS | | | | | 14.400 | | | |
| 12-MW Waste-to-Energy Power Plant Project | Biomass | Green Atom Renewable Energy Corporation | Pampanga | III | 12.000 | Jun 2024 | Aug 2024 | With pending SIS |
| 2.4 MW Biogas Power Plant Project | Biomass | Far East Alcohol Corporation | Apalit, Pampanga | III | 2.400 | Jun 2023 | Aug 2023 | Operating for own-use of its Bioethanol facility; waiting for management's decision of converting its BREOC to COR for Own-Use; For Showcase |
| SOLAR | | | | | 10027.747 | | | |
| San Marcelino Solar Power Project (Phase 3) | Solar | Santa Cruz Solar Energy, Inc. | San Marcelino, Zambales | III | 96.900 | Jul 2024 | Dec 2024 | |
| Luntal Solar Power Project | Solar | Citicore Solar Batangas 1, Inc. | Tuy, Batangas | IV-A | 50.000 | Jun-24 | Oct-24 | Construction -21% T&C- 10% |
| Ramon Solar Power Project | Solar | AAESUN Corporation | Ramon & Santiago, Isabela | III | 5.000 | Dec 2024 | Dec 2024 | |
| Concepcion 1 Solar Power Project (Phase 3) | Solar | Solar Philippines Tarlac Corporation | Concepcion, Tarlac | III | 12.000 | May 2023 | Dec 2024 | On-going Construction - 88% completed |
| Concepcion 1 Solar Power Project (Phase 4) | Solar | Solar Philippines Tarlac Corporation | Concepcion, Tarlac | III | 30.000 | Jun 2023 | Dec 2024 | Construction - 58.83% |
| Armenia Solar Power Project | Solar | RE Resources, Inc. | Tarlac City and San Jose, Tarlac | III | 35.200 | Dec 2024 | Feb 2025 | T&C - not yet started COC Application - not yet started WESM Registration for Commercial Operation - not yet started |
| 65MW Piillia Solar Power Project | Solar | Metro Solar Power Solutions, Inc. | Piillia, Rizal | IV-A | 53.760 | Jan-25 | Feb 2025 | |
| San Idefonso Solar Power Project | Solar | Team (Philippines) Renewable Energy Corporation | San Idefonso, Bulacan | III | 44.000 | Dec 2024 | Mar 2025 | |
| GIGA ACE 8 Solar Power Plant Project | Solar | Giga Ace 8, Inc. | Palauig, Zambales | III | 237.600 | Dec 2024 | Mar 2025 | |
| Bato (formerly applied as Bulawan) Solar Power Project | Solar | Solar Power Utilities Generator Corporation | Palauig, Zambales | III | 28.400 | Jan-25 | Apr 2025 | Conduct of SIS - 40% completed |
| San Marcelino Solar Power Project | Solar | PV Sinaog Power, Inc. | San Marcelino, Zambales | III | 96.900 | Jun 2025 | Jun 2025 | Final SIS report from NGCP dated 10 March 2023 |
| Infanta 2 Solar Power Project | Solar | Tera Renewables 4 Corp. | Infanta, Pangasinan | I | 147.791 | May-25 | Jun 2025 | |
| Cabangan Solar Project | Solar | Upgrade Energy Philippines, Inc. | Brgy. Mabanglit, Cabangan, Zambales | III | 43.750 | Sep 2025 | Sep 2025 | |
| Capas Solar Power Project | Solar | Sindicatum C-Solar Power Inc. | Clark Green City, Capas, Tarlac | III | 22.048 | Jul 2025 | Sep 2025 | Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 98% completed Financial Closing - 10% Procurement of EPC - 90% |
| Cawaq Solar Power Project | Solar | Northern Palawan Power Generation Corporation | Subic, Zambales | III | 120.600 | Jun 2025 | Sep 2025 | |
| Olongapo Solar Power Project | Solar | AP Renewable Energy Corporation | Olongapo, Zambales | III | 171.850 | Sep 2025 | Oct 2025 | Acquisition of possessory rights - 100% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 0% Procurement of EPC - 100% completed |
| Sual Solar Power Project | Solar | Renovable Earth Corp. | Sual, Pangasinan | I | 49.500 | Sep-25 | Nov 2025 | |
| Trust Solar Power Project | Solar | Trustpower Corporation | Mabalacat, Pampanga | III | 20.622 | Jun 2025 | Dec 2025 | |
| Samal Solar Power Project | Solar | Samal Solar Renewable Energy Corp. | Gugo and San Juan, Samal, Bataan | III | 48.118 | Mar 2025 | Dec 2025 | new Target Testing and Commissioning |
| GIGASOL1 Solar Power Plant Project | Solar | GIGASOL1, Inc. | Botolan, Zambales | III | 185.898 | Dec 2024 | Dec 2025 | Acquisition of Possessory Rights - 80% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 0% completed Procurement of EPC - 0% |
| Gamu Solar Power Project | Solar | Intramuros Solar Energy Corp. | Gamu and Naguilian, Isabela | II | 59.840 | Apr 2025 | Dec 2025 | Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 10% completed Conduct of SIS/DIS - 90% completed Endorsement to NGA - 60% completed Financial closing - 10% completed Procurement of EPC - 20% completed |
| Isabela Ground Mounted Solar PV Project | Solar | San Ignacio Energy Resources Development Corporation | City of Ilagan, Isabela | II | 336.826 | Dec 2025 | Feb 2026 | Acquisition of possessory rights - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed |
| CSFirst Green Infanta Solar Power Project (Note: With integrated BESS of 107.320 MW) | Solar | CSFirst Green Agri-Industrial Development, Inc. | Infanta and Mabini, Pangasinan | I | 180.540 | Feb 2026 | Feb 2026 | with BESS of 107.320 MW |
| Terra Solar Project (Phase 1) | Solar | Terra Solar Philippines, Inc. | Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan | III | 1785.714 | May 2026 | Feb 2026 | |
| San Manuel Solar Power Plant | Solar | RE Resources, Inc | San Manuel, Pangasinan | I | 67.070 | Dec 2025 | Mar 2026 | Acquisition of possessory rights - 100% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/ DIS - 100% completed Endorsement to NGA - 100% completed Financial Closing - 50% |

LUZON INDICATIVE POWER PROJECTS

As of 30 June 2024

| Name of the Project | Plant Type | Company Name | Location | Region | Installed/ Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development |
|--|------------|--|---|--------|--------------------------------|----------------------------------|-----------------------------|---|
| SolarAce3 Solar Power Plant Project | Solar | SolarAce3 Energy Corp. | Buguey, Cagayan | II | 200.000 | Mar 2026 | Mar 2026 | Acquisition of possessory rights - 100% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 10% completed Endorsement to NGA - 100% completed |
| Astra Solar Power Project | Solar | Astra Solar Energy Corp. | Curimaon, Ilocos Norte | I | 56.250 | Mar-26 | Mar-26 | Acquisition of Possessory Rights - 15% completed LGU Resolution of Support - 67% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 0% completed Procurement of EPC -0% |
| Bongabon Solar Power Project | Solar | Greentech Solar Energy Inc. | Bongabon, Nueva Ecija | III | 18.375 | May 2026 | Jun 2026 | |
| Villaverde Ground-Mounted Solar-Photovoltaic Project | Solar | Verde Radiant Power Corporation | Villaverde, Nueva Viscaya | II | 13.360 | Mar 2026 | Jun 2026 | Acquisition of Possessory Rights - 100% LGU Resolution of Support - 75% Conduct of SIS/DIS - 30% Endorsement to NGA - 30% Financial closing - 30% Procurement of EPC - 30% |
| Aringay Solar PV Project | Solar | AGSAPA GREEN ENERGY CORPORATION | Aringay and Caba, La Union | I | 41.280 | Mar 2026 | Jun 2026 | Acquisition of Possessory Rights - 100% LGU Resolution of Support - 50% Conduct of SIS/DIS - 30% Endorsement to NGA - 30% Financial closing - 30% Procurement of EPC - 30% |
| Pasquin-Burgos Solar Power Plant | Solar | Energy Logics Philippines, Inc | Pasquin and Burgos, Ilocos Norte | I | 96.500 | Apr 2026 | Jun 2026 | |
| INARA SOLAR POWER PROJECT PHASE 3 | Solar | FGEN Power Ventures, Inc. | Tanauan City, Batangas | IV-A | 48.825 | Apr 2026 | Aug 2026 | |
| Inara Solar Power Project Phase 2 | Solar | FGEN Power Ventures, Inc. | Tanauan, Batangas | IV-A | 39.375 | Apr 2026 | Aug 2026 | |
| TITAN I Solar Power Project - Phase 1 | Solar | Apolaki Two Inc. | Cambaitala and San Juan, Pantabangan, Nueva Ecija | I | 240.000 | Jun 2026 | Sep 2026 | Acquisition of possessory rights - 50% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 65% completed Financial closing - 20% completed Procurement of EPC - 20% completed |
| Burgos Pangasinan Solar Power Project | Solar | Burgos Pangasinan Solar Energy Corporation | Burgos, Pangasinan | IV-A | 50.100 | Sep 2026 | Oct 2026 | |
| Maragondon 1 Solar Power Project | Solar | Solar Philippines Tanauan Corporation | Maragondon and General Emilio Aguinaldo, Cavite | IV-A | 44.681 | Dec 2026 | Dec 2026 | |
| Cabuyao 4 Floating Solar PV Power Plant | Solar | Newasia Power Energy Corp. | Laguna de Bay | IV-A | 105.600 | Oct 2026 | Dec 2026 | Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5% |
| Calamba Floating Solar Power Project | Solar | Nortesol Incorporated | Laguna de Bay | IV-A | 82.500 | Sep 2026 | Dec 2026 | Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 50% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5% |
| Fuego Solar Power Plant Project | Solar | Fuego Renewable Energy Corp. | Pagbilao, Quezon | IV-A | 75.173 | Apr 2026 | Dec 2026 | Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 10% completed Conduct of SIS/DIS - 30% completed Endorsement to NGA - 30% completed Financial closing - 10% completed Procurement of EPC - 20% |
| Pagbilao Floating Solar Power Plant Project | Solar | Fuego Renewable Energy Corp. | Offshore of Pagbilao, Quezon | IV-A | 98.700 | Apr 2026 | Dec 2026 | Acquisition of Possessory Rights - 10% LGU Resolution of Support - 10% Conduct of SIS/DIS - 10% Endorsement to NGA - 30% Financial closing - 10% Procurement of EPC - 10% |
| Cabuyao 3 Floating Solar PV Power Plant | Solar | NortesolIV Inc. | Laguna de Bay | IV-A | 105.600 | Oct 2026 | Dec 2026 | Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5% |
| Cabuyao 2 Floating PV Power Plant | Solar | Nortesol Incorporated | Laguna De Bay | IV-A | 105.600 | Oct 2026 | Dec 2026 | Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5% |
| Cabuyao 5 Floating Solar PV Power Project | Solar | Newasia Power Energy II Corp. | Laguna De Bay | IV-A | 105.600 | Oct 2026 | Dec 2026 | Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5% |
| Victoria 1 Floating PV Power Plant | Solar | NortesolIV, Inc. | Laguna de Bay | IV-A | 105.600 | Oct 2026 | Dec 2026 | Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5% |
| Sta. Rosa Floating PV Power Plant | Solar | Newasia Power Energy II Corp. | Laguna de Bay | IV-A | 105.600 | Oct 2026 | Dec 2026 | Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 80% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5% |

LUZON INDICATIVE POWER PROJECTS

As of 30 June 2024

| Name of the Project | Plant Type | Company Name | Location | Region | Installed/ Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development |
|--|------------|---|---|--------|--------------------------------|----------------------------------|-----------------------------|---|
| Cabuyao 1 Floating PV Power Plant | Solar | Nortesol II Inc. | Laguna de Bay | IV-A | 105.600 | Oct 2026 | Dec 2026 | Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 50% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5% |
| Bay 2 Floating PV Power Plant | Solar | NortesolIV, Inc. | Laguna de Bay | IV-A | 105.600 | Oct 2026 | Dec 2026 | Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5% |
| Bay 1 Floating PV Power Plant | Solar | Newasia Power Energy Corp. | Laguna de Bay | IV-A | 105.600 | Oct 2026 | Dec 2026 | Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 50% completed Financial closing - 10% completed Procurement of EPC - 5% |
| Balayon Solar Power Project | Solar | Solar Philippines Commercial Rooftop Projects, Inc. | Balayon and Calaca, Batangas | IV-A | 480.000 | Dec 2026 | Jan 2027 | Acquisition of Possessory Rights - 25% LGU Resolution of Support - 70% Conduct of SIS/DIS - 20% Endorsement to NGA - 66% Financial closing - 10% Procurement of EPC - 10% |
| Botolan Solar PV Power Plant | Solar | Iligansolar Inc. | Botolan, Zambales | III | 57.200 | Oct 2026 | Feb 2027 | |
| Terra Solar Project (Phase 2) | Solar | Terra Solar Philippines, Inc. | Capan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan | III | 714.286 | May 2027 | Feb 2027 | |
| TITAN I Solar Power Project - Phase 2 | Solar | Apolaki Two Inc. | Cambaitala and San Juan, Pantabangan, Nueva Ecija | III | 240.000 | Dec 2026 | Mar 2027 | Acquisition of possessory rights - 50% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 65% completed Financial closing - 20% completed Procurement of EPC - 20% completed |
| AC Laguna Floating Solar Power Plant Project | Solar | AC Laguna Solar, Inc. | Laguna de Bay | IV-A | 210.000 | Jan 2027 | Apr 2027 | with issued Clearance to undertake SIS last 15 Nov 2023 |
| SolarAce4 Floating Solar Power Project | Solar | SolarAce4 Energy Corp. | Laguna de Bay | IV-A | 104.850 | Jan 2027 | Apr 2027 | with issued Clearance to undertake SIS last 15 Nov 2023 |
| AC Subic Floating Solar Power Plant Project | Solar | AC Subic Solar, Inc. | Laguna de Bay | IV-A | 210.000 | Feb 2027 | May 2027 | with issued Clearance to undertake SIS last 25 Nov 2023 |
| Bagaoc 1 Solar Power Project | Solar | Power Pinas Energy Corp. | Brgy. Quinawan, Bagac, Bataan | III | 121.500 | Jun 2026 | Jun 2027 | |
| San Roque Solar Power Project | Solar | Nueva Tierra Energy Corp. | San Manuel and San Nicolas, Pangasinan and Itogon, Benguet | CAR | 152.000 | Sep 2026 | Jun 2027 | Acquisition of Possessory Rights - 33% completed LGU Resolution of Support - 66% completed Conduct of SIS - 30% completed Endorsement from NGA - 10% completed |
| Cabaio Solar Power Project | Solar | North Luzon Natural Energy, Inc. | Cabaio, Nueva Ecija | III | 261.043 | Mar 2027 | Jun 2027 | Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 0% Endorsement to NGA - 100% Financial closing - 0% Procurement of EPC - 0% |
| YH Palawan Solar Power Project | Solar | YH Green Energy Incorporated | Puerto Princesa City, Palawan | IV-B | 8.000 | Aug-27 | Aug 2027 | Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 10% completed Financial closing - 80% completed |
| Laguna Lake-Los Baños Solar Power Project | Solar | 5 Barracuda Energy Corp. | Laguna De Bay | IV-A | 125.000 | Jun 2027 | Sep 2027 | Acquisition of Possessory Rights - 100% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% |
| Radius Solar Power Project | Solar | Radius Solar Energy Corp. | Laguna de Bay | IV-A | 125.000 | Jun 2027 | Sep 2027 | Acquisition of Possessory Rights - 100% LGU Resolution of Support - 0% Conduct of SIS/DIS - 100% |
| Ingrid2 Floating Solar Power Plant Project | Solar | Ingrid2 Power Corp. | Laguna De Bay | IV-A | 104.850 | Aug 2027 | Nov 2027 | with issued Clearance to undertake SIS last 03 Apr 2024 |
| Hermosa Solar Power Project | Solar | Solana Solar Alpha Inc. | Hermosa, Bataan | III | 22.398 | Oct 2027 | Dec 2027 | |
| San Marcelino Floating Solar Power Project | Solar | Northern Sun Radiance Inc. | San Marcelino, Zambales | III | 120.295 | Sep 2027 | Dec 2027 | Acquisition of Possessory Rights - 0% LGU Resolution of Support - 83% completed Conduct of SIS - 100% completed Endorsement from NGA - 100% completed Financial Closing - 0% Procurement of EPC -0% |
| GigaWind1 Floating Solar Power Plant Project | Solar | GigaWind1 Inc. | Laguna De Bay | | 209.700 | Oct 2027 | Jan 2028 | with issued Clearance to undertake SIS last 28 June 2024 |
| Lal-Lo Solar Power Project | Solar | GM Energy Construction Philippines Inc. | Brgy. Maxinaal, Lal-Lo, Cagayan | II | 95.000 | Jan 2028 | Jan 2028 | |
| Pantabangan Floating Solar Power Project | Solar | Fuego Renewable Energy Corp. (Formerly Fuego Solar Corporation) | Pantabangan, Nueva Ecija | III | 463.995 | Apr-28 | Dec 2028 | Acquisition of Possessory Rights - 20% completed LGU Resolution of Support - 10% completed Conduct of SIS/DIS - 60% completed Endorsement to NGA - 30% completed Financial closing - 10% completed Procurement of EPC - 10% |
| Tinang Tarlac Solar Power Project | Solar | Luzon Alternative Energy Sources, Inc | Brgy. Tinang, Concepcion, Tarlac | III | 217.184 | Dec 2028 | Jan 2029 | Acquisition of Possessory Rights - 25% LGU Resolution of Support - 0% Conduct of SIS/DIS - 0% Endorsement to NGA - 100% Financial closing - 5% Procurement of EPC - 0% |
| WIND | | | | | 35838.680 | | | |
| Gumaca-Pitogo Wind Power Project | Wind | First Gen Visayas Energy Inc. | Gumaca and Pitogo, Quezon | IV-A | 100.000 | May 24, 2032 | Jul 24, 2024 | |
| Sanchez Mira Wind Power Project | Wind | Sanchez Mira Wind Power Corporation | Sanchez Mira, Cagayan | II | 50.000 | Dec 01, 2024 | Feb 01, 2025 | |
| Koala Wind Power Project | Wind | 2Barracuda Energy Corp. | Pakik, Jala-Jala, Laguna and Rizal | IV-A | 150.000 | Jan 01, 2025 | Mar 01, 2025 | |
| Panda Wind Power Project | Wind | 4Barracuda Energy Corp. | Pillila and Jala-Jala, Mabital and Pangil , Rizal and Laguna | IV-A | 150.000 | Jan 01, 2025 | Mar 01, 2025 | |
| Tayabas North Wind Energy Project | Wind | CleanTech Global Renewables, Inc. | Tayabas City and Lucban, Quezon | IV-A | 96.000 | Jul 01, 2025 | Sep 01, 2025 | |

LUZON INDICATIVE POWER PROJECTS

As of 30 June 2024

| Name of the Project | Plant Type | Company Name | Location | Region | Installed/ Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development |
|--|------------|--|--|---------------|--------------------------------|----------------------------------|-----------------------------|--|
| Tayabas South Wind Energy Project | Wind | CleanTech Global Renewables, Inc. | Tayabas, Paqbliao, Quezon | IV-A | 150.000 | Mar 01, 2026 | May 01, 2026 | |
| Sembrano Wind Power Project | Wind | Alternergy Sembrano Wind Corporation | Piñilla, Rizal; Mabita; and Pakil, Laguna | IV-A | 80.400 | Apr 30, 2026 | Jun 30, 2026 | |
| Quezon II Plaridel Wind Power Project | Wind | Plaridel Windkraft Corporation | Plaridel and Atimonan, Quezon | IV-A | 50.000 | Oct 01, 2026 | Dec 01, 2026 | |
| Sorsogon Wind Power Project | Wind | Solus Wind Energy Corp. | Matnog, Bulan, Irosin and Magdalena, Sorsogon | V | 300.000 | Dec 01, 2026 | Dec 01, 2026 | None |
| Lubang and Loooc Island Wind Power Project | Wind | ACX3 Capital Holdings Inc. | Province of Occidental Mindoro | IV-B | 800.00 | Nov 01, 2026 | Jan 01, 2027 | |
| San Miguel Bay Wind Power Project | Wind | Sitex Windkraft Corporation | Provinces of Camarines Sur and Camarines Norte | V | 600.000 | Jan 01, 2026 | Jan 01, 2027 | |
| Camarines Norte Wind Power Project | Wind | Mirus Wind Energy Corp. | Capalonga and Jose Panganiban, Camarines Norte | V | 250.000 | Jun 01, 2027 | Jun 01, 2027 | |
| Albay Wind Power Project | Wind | Pacific Impact Energy Corp. | Guinobatan and Ligao City, Albay | V | 100.000 | Jul 15, 2027 | Sep 01, 2027 | |
| Dalupiri Island Wind Power Project | Wind | Ibayat Island UPC Asia Corporation | Onshore and Offshore of Dalupiri Island, Calayan, Cagayan | II | 300.000 | Aug 01, 2027 | Oct 01, 2027 | |
| Aurora Offshore Wind Power Project | Wind | Galea Offshore Wind Corp. | Province of Aurora | III | 600.000 | Oct 01, 2027 | Oct 31, 2027 | |
| Presentacion 2 Wind Power Project | Wind | Wind Renewable Energy Corporation | Presentacion, Camarines Sur | V | 54.000 | Oct 01, 2027 | Dec 01, 2027 | |
| Pangasinan CW 1 Wind Power Project | Wind | Olocore Wind Energy Corporation | San Manuel, Sison, and Binalonan, Pangasinan | I | 50.000 | Sep 30, 2027 | Dec 31, 2027 | |
| Prieto Diaz Wind Farm Project | Wind | Apolaki Three Inc. | Prieto Diaz, Sorsogon City, and Gubat, Sorsogon | V | 150.000 | Sep 30, 2027 | Dec 31, 2027 | |
| Tinambac Wind Farm Project | Wind | Apolaki One Inc. | Tinambac, Camarines Sur | V | 50.000 | Sep 30, 2027 | Dec 31, 2027 | |
| Aguilar Wind Power Project | Wind | Amihan Power, Inc. | Bugallon and Aguilar, Pangasinan | I | 99.000 | Mar 01, 2028 | May 01, 2028 | |
| Kalayaan 4 Wind Energy Project | Wind | Viento Energy 2 Corp. | Famy, Siniloan, Pakil, and Pangil, Laguna; and Real, Quezon | IV-A | 303.800 | Apr 01, 2028 | Jun 01, 2028 | Merged with WESC No. 2021-08-171-AF1, updated project name, capacity, contract area, and location. |
| San Miguel Bay Wind Power Project | Wind | ACX3 Capital Holdings Inc. | Offshore of Camarines Sur | V | 500.000 | Dec 01, 2027 | Jun 01, 2028 | |
| Dagupan Offshore Wind Power Project | Wind | CI NMF (PH) Corp. | Provinces of Pangasinan and La Union | I | 350.000 | Mar 30, 2028 | Jun 30, 2028 | |
| San Miguel Bay Offshore Wind Power Project | Wind | CI NMF (PH) Corp. | Provinces of Camarines Norte and Camarines Sur | V | 1000.000 | Mar 31, 2028 | Jun 30, 2028 | |
| Romblon Wind Power Project | Wind | Romblon Electric Cooperative Inc. | Romblon, Romblon | IV-B | 0.900 | Jun 22, 2028 | Aug 22, 2028 | |
| Frontera Bay Wind Power Project | Wind | Ivisan Windkraft Corporation | Provinces of Bataan and Cavite | IV-A | 450.000 | Oct 01, 2028 | Dec 01, 2028 | |
| Bongabon Wind Power Project | Wind | Earth Sol Energy Corp. | Rizal and Bongabon, Nueva Ecija | III | 84.500 | Dec 31, 2028 | Dec 31, 2028 | |
| Taysan Wind Farm Project | Wind | Apolaki Three Inc. | Taysan, Rosario, and Lobo, Batangas | IV-A | 50.000 | Sep 30, 2028 | Dec 31, 2028 | |
| Pasacao-San Fernando Wind Farm Project | Wind | Apolaki One Inc. | Pasacao, San Fernando, Minalabac, Pamplona and Bula, Camarines Sur | V | 300.000 | Jul 31, 2028 | Dec 31, 2028 | 09 Jan 2024 - Endorsed to NGCP Change the Capacity from 150MW to 300MW on 14 December 2023 |
| Lucena Wind Power Project | Wind | ACX3 Capital Holdings Inc. | Offshore and Onshore of Quezon | IV-A | 475.000 | Dec 01, 2028 | Jun 01, 2029 | |
| Bangui 2 Wind Power Project | Wind | Luzon Cleanergy Generation, Inc. | Bangui and Dumalneg, Ilocos Norte | I | 132.000 | Jul 26, 2029 | Oct 24, 2029 | |
| Bugallon Wind Power Project | Wind | Amihan Power, Inc. | Bugallon, Pangasinan | I | 86.630 | Nov 22, 2029 | Nov 22, 2029 | |
| Burgos 4 Wind Power Project | Wind | Energy Development Corporation | Burgos, Ilocos Norte | I | 100.000 | Dec 01, 2028 | Dec 01, 2029 | SIS can commence no earlier than 11 December 2023. The project will be connected to 230kV Bangui substation which according to TDP estimated to be completed on December 2027 |
| Ilocos Wind Power Project | Wind | Energy Development Corporation | Burgos, Pasuquin, Ilocos Norte | I | 144.000 | Oct 01, 2029 | Dec 01, 2029 | |
| Pasuquin Wind Power Project | Wind | Energy Development Corporation | Pasuquin, Ilocos Norte | I | 90.000 | Oct 01, 2029 | Dec 01, 2029 | |
| Manila Bay Wind Power Project | Wind | GigaWind5, Inc. | Provinces of Bataan, Cavite, and Batangas | IV-A | 1248.000 | Oct 01, 2029 | Dec 01, 2029 | |
| Calatagan Offshore Wind Power Project | Wind | Giga Ace 7, Inc. | Offshore and Onshore of Batangas | IV-A | 1024.000 | Oct 01, 2029 | Dec 01, 2029 | |
| Real Ace Wind Power Project | Wind | Giga Ace 6, Inc. | Mauban and Real, Quezon | IV-A | 387.500 | Oct 01, 2029 | Dec 01, 2029 | |
| Tayabas Bay Wind Power Project | Wind | ACX3 Capital Holdings Inc. | Province of Quezon | IV-A | 275.000 | Jun 01, 2028 | Dec 01, 2029 | |
| Presentacion Wind Power Project | Wind | Amihan Power, Inc. | Presentacion and Garchitorena, Camarines Sur | V | 42.000 | Oct 01, 2029 | Dec 01, 2029 | |
| Calatagan Offshore Wind Farm | Wind | Domhain Earth Corp. | Provinces of Batangas and Occidental Mindoro | IV-A and IV-B | 1400.000 | Jan 01, 2029 | Jan 01, 2030 | |
| Sual Wind Power Project | Wind | First Gen Visayas Energy Inc. | Sual, Mabini, and Labrador, Pangasinan | I | 100.000 | Oct 19, 2029 | Feb 19, 2030 | FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024. |
| Bustos Wind Power Project | Wind | First Gen Visayas Energy Inc. | Bustos, Angat, and San Rafael, Bulacan | III | 100.000 | Oct 24, 2029 | Feb 24, 2030 | FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024. |
| Balayon Bay Wind Power Project | Wind | First Gen Visayas Energy Inc. | Lemery, Batangas | IV-A | 100.000 | Oct 26, 2029 | Feb 26, 2030 | FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024. |
| Laguna-Quezon Wind Power Project | Wind | First Gen Visayas Energy Inc. | Lumban and Cavinti, Laguna; Sampaloc and Mauban, Quezon | IV-A | 100.000 | Oct 26, 2029 | Feb 26, 2030 | FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024. |
| Zambales Wind Power Project | Wind | First Gen Visayas Energy Inc. | San Antonio and Castillejos, Zambales | III | 100.000 | Nov 03, 2029 | Mar 03, 2030 | FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024. |
| Mariveles Offshore Wind Farm | Wind | Domhain Earth Corp. | Provinces of Bataan, Cavite, and Batangas | III and IV-A | 1500.000 | Oct 01, 2029 | Jun 01, 2030 | |
| Doña Remedios Trinidad Bulacan Wind Farm Project | Wind | Apolaki Three Inc. | Doña Remedios, Trinidad, Bulacan | III | 200.000 | Mar 31, 2030 | Jun 30, 2030 | |
| Lian Wind Farm Project | Wind | Apolaki Three Inc. | Lian, Tuy, and Batavan, Batangas | IV-A | 50.000 | Mar 31, 2030 | Jun 30, 2030 | |
| Mulanay Wind Farm Project | Wind | Apolaki One Inc. | Mulanay and Catasaan, Quezon | IV-A | 50.000 | Mar 31, 2030 | Jun 30, 2030 | |
| Labrador Wind Power Project | Wind | First Gen Visayas Energy Inc. | Labrador, Pangasinan | I | 100.000 | Apr 07, 2030 | Aug 07, 2030 | None |
| Nasugbu Bay Wind Power Project | Wind | First Gen Visayas Energy Inc. | Offshore of Batangas | IV-A | 100.000 | Apr 19, 2030 | Aug 19, 2030 | Clarity on jurisdiction for Right-Of-Way acquisition; Permits and authorization, including requirements, for offshore wind development |
| Nueva Ecija Wind Power Project | Wind | First Gen Visayas Energy Inc. | San Jose City, Carranglan, and Pantabangan, Nueva Ecija | III | 100.000 | Apr 28, 2030 | Aug 28, 2030 | None |
| Laguna Wind Power Project | Wind | First Gen Visayas Energy Inc. | Kalayaan and Lumban, Laguna; Mauban, Quezon | IV-A | 100.000 | Apr 28, 2030 | Aug 28, 2030 | None |
| Northern Luzon Offshore Wind Power Project | Wind | Buhawind Energy Northern Luzon Corporation | Offshore of Ilocos Norte | I | 2000.000 | Dec 01, 2028 | Dec 01, 2030 | |
| Ilocos Norte Offshore Wind Power Project | Wind | Vent Fort Energy Corp. | Province of Ilocos Norte | I | 900.000 | Mar 31, 2030 | Dec 31, 2030 | |
| Zambales South Wind Power Project | Wind | GigaWind1, Inc. | San Felipe, San Narciso and San Marcelino, Zambales | III | 200.000 | Jan 11, 2031 | Jan 11, 2031 | |
| San Nicolas 1 Wind Power Project | Wind | First Gen Visayas Energy Inc. | San Nicolas, Pangasinan | I | 100.000 | Feb 01, 2031 | Feb 01, 2031 | |

LUZON INDICATIVE POWER PROJECTS

As of 30 June 2024

| Name of the Project | Plant Type | Company Name | Location | Region | Installed/ Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development |
|--|------------|---|---|-------------|--------------------------------|----------------------------------|-----------------------------|---|
| Mabini Wind Power Project | Wind | Mabini Energy Corporation | Mabini, Batangas | IV-A | 50.000 | Mar 17, 2031 | Mar 17, 2031 | |
| Cavite Offshore Wind Project | Wind | Vind Energy Corp. | Province of Cavite | IV-A | 994.000 | Aug 01, 2031 | Oct 01, 2031 | |
| Maragondon Wind Energy Project | Wind | CleanTech Global Renewables, Inc. | Maragondon, Cavite | IV-A | 86.400 | Aug 06, 2031 | Oct 06, 2031 | With request to change the capacity from 55MW to 86.4MW on 25 June 2024 due to the advancement in technology and further optimization of the site through high level desktop analysis |
| Bulalacao Bay Offshore Wind Energy Project | Wind | Viento Energy 1 Corp. | Offshore and Onshore of Oriental Mindoro and Antique | IV-B and VI | 1200.000 | Aug 06, 2031 | Oct 06, 2031 | |
| San Jose Wind Power Project | Wind | CI NMF (PH) Corp. | San Jose City, Lupao and Carranglan, Nueva Ecija | III | 297.000 | Jan 12, 2032 | Mar 12, 2032 | |
| Claveria Offshore Wind Farm | Wind | Domhain Earth Corp. | Provinces of Ilocos Norte and Cagayan | I | 1755.000 | Feb 02, 2031 | Apr 01, 2032 | |
| Infanta-Dasol Wind Power Project | Wind | First Gen Visayas Energy Inc. | Infanta-Dasol, Pangasinan | I | 380.000 | Feb 21, 2032 | Apr 21, 2032 | |
| Boldan Wind Power Project | Wind | Alba Renewables Philippines Corporation | Boldan and Cabangan, Zambales | III | 300.000 | Mar 18, 2032 | May 18, 2032 | |
| Palayan-Laur Wind Power Project | Wind | First Gen Visayas Energy Inc. | Laur and Palayan City, Nueva Ecija | III | 100.000 | May 21, 2032 | Jul 21, 2032 | |
| Quezon Wind Power Project | Wind | First Gen Visayas Energy Inc. | Macalelon and Lopez, Quezon | IV-A | 100.000 | May 21, 2032 | Jul 21, 2032 | |
| Banahaw Wind Power Project | Wind | GigaWind4, Inc. | Sariaya and Tayabas City, Quezon | IV-A | 247.000 | Jun 01, 2032 | Aug 01, 2032 | |
| Tagkawayan Wind Farm Project | Wind | Apolaki Three Inc. | Tagkawayan, Quezon | IV-A | 300.000 | Jun 30, 2032 | Sep 30, 2032 | |
| East Ecija Wind Power Project | Wind | Gigas04, Inc. | Laur, Gabaldon, and General Tinio, Nueva Ecija | III | 420.000 | Nov 25, 2032 | Nov 25, 2032 | |
| Aparri Bay Wind Power Project | Wind | Triconti Southwind Corporation | Aparri, Cagayan | II | 600.000 | Oct 01, 2032 | Dec 01, 2032 | |
| 132 MW Wind Power Project | Wind | Energy Logistics Philippines Inc. | Vintar, Bangui, Pasuquin, Ilocos Norte | I | 132.500 | Jan 26, 2033 | Jan 26, 2033 | |
| Bulalacao Wind Power Project | Wind | Aminhan Power, Inc. | Bulalacao, Oriental Mindoro | IV-B | 85.500 | Sep 01, 2032 | Feb 01, 2033 | Feasible Connection Point |
| Balayan Bay Offshore Wind Energy Project | Wind | CleanTech Global Renewables, Inc. | Province of Batangas | IV-A | 750.000 | Dec 02, 2032 | Feb 02, 2033 | |
| Pangasinan-Zambales Wind Power Project | Wind | First Gen Visayas Energy Inc. | Aguilar, Bugallon, and Infanta, Pangasinan; Santa Cruz, Zambales | III | 100.000 | Feb 03, 2033 | Feb 03, 2033 | FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024. |
| Calatagan Onshore Wind Power Project | Wind | Gigas06, Inc. | Calatagan and Balayan, Batangas | IV-A | 130.000 | Jan 01, 2033 | Mar 01, 2033 | |
| Basad Bay Offshore Wind Power Project | Wind | Vortex Offshore Wind Corp. | Province of Camarines Norte | V | 600.000 | Jan 01, 2033 | Mar 01, 2033 | |
| Pasacao Wind Power Project | Wind | Gigas06, Inc. | Pasacao, Libmanan, and Pamplona, Camarines Sur | V | 300.000 | Jan 07, 2033 | Mar 07, 2033 | |
| Diwata 2 Wind Power Project | Wind | Nivos Wind Energy Corp. | General Nakar and Real, Quezon | IV-A | 500.000 | Jan 24, 2033 | Mar 24, 2033 | |
| Quezon - Camarines Norte Wind Power Project | Wind | Arcana Wind Energy Corp. | Guinayangan and Tagkawayan, Quezon; Santa Elena and Labo, Camarines Norte | V | 400.000 | Mar 12, 2033 | May 12, 2033 | |
| Camarines Sur Wind Power Project | Wind | Upward Wind Energy Corp. | Province of Camarines Sur | V | 500.00 | Mar 23, 2033 | May 23, 2033 | None |
| Offshore Wind Luzon E-1 | Wind | Fuego Renewable Energy Corp. | Offshore of Sorsogon | V | 555.000 | Mar 23, 2033 | May 23, 2033 | |
| Bicol Wind Power Project | Wind | Exa Wind Energy Corp. | Provinces of Quezon, Camarines Sur and Camarines Norte | V | 500.000 | Apr 08, 2033 | Jun 08, 2033 | None |
| Pagbilao Offshore Wind Power | Wind | Energy Oasis Generation Corp. | Offshore of Quezon | IV-A | 300.000 | Apr 08, 2033 | Jun 08, 2033 | |
| Tayabas Bay Wind Power Project | Wind | Energy Oasis Generation Corp. | Province of Quezon | IV-A | 500.000 | Apr 14, 2033 | Jun 14, 2033 | |
| Bulalacao Offshore Wind Farm Project | Wind | Domhain Earth Corp. | Province of Oriental Mindoro | IV-B | 3100.000 | Feb 01, 2032 | Aug 01, 2033 | |
| Ilocos Norte CW Wind Power Project | Wind | Citocore Wind Energy Corporation | Vintar, Piddig, Sarrat, Dingras, Marcos, Laoag City, and Batac City, Ilocos Norte | I | 120.000 | Jul 20, 2033 | Sep 20, 2033 | |
| Ombra Wind Power Project | Wind | Ombra Wind Energy Corp. | Dingalan, Aurora; Doña Remedios Trinidad, Bulacan; and Palayan City, Laur, General Tinio, and Gabaldon, Nueva Ecija | III | 312.500 | Jul 29, 2033 | Sep 29, 2033 | |
| Baao Wind Energy Project | Wind | The Blue Circle Philippines Cebu Corp. | Baao, Iriga City, Ocampo, and Bula, Camarines Sur | V | 210.800 | Nov 24, 2033 | Nov 24, 2033 | |
| Pantabangan Wind Power Project | Wind | Freya Renewables Inc. | Pantabangan, Nueva Ecija | III | 156.250 | Nov 29, 2033 | Nov 29, 2033 | Unforeseen delays in schedule. |
| Pagsanjan Wind Project | Wind | Envision Energy Philippines Corporation | Pagsanjan, Lumban, Kalayaan, Cavinti and Luisiana, Laguna | IV-A | 200.000 | Dec 22, 2033 | Dec 22, 2033 | |
| Calabanga Wind Project | Wind | Envision Energy Philippines Corporation | Calabanga and Tinambac, Camarines Sur | V | 200.000 | Dec 22, 2033 | Dec 22, 2033 | |
| Gubat Wind Project | Wind | Envision Energy Philippines Corporation | Casiguran and Gubat, Sorsogon | V | 190.000 | Dec 22, 2033 | Dec 22, 2033 | |
| Mindoro Wind Power Project | Wind | Echo Wind Power Corp. | Rizal and San Jose, Occidental Mindoro and Bulalacao, Mansalay and Bongabong, Oriental Mindoro | IV-B | 500.000 | Dec 20, 2033 | Dec 29, 2033 | |
| Pagudpud Wind Power Project | Wind | EDC Pagudpud Wind Power Corporation | Pagudpud, Ilocos Norte | I | 84.000 | Feb 01, 2034 | Apr 01, 2034 | |
| Burgos 1 Wind Power Project | Wind | EDC Bayog Burgos Wind Power Corporation | Burgos, Ilocos Norte | I | 60.000 | Dec 27, 2034 | Feb 27, 2035 | |
| ENERGY STORAGE SYSTEM (ESS) | | | | | | | | |
| Cruz na Daan (CND) Battery Energy Storage System | BESS | Gritstone Lead Power Corporation | Balagtas Bypass Road, Mabalabala, San Rafael Bulacan | III | 40.600 | Jun 2025 | Sep 2025 | Main issue encountered is on acquisition of right of way. Changes in the cost of primary project components and management has held abeyance activities related to project due to other pressing business considerations. |
| Ambuklao Battery Energy Storage System | BESS | SN Aboltiz Power - Benguet, Inc. | Brgy. Ambuklao, Bokod, Benguet | CAR | 40.000 | Dec 2026 | Mar 2027 | |
| Birga Battery Energy Storage System | BESS | SN Aboltiz Power - Benguet, Inc. | Itoyan, Benguet | CAR | 40.000 | Mar 2026 | Jun 2026 | |
| Magat Battery Energy Storage System Phase 2 | BESS | SN Aboltiz Power - Magat, Inc. | Ramon, Isabela | II | 16.000 | Mar 2026 | Jun 2026 | |
| Enerhiya Central Battery Energy Storage Project | BESS | Megawatt Solutions Inc. | Concepcion, Tarlac | III | 40.000 | Nov 2025 | Dec 2025 | |
| Enerhiya Sur II Battery Energy Storage Project | BESS | Megawatt Solutions Inc. | Lumban, Laguna | IV-A | 40.000 | Nov 2025 | Dec 2025 | |
| Enerhiya Sur I Battery Energy Storage Project | BESS | Megawatt Solutions Inc. | Lemery and Tuy, Calaca, Batangas | IV-A | 40.000 | Nov 2025 | Dec 2025 | |
| Enerhiya Sur 3 Energy Storage Project | BESS | Megawatt Solutions Inc. | Sta. Rosa, Laguna | IV-A | 40.000 | Feb 2026 | Mar 2026 | |
| Enerhiya Sur 4 Energy Storage Project | BESS | Megawatt Solutions Inc. | Cabuyao, Laguna | IV-A | 40.000 | Feb 2026 | Mar 2026 | |
| Enerhiya Sur 5 Energy Storage Project | BESS | Megawatt Solutions Inc. | Calamba, Laguna | IV-A | 40.000 | Feb 2026 | Mar 2026 | |
| Labo Energy Storage Project | BESS | Cell Power Energy Corporation | Labo, Camarines Norte | V | 20.000 | TBD | TBD | |
| Lumban Battery Energy Storage | BESS | Cell Power Energy Corporation | Lumban, Laguna | IV-A | 20.000 | TBD | TBD | |
| TMO Energy Storage System Project | BESS | Therma Mobile, Inc. | Navotas Fishport Complex, Baradero St., North Bay Boulevard, Navotas City | NCR | 100.000 | TBD | TBD | |
| Cawag Battery Energy Storage System | BESS | Northern Palawan Power Generation Corporation | Barrio Cawag, Redondo Peninsula, Subic Bay Freeport Zone, Province of Zambales | III | 28.000 | Mar 2025 | Jun-25 | |
| Malaya Battery Energy Storage System | BESS | Belgrove Power Corporation | Malaya, Philia, Rizal | IV-A | 20.000 | Sep 2025 | Dec-25 | |
| Nagsaag Battery Energy Storage | BESS | Global Business Power Corporation | Nagsaag, Pangasinan | I | 20.000 | TBD | 2025 | Finalization of off-taker and land. Awaiting schedule for NGCP offer of service |

LUZON INDICATIVE POWER PROJECTS

As of 30 June 2024

| Name of the Project | Plant Type | Company Name | Location | Region | Installed/ Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development |
|-----------------------------------|--------------|--|--|--------|--------------------------------|----------------------------------|-----------------------------|---|
| Lumban Battery Energy Storage | BESS | Global Business Power Corporation | Lumban, Laguna | IV-A | 20.000 | TBD | 2025 | Finalization of off-taker and land. Awaiting schedule for NGCP offer of service |
| Laoag Battery Energy Storage | BESS | Global Business Power Corporation | Laoag, Ilocos Norte | I | 20.000 | TBD | 2025 | Finalization of off-taker and land. Awaiting schedule for NGCP offer of service |
| Concepcion Battery Energy Storage | BESS | Global Business Power Corporation | Concepcion, Tarlac | III | 20.000 | TBD | 2026 | Finalization of off-taker and land. Awaiting schedule for NGCP offer of service |
| Labrador Battery Energy Storage | BESS | Global Business Power Corporation | Labrador, Pangasinan | I | 20.000 | TBD | 2026 | Finalization of off-taker and land. Awaiting schedule for NGCP offer of service |
| Currimao Energy Storage Project | BESS | Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.) | Currimao, Ilocos Norte | I | 50.000 | TBD | Dec 2027 | |
| Pillilla Energy Storage Project | BESS | Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.) | Pillilla, Rizal | IV-A | 50.000 | TBD | Mar 2027 | |
| Bay Energy Storage Project | BESS | Helios Energy Storage Corp. (Former: CAMSUR II Wind Energy Corp.) | Calauan, Laguna | IV-A | 50.000 | TBD | Jun 2027 | |
| Panda Energy Storage Project | BESS | Helios Energy Storage Corp. | Pillilla, Rizal | IV-A | 150.000 | TBD | Jul 2027 | |
| Angat Optimization Project | Pumped Hydro | San Roque Hydropower Inc. | Brgy. San Lorenzo, Norzagaray, Bulacan | III | 160.000 | Feb 2028 | Mar 2028 | |
| San Roque Optimization Project | Pumped Hydro | San Roque Hydropower Inc. | Brgy. Narra, Municipality of San Manuel and Brgy. San Felipe West, Municipality of San Nicolas, Province of Pangasinan | III | 400.000 | Jun 2028 | Jul 2028 | |

Notes:

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 30 June 2024

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph