

MINDANAO INDICATIVE POWER PROJECTS

As of 31 January 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL					120.000			
San Ramon Power, Inc. Coal-Fired Power Station	Coal	San Ramon Power, Inc. (SRPI)	ZamboEcozone, Brgy. Talisayan, Zambanga City	IX	120.000	Dec 2026	Jun 2027	Encountering delays due COVID-19 pandemic (2020-2021) and zero covid policy in China (2022-2023) Enhancement Program for offtaker, ZAMELCO. Zamboanga siege in September 2013 and the travel restriction for foreign EPC companies due to the siege. Updating of EPC specifications and proposals, including reconfirmation of offtake arrangements. SRPI Transmission Line survey revalidation and Transmission Line ROW negotiations (ongoing)
NATURAL GAS					600.000			
GNPower Kauswagan LNG Combined Cycle Power Plant	Natural Gas	GNPower Ltd.Co.	Barangay Tacub, Kauswagan, Lanao del Norte	X	600.000	Jun 2029	Dec 2029	
HYDROPOWER					788.960			
Pulanan River Hydroelectric Power Project	Hydro	Cabanglasan Hydropower Corporation	Valencia, Bukidnon	X	15.000	2027	2027	
Maladugao River (Lower Cascade) Hydroelectric Power Project	Hydro	Bukidnon Maladugao Hydro Power Corp.	Kailangan & Wao, Bukidnon	X	15.700	2027	2027	
Cateel Hydroelectric Power Project	Hydro	Global Sibagat Hydro Power Corp.	Baganga, Davao Oriental	XI	16.000	2027	2027	
Bubunawan Hydroelectric Power Project	Hydro	FGEN Bubunawan Hydro Corporation	Baungon, Bukidnon	X	32.000	2027	2027	
Culaman Hydroelectric Power Project	Hydro	Oriental Energy and Power Generation Corporation	Manolo Fortich, Bukidnon	X	10.000	2027	2027	
Limbatangan Hydroelectric Power Project	Hydro	Turbines Resource & Development Corp.	Cagayan de Oro City, Misamis Occidental	X	9.000	2027	2027	
Casaman Hydroelectric Power Project	Hydro	Global Sibagat Hydro Power Corp.	Manay, Davao Oriental	XI	34.000	2027	2027	
Davao Hydroelectric Power Project	Hydro	San Lorenzo Ruiz Olympia Energy & Water, Inc.	Davao City, Davao City	XI	140.000	2027	2027	
Agus III Hydroelectric Power Project	Hydro	Maranao Energy Corp.	Pantar, Lanao del Norte & Balo/Saguia, Lanao del Sur	BARMM	225.000	2027	2027	
Magpet 2 Hydroelectric Power Project	Hydro	Universal Hydrotechnologies, Inc.	Magpet, North Cotabato	XII	9.500	2027	2027	
Magpet 1 Hydroelectric Power Project	Hydro	Universal Hydrotechnologies, Inc.	Magpet, North Cotabato	XII	18.000	2027	2027	
South Pulangi Hydroelectric Power Project	Hydro	Pulangi Hydro Power Corporation	Damulog, Bukidnon	X	250.000	2030	2030	
Bacolod Hydroelectric Power Project	Hydro	Bacolod Hydro Power Corporation	Bacolod, Lanao del Norte	X	8.620	2033	2033	
Dimarao Hydroelectric Power Project	Hydro	Pagayawan Power Corporation	Bacolod, Lanao del Norte	X	6.140	2033	2033	
BIOMASS					62.000			
12 MW Biomass Power Plant Project	Biomass	Green Acres Renewable Energy Corporation	Manolo Fortich, Bukidnon	X	12.000	Oct 2023	Dec 2023	For termination
50 MW Biomass Power Plant Project	Biomass	Lumino Biomass Power, Inc.	Surigao del Sur	XIII	50.000	Jun 2026	Jun 2026	Secured the approval for Land Use Conversion from the Department of Agrarian Reform, Secured offer of service for the conduct of SIS on December 2023 Financial closing is targeted to be finalized by June 2023
SOLAR					251.115			
Hayes Solar Power Project	Solar	Hayes Solar Energy Corporation	Villanueva, Misamis Oriental	X	21.600	Dec 2024	Dec 2024	
Zamboanga del Norte Solar Power Project	Solar	Astronergy Development Dipolog Inc.	La Libertad and Dapitan, Zamboanga del Norte	IX	5.100	Jun 2025	Jun 2025	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 75% completed Procurement of EPC - 60% completed
Misamis Solar Power Project	Solar	FDC Green Energy Corp.	Tagoloan, Misamis Oriental	X	9.375	Nov 2024	Dec 2025	
Gumalang Solar Power Project	Solar	Mindanao Cleanergy, Inc.	Gumalang, Calinan, Davao	XI	35.040	Jan 2027	Apr 2027	LGU Resolution of Support - 80% completed Endorsement to NGA - 100% completed
Tantangan Solar Power Project	Solar	Apolaki Seven Inc.	Tantangan, South Cotabato	XIII	80.000	Sep 2026	Dec 2026	Possessory rights - 50% completed LGU Resolution of Support - 70% completed Endorsement to NGA - 80% completed
The Ark Solar Power Project	Solar	The Ark Green Dynamic Resources Corp	Claveria, Misamis Oriental	X	99.000	Jun 2025	Jun 2025	
1.212-MWp SUKELCO Solar Power Plant	Solar	Sultan Kudarat Electric Cooperative, Inc.	Tacurong City, Sultan Kudarat	XII	1.000	Aug 2023	Dec 2024	Construction - 85% completed
WIND					336.000			
Caraga Wind Phase 1	Wind	Caraga Wind Energy Corp	Surigao City, San Francisco, Malimono, Sison, Placer and Mainit, Surigao del Norte	XIII	36.000	Sep 2026	Sep 2026	
Lake Mainit Wind Power Project	Wind	Pangasinan UPC Asia Corporation	Malimono-Mainit, Surigao del Norte; and Jabonga, Agusan del Norte	XIII	200.000	Jun 2027	Oct 2027	With endorsement to the NGCP for the conduct of SIS
Mainit Wind Power Project	Wind	First Gen Visayas Energy Inc.	Mainit, Surigao del Norte and Lake Mainit	XIII	100.000	Dec 2029	Dec 2029	
ENERGY STORAGE SYSTEM (ESS)					118.000			
Nasipit Hybrid Energy Storage System Project	BESS	Therma Marine Inc.	Lawis, Sta. Ana, Nasipit, Agusan del Norte	XIII	48.000	Dec 2025	Mar 2026	
Toril Energy Storage System	BESS	Cell Power Energy Corporation	Toril, Davao	XI	20.000	TBD	TBD	Utilization of location and decommissioned assets of DLPC for project
Kibawe Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Kibawe, Bukidnon	X	50.000	TBD	Oct 2024	

Notes:

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 January 2024

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph