

**LUZON COMMITTED POWER PROJECTS**

As of 30 November 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
<b>COAL</b>						<b>1,450,000</b>			
Mariveles Coal-Fired Power Plant Phase I - Unit 4	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	150,000	Jun 28, 2024 (Actual)	Jan 2025	Waiting for the issuance of ERC PAO prior to COD.
Masinloc Power Plant - Unit 4	Coal	Masinloc Power Partners Co., Ltd.	Masinloc, Zambales	Zambales	III	350,000	May 2025	Aug 2025	Possible delay on the Transmission Line due to issue with the Right of way. The proposed COD dates for Units 5 and 6 are deferred due to the on-going technical discussions with the EPC contractor on how best to reduce the capacity of the major equipment that were already ordered even prior to and following DOE's recent recommendation to revert to the original capacity of 2 x 300 MW and retain supercritical CFB technology. Further, discussion with various financial institutions on the funding of the construction of Units 5 and 6, with which we have met some challenges given recent sustainability restrictions.
Mariveles Coal-Fired Power Plant Phase II - Unit 5	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	300,000	Sep 2028	Mar 2029	
Masinloc Power Plant - Unit 5	Coal	Masinloc Power Partners Co., Ltd.	Masinloc, Zambales	Zambales	III	350,000	Nov 2025	Apr 2026	Possible delay on the Transmission Line due to issue with the Right of way. The proposed COD dates for Units 5 and 6 are deferred due to the on-going technical discussions with the EPC contractor on how best to reduce the capacity of the major equipment that were already ordered even prior to and following DOE's recent recommendation to revert to the original capacity of 2 x 300 MW and retain supercritical CFB technology. Further, discussion with various financial institutions on the funding of the construction of Units 5 and 6, with which we have met some challenges given recent sustainability restrictions.
Mariveles Coal-Fired Power Plant Phase II - Unit 6	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	300,000	Mar 2029	Jun 2029	
<b>OIL-BASED</b>						<b>11,040</b>			
11.04 MW Capas Bunker C-Fired Diesel Power Plant	Oil	Supreme Power Corporation	Brgy. Sto. Rosario, Capas, Tarlac	Tarlac	III	11,040	Feb 2025	Apr 2025	Delays in procurement of major equipment offshore due to COVID-19 pandemic restrictions.
<b>NATURAL GAS</b>						<b>6,070,000</b>			
Batangas Combined Cycle Power Plant - Phase 1, Unit 1	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440,000	Jun 2024	Feb 2025	
Batangas Combined Cycle Power Plant - Phase 1, Unit 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440,000	Jul 2024	Feb 2025	
Batangas Combined Cycle Power Plant - Phase 1, Unit 3	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440,000	Sep 2024	Feb 2025	
Natural Gas-Fired Power Plant	Natural Gas	Batangas Clean Energy, Inc.	Brgy. Libjo and Matiam, Batangas City	Batangas	IV-A	1,100,000	Jun-28	Jan 2029	
Energy World Corporation 650 MW Gas Fired Combined Cycle Power Plant	Natural Gas	Energy World Corporation	Brgy. Itabang Polo, Grande Island, Pagbilao, Quezon	Quezon	IV-A	650,000	TBD	TBD	Lenders issues on Transmission/Project Financing
Batangas Combined Cycle Power Plant - Phase 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440,000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 1 (formerly AOE Coal-Fired Power Plant Unit 1)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640,000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 2 (formerly AOE Coal-Fired Power Plant Unit 2)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640,000	TBD	TBD	Delays in securing ECC amendment from Coal-to-Gas that will enable the project to be shovel-ready. Current geopolitical issues between Russia and Ukraine that push up fuel prices and hydrocarbon-based products.
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 1	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640,000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 2	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	Quezon	IV-A	640,000	TBD	TBD	
<b>GEOTHERMAL</b>						<b>67,573</b>			
Palayan Binary Power Plant	Geothermal	Bacman Geothermal Inc.	Brgy. Nagatgot, Manito, Albay	Albay	V	29,000	December 2023	Mar-25	99.10% testing and commissioning completion. PCATC Extension to 07 December 2024. Re-test of GCTs are to be rescheduled with NGCP.
Tiwi Geothermal Binary Power Plant	Geothermal	AP Renewables, Inc.	Brgy. Cale, Tiwi, Albay	Albay	V	17,000	July 2024	Feb-25	EPC issued Test On Completion Certificate with a guaranteed output of 15.45MW. Requested extension of PCATC until 21 January 2024 pending the completion of GCTs and SCADA Signal Validation
Tanawon Geothermal Project	Geothermal	Bacman Geothermal Inc.	Brgy. Bulabog and Capuv, Sorsogon City	Sorsogon	V	21,573	October 2024	Aug-25	Ongoing project construction at 98% completion rate. Secured PCATC dated 05 October 2024
<b>HYDRO</b>						<b>729,910</b>			
Colasi Hydroelectric Power Project	Hydro	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	Camarines Norte	V	4,000	Oct-24	Mar-25	- Completed T&C on November 22, 2024 - Embedded Plant - CANORECO - Waiting for CANORECO to issue the FCATC. CANORECO applied FCATC on November 25, 2024 - Vying under FIT System
Dipaolo Hydroelectric Power Project	Hydro	Power Beacon Renewable Solutions, Inc.	San Quintin, Pangasinan	Pangasinan	I	4,150	Aug-25	Oct-25	- 40% as of July 2024
Dupingao Hydroelectric Power Project	Hydro	Dupingao Mini Hydro Corporation	Gabalidon, Nueva Ecija	Nueva Ecija	III	4,800	Apr-25	Jun-25	- 72.4% as of September 2024 - Embedded Plant - NEECO II - Area 2 - Certificate of Confirmation of Commerciality is under FIT System - Embedded Plant - MERALCO
Laguio (Laginbayan) Malaki 1 Hydroelectric Power Project	Hydro	Enevantage Supplier's Co., Inc.	Mauban, Quezon	Quezon	IV-A	1,600	Sep-24	Jan-25	- Issue with Distribution Wheeling Service agreement with MERALCO - During off-peak the capacity might be constrained due to issues with the reverse feedback on the distribution line during low demand - Oncoino T&C. Target completion is January 2025 - Embedded Plant - Authority of the Freeport Area of Bataan (AFAB)
Mariveles Hydroelectric Power Project	Hydro	Southeast Asia Renewable Power Corporation	Mariveles, Bataan	Bataan	III	0,600	Mar-25	Mar-25	- The Water right was revoked by AFAB - Cannot proceed with the T&C due to water availability and issue in the water protocol. There was also an issue with the Administrator of AFAB. - 98% complete
Sablán 1 Hydroelectric Power Project	Hydro	Hedcor, Inc.	Sablán, Benguet	Benguet	CAR	20,000	Oct-25	Nov-25	- Under GEAP
Ibulao 1 Hydroelectric Power Project	Hydro	Kiangnan Mini Hydro Corporation	Kiangnan, Ilugao	Ilugao	CAR	7,600	2026	2026	- 40.33% as of July 2024 - Embedded Plant - IJELCO
Tumaini Hydroelectric Power Project	Hydro	Philnew Hydro Power Corporation	Tumaini, Isabela	Isabela	II	11,300	May-26	Jul-26	- Embedded Plant - ISELCO II - 15.46% as of December 2023
Kapangan Hydroelectric Power Project	Hydro	Cordillera Hydro Electric Power Corporation	Kapangan and Kibungan, Benguet	Benguet	CAR	60,000	Apr-27	Jun-27	- With SIS Endorsement - Under GEAP - 20.19% as of December 2023 Ongoing permitting activities include the following: - Acquisition of Right of Way - Achievement of funding to support project development is an immediate goal for the timely conduct of committed activities (and engage the new EPC Civil Works Contractor). - Regular meetings with the management team of prospective investor is being held to address a few items regarding the partnership deal, which is expected to be completed in 4Q 2024. - Target Delivery Date under GEAT1 - June 2027 (revised)
Asin-Hungduan Hydroelectric Power Project	Hydro	Kiangnan Mini Hydro Corporation	Kiangnan, Ilugao	Ilugao	CAR	9,800	2028	2028	- 24.69% as of January 2024 - No construction activities since January 2024 - Embedded Plant - IJELCO
Tubay 3 Hydroelectric Power Project	Hydro	AT Dinum Co.	Tublay, Benguet	Benguet	CAR	1,000	2028	2028	- Embedded Plant - ISELCO II - 20% as of October 2024
Wawa Pumped Storage 1 Hydroelectric Power Project	Hydro	Olympia Violago Water & Power, Inc.	Rodriguez, Rizal	Rizal	IV-A	600,000	2030	2030	- 20% as of October 2023 - NGCP issued FCATC on June 07, 2024. - Based on the DOE's actual site inspection and evaluation of submitted documents of Hydrocore, Inc. for Ibulao HPP's FIT eligibility, DOE found that the GUCT only covered 2 out of the 3 generating units. - DOE wrote a letter dated October 9, 2024 (sent thru email on October 14, 2024) to NGCP clarifying the test procedures conducted for the Ibulao HPP. On 12 December 2024, DOE sent a follow up letter to NGCP - Vying under FIT System
Ibulao Hydroelectric Power Project	Hydro	Hydrocore, Inc.	Lagawe, Ilugao	Ilugao	CAR	4,500	March 18, 2024	TBD	

**LUZON COMMITTED POWER PROJECTS**  
As of 30 November 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Likud 2 Hydroelectric Power Project	Hydro	First Ifugao Renewable Energy Corporation	Asipulo, Ifugao	Ifugao	CAR	0.560	Oct-23	TBD	- FCATC issued on 01 August 2024 - With ongoing issues regarding the distribution lines of IFELCO. According to the report of IFELCO to FIRECO, frequent power interruption occurs when Likud 2 HPP is energized. IFELCO requested FIRECO not to energize Likud 2 HPP until further notice. - EPIMB endorsed the issue to ERC on November 19, 2024 - A meeting between DOE, NEA, ERC, IFELCO and FIRECO is being scheduled, as of the latest, the schedule of the meeting was moved to January 2025 due to time constraint - <u>Wina under FIT System</u>
						<b>6.282</b>			
<b>BIOMASS</b>									
5.082-MW Biomass Power Plant Project	Biomass	Trustpower Corporation	Mabalacat City, Pampanga	Pampanga	III	5.082	Sep 2024	TBD	- Awaiting results of testing and commissioning of Phase I (1.68MW) from NGCP while new COD target for Phase I is by April 2025 - TPC is yet to submit its timeline to purchase generators for Phase 2 (3.402MW)
1.2 MW Biogas Power Plant Project	Biomass	First Quezon Biogas Corporation	Candelaria, Quezon	Quezon	IV-A	1.200	Jun 2025	Aug 2025	Stopped construction last 2nd quarter 2019 due to financing issues; Ongoing securing of additional funds from potential partners/investors.
						<b>4,919.600</b>			
<b>SOLAR</b>									
Laoag 2 Solar Power Project - Phase 2	Solar	PV Sinag Power, Inc.	Laoag, Agulalar, Pangasinan	Pangasinan	I	71.400	Apr 2024	Dec 2024	Construction - 99.66% T&C - 100% WESM Registration - 100% COC Application - 80%  -with issued GUCT Certificate and FCATC -Completed virtual inspection by ERC on 02 December 2024 -Waiting for the decision of P2P from ERC  WP Period: Dec 2020 - Dec 2025
Laoag Solar Power Project - Phase 1	Solar	PV Sinag Power Inc.	Laoag, Agulalar, Pangasinan	Pangasinan	I	57.800	Apr 2024	Dec 2024	Construction - 99.66% T&C - 100% WESM Registration - 100% COC Application - 80%  -with issued GUCT Certificate and FCATC -Completed virtual inspection by ERC on 02 December 2024 -Waiting for the decision of P2P from ERC  WP Period: Dec 2020 - Dec 2025
Bongabon Solar Power Project	Solar	Nuevasol Energy Corp.	Bongabon, Nueva Ecija	Nueva Ecija	III	30.933	Nov 2024	TBD	Construction - 99.62% T&C - 0% WESM Registration - 0% COC Application - 0%  GEA-2 With earlier target COD: Dec 2024  WP Period: Feb 2022 - Feb 2027
Luntal Solar Power Project	Solar	Citicore Solar Batangas 1, Inc. (Formerly: Greencore Power Solutions 4, Inc. and Verdecore Power Solutions Inc.)	Tuy, Batangas	Batangas	IV-A	50.000	Jan 2025	Jan 2025	Construction - 75% T&C - 0% WESM Registration - 0% COC Application - 0%  WP Period: Oct 2023 - Oct 2028
RASLAG IV Solar Power Project	Solar	Raslag Corp.	Talimundoc, Magalang, Pampanga	Pampanga	III	26.400	Oct 2024	Jan 2025	Construction - 99% T&C - 50% WESM Registration - 100% COC Application - 85%  WP Period: Oct 2022 - Oct 2027
Tanauan Solar Power Plant Project	Solar	Solar Tanauan Corporation	Tanauan City, Batangas	Batangas	IV-A	48.118	Oct 2024	Jan 2025	Construction - 100% T&C - 100% WESM Registration - 95% COC Application - 90%  -With issued GUCT Certificate and FCATC already submitted to ERC for PAO Application  WP Period: Jul 2023 - Jul 2028
Garau Solar Power Project	Solar	Megasol Energy 1 Inc.	Garau, Isabela	Isabela	II	41.244	Nov 2024	Feb 2025	Construction - 98% T&C - 60% WESM Registration - 80% COC Application - 50%  GEA-2 -The request for deferment of DCD (additional 2 months) due to typhoon currently under evaluation  WP Period: Apr 2022 - Apr 2027
Maragondon Solar Power Plant Project	Solar	Solar Tanauan Corporation	Maragondon, Cavite	Cavite	IV-A	48.118	Oct 2024	Feb 2025	Construction - 100% T&C - 100% WESM Registration - 95% COC Application - 80%  -Done with VRE Testing on 26 Nov. 2024 -With issued GUCT Certificate and FCATC already submitted to ERC for PAO Application  WP Period: Aug 2023 - Aug 2028
Naic Rooftop Solar Power Project	Solar	Joy-Nostalg Solaris Incorporated	Naic, Cavite	Cavite	IV-A	4.950	Dec 2024	Feb 2025	Construction - 96% T&C - 0% WESM Registration - 100% COC Application - 50%  WP Period: May 2023 - May 2028
Santo Domingo Solar Power Project	Solar	Sinocalan Solar Power Corp.	Brgys. Santo Domingo and Lapalo, San Manuel, Pangasinan	Pangasinan	I	44.200	Dec 2024	Feb 2025	Construction - 94% T&C - 0% WESM Registration - 0% COC Application - 10%  WP Period: Nov 2021 - Nov 2026
Armenia Solar Power Project	Solar	RE Resources, Inc.	Brgy. Armenia, Tarlac City, Tarlac	Tarlac	III	37.800	Dec 2024	Mar 2025	Construction - 99.18% T&C - 0% WESM Registration - 100% COC Application - 20%  Secured PCATC as Gen: 30 Nov. 2024  WP Period: May 2023 - May 2028

**LUZON COMMITTED POWER PROJECTS**

As of 30 November 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Palaug Solar Power Project	Solar	Shizen Inc.	Palaug, Zambales	Zambales	III	49.500	Oct 2024	Mar 2025	Construction - 95.25% T&C - 93.82% WESM Registration - 75% COC Application - 50%  Expected release date of FCATC - Jan 2025 Expected release date of COC/PAO - Mar 2025  WP Period: Mar 2022 - Mar 2027
San Jose Solar Power Project (Phase 1)	Solar	San Jose Green Energy Corp.	San Jose City, Nueva Ecija	Nueva Ecija	III	8.100	Dec 2024	Apr 2025	Construction - 98.59% T&C - 0% WESM Registration - 0% COC Application - 0%  WP Period: Mar 2023 - Mar 2028
San Jose Solar Power Project (Phase 2)	Solar	San Jose Green Energy Corp.	San Jose City, Nueva Ecija	Nueva Ecija	III	7.200	Jan 2025	Apr 2025	Construction - 99.36% Testing and Commissioning - 0% WESM Registration - 0% COC Application - 0%  WP Period: Mar 2023 - Mar 2028
Subic New PV Solar Power Plant Project	Solar	Jobin-SQM Inc.	Morong and Hermosa, Bataan	Bataan	III	86.199	Feb 2024	May 2025	Construction - 100% T&C - 90% WESM Registration - 100%  Extended PCATC was issued valid until January 30, 2025 With earlier Target COD: Mar 2025  WP Period: Feb 2021 - Feb 2026
Ilocos Norte Solar Power Project	Solar	Energy Logics Philippines, Inc.	Burgos, Ilocos Norte	Ilocos Norte	I	87.594	Dec 2022	Jun 2025	Construction - 100% T&C - 100% WESM Registration - 100% COC Application - 50%  -On-going checklisting of submitted documents to ERC -Waiting for the LGU's approval of site's Business Permit which is a requirement for PAO application to ERC  WP Period: Sep 2019 - Sep 2024
Warehouse #1 C TEKNIK Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #1 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.060	Nov 2024	Jun 2025	Construction - 85% completed T&C - 0% WESM Registration - 25% COC Application - 0%  GEA-2 -Delay in completion with DIS. -Request for deferment of DCD is currently ongoing evaluation.  WP Period: Dec 2023 - Dec 2028
Warehouse #18 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #18 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.150	Nov 2024	Jun 2025	Construction - 85% completed T&C - 0% WESM Registration - 35% COC Application - 0%  GEA-2 -Delay in completion with DIS. -Request for deferment of DCD is currently ongoing evaluation.  WP Period: Dec 2023 - Dec 2028
Warehouse #19 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #19 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.150	Nov 2024	Jun 2025	Construction - 85% completed T&C - 0% WESM Registration - 25% COC Application - 0%  GEA-2 -Delay in completion with DIS. -Request for deferment of DCD is currently ongoing evaluation.  WP Period: Dec 2023 - Dec 2028
Warehouse #2 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #2 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.090	Nov 2024	Jun 2025	Construction - 85% completed T&C - 0% WESM Registration - 35% COC Application - 0%  GEA-2 -Delay in completion with DIS. -Request for deferment of DCD is currently ongoing evaluation.  WP Period: Dec 2023 - Dec 2028
Warehouse #3 C TEKNIK Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #3 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Nov 2024	Jun 2025	Construction - 85% completed T&C - 0% WESM Registration - 25% COC Application - 0%  GEA-2 -Delay in completion with DIS. -Request for deferment of DCD is currently ongoing evaluation.  WP Period: Dec 2023 - Dec 2028
Warehouse #4 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #4 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Nov 2024	Jun 2025	Construction - 85% completed T&C - 0% WESM Registration - 35% COC Application - 0%  GEA-2 -Delay in completion with DIS. -Request for deferment of DCD is currently ongoing evaluation.  WP Period: Dec 2023 - Dec 2028
Warehouse #5 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #5 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Nov 2024	Jun 2025	Construction - 85% completed T&C - 0% WESM Registration - 25% COC Application - 0%  GEA-2 -Delay in completion with DIS. -Request for deferment of DCD is currently ongoing evaluation.  WP Period: Dec 2023 - Dec 2028

**LUZON COMMITTED POWER PROJECTS**

As of 30 November 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Warehouse #6 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #6 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Nov 2024	Jun 2025	Construction - 85% completed T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 -Delay in completion with DIS. -Request for deferment of DCD is currently ongoing evaluation. WP Period: Dec 2023 - Dec 2028
Warehouse No. B4 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse B4 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloccan City	Metro Manila	NCR	0.180	Nov 2024	Jun 2025	Construction - 85% completed T&C - 0% WESM Registration - 35% COC Application - 0% GEA-2 -Delay in completion with DIS. -Request for deferment of DCD is currently ongoing evaluation. WP Period: Dec 2023 - Dec 2028
Bongabon Solar Power Project	Solar	Greentech Solar Energy Inc.	Bongabon, Nueva Ecija	Nueva Ecija	III	18.375	Nov 2024	Jul 2025	Construction - 98% T&C - 90% WESM Registration - 50% COC Application - 50% GEA-2 -Had inagauration on 06 December 2024 WP Period: Dec 2023 - Dec 2028
Cordon Solar Power Project	Solar	Greenery For Global, Inc. Doing Business Under G4G	Cordon, Isabela	Isabela	II	52.800	Feb 2025	Jul 2025	Construction - 94% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 With earlier target COD: Dec 2024 WP Period: Feb 2022 - Feb 2027
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1A	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	Nueva Ecija	III	33.348	Apr 2025	Aug 2025	Construction - 58.29% T&C - 0% WESM Registration - 90% WP Period: Mar 2022 - Mar 2027
Labrador Solar Power Plant Project	Solar	Labrador Green Energy Corp.	Brgy. Bolo, Labrador, Pangasinan	Pangasinan	I	200.000	Aug 2025	Oct 2025	Construction - 20% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Lumbangan Solar Power Project	Solar	Citicore Solar Batangas 1, Inc.	Tuy, Batangas	Batangas	IV-A	90.000	Jun 2025	Oct 2025	Construction - 78% T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Jul 2023 - Jul 2028
Olongapo Solar Power Project	Solar	AP Renewable Energy Corporation	Barangay Santa Rita, Olongapo City, Zambales.	Zambales	III	171.850	Apr 2025	Oct 2025	Construction - 61.1% T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Mar 2022 - Mar 2027
Samal Solar Power Project	Solar	Samal Solar Renewable Energy Corp.	Gugo and San Juan, Samal, Bataan	Bataan	III	48.118	Jan 2025	Oct 2025	Construction - 70% T&C - 0% WESM Registration - 0% COC Application - 0% With earlier Target COD: Mar 2025 WP Period: Jan 2022 - Jan 2027
Talugtug Solar Power Project	Solar	Greenery Solutions Inc.	Talugtug, Nueva Ecija	Nueva Ecija	III	99.980	Dec 2024	Nov 2025	Construction - 60% T&C - 0% WESM Registration - 40% COC Application - 0% GEA-1 -The requested deferment of DCD from Mar 2025 to Nov 2025 was already approved by GEAC and currently ongoing CSW. WP Period: Jun 2022 - Jun 2027
Bugallon Solar Power Project	Solar	3 Barracuda Energy Corp.	Bugallon, Pangasinan	Pangasinan	I	530.400	Aug-25	Dec-25	Construction- 100% (Clearing/ Leveling) - 81.03% (Perimeter Fencing) - 0% (Construction of Solar/ Grid Facilities) T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: May 2022 - May 2027
Bugallon Solar Power Project	Solar	Bugallon Green Energy Corporation (Transferred from PetroGreen Energy Corporation)	Brgy. Salomague Sur, Bugallon, Pangasinan	Pangasinan	I	18.560	Sep 2025	Dec 2025	Construction - 10% Testing and Commissioning - 0% WESM Registration - 0% COC Application - 0% WP Period: Dec 2023 - Dec 2028
Concepcion Tarlac 2 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Concepcion and Tarlac City, Tarlac	Tarlac	III	200.000	Oct 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-1 WP Period: Sep 2017 - Sep 2019
Development of 50MW Ground Mounted Solar Power Plant	Solar	Wyn Power Corporation	Barangay Mayurb, Municipality of Rosario, Province of Batangas	Batangas	IV-A	50.000	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Oct 2023 - Oct 2028

**LUZON COMMITTED POWER PROJECTS**

As of 30 November 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Limbauan Solar Power Project	Solar	BKS Green Energy Corp.	Brgy. Limbauan, San Pablo, Isabela	Isabela	II	28.000	Aug 2025	Dec 2025	Construction - 71.67% (Site Dev.) - 0% (Construction of Solar/ Grid Facilities) T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2
PAVI Green Naga Solar Power Plant Project	Solar	PAVI Green Camsur Energy, Inc.	Naga City, Camarines Sur	Camarines Sur	V	40.400	Nov 2025	Dec 2025	WP Period: Mar 2023 - Mar 2028 Construction - 22.12% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-1 WP Period: Apr 2022 - Apr 2027
San Pablo Solar Power Project Phase 1	Solar	Solar Valley Energy Solutions Inc	Brgy. Annanuman, San Pablo, Isabela	Isabela	II	49.400	Oct 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 0% GEA-2
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1B	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	Nueva Ecija	III	108.400	Oct 2025	Dec 2025	Construction - 58.29% T&C - 0% WESM Registration - 90% GEA-1
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 2	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	Nueva Ecija	III	171.600	Oct 2025	Dec 2025	Construction - 58.29% T&C - 0% WESM Registration - 90% GEA-1
Sapang Balen Solar 1 Power Project (Phase 1)	Solar	Magalang Mabalacat Solar Power Corporation	Mabalacat City, Pampanga	Pampanga	III	79.200	Sep 2025	Dec 2025	Construction - 10% T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Feb 2022 - Feb 2027
Sapang Balen Solar 1 Power Project (Phase 2)	Solar	Magalang Mabalacat Solar Power Corporation	Mabalacat City, Pampanga	Pampanga	III	79.200	Sep 2025	Dec 2025	Construction - 10% T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Feb 2022 - Feb 2027
Tayabas Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Tayabas, Pagbilao	Quezon	IV-A	450.000	Oct 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 0% GEA-1 WP Period: Apr 2019 - Apr 2021
Bobok 2 Solar Power Project	Solar	Greencore Power Solutions 2, Inc.	Tuy, Batangas	Batangas	IV-A	75.000	Nov 2025	Feb 2026	Construction - 40% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Jul 2023 - Jul 2028
Pagbilao 1 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	Quezon	IV-A	70.000	Nov 2025	Feb 2026	Construction - 42% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028
Pagbilao 2 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	Quezon	IV-A	27.000	Nov 2025	Feb 2026	Construction - 42% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Oct 2023 - Oct 2028
Binalonan Solar Power Project (Formerly: San Manuel 1 Solar Power Project)	Solar	Citicore Solar Pangasinan 2, Inc.	Binalonan and Sison, Pangasinan	Pangasinan	I	80.100	Dec 2025	Mar 2026	Construction - 53% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028
Bobok 1 Solar Power Plant (Formerly: Tuy Batangas 4 Solar Power Project)	Solar	Citicore Solar Batangas 2, Inc.	Tuy, Batangas	Batangas	IV-A	50.100	Dec 2025	Mar 2026	Construction - 47% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Jul 2024 - Jul 2029
Sta. Barbara 1 Solar Power Project	Solar	Citicore Solar Pangasinan, Inc.	Sta. Barbara, Pangasinan	Pangasinan	I	90.000	Jan 2026	Apr 2026	Construction - 43% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028
Arayat 3A Solar Power Project	Solar	Citicore Solar Pampanga 1, Inc.	Arayat, Pampanga	Pampanga	III	30.000	Feb 2026	May 2026	Construction - 52% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-2 WP Period: Aug 2023 - Aug 2028
Agrosolis Solar Power Plant	Solar	Agrosolis Renewable Energy, Inc.	Cojuangco Road, Brgy. Armenia, Tarlac City	Tarlac	III	3.652	May-26	Jun-26	Construction - 90% T&C - 0% WESM Registration - 0% COC Application - 0% WP Period: Jun 2024 - Jun 2029

**LUZON COMMITTED POWER PROJECTS**  
As of 30 November 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Pasquin-Burgos 100MW Solar Power Plant *GEA	Solar	Energy Logics Philippines Inc.	Municipality of Pasuquin and Burgos, Ilocos Norte	Ilocos Norte	I	49.000	Apr 2026	Jun 2026	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0%  GEA-2 WP Period: Aug 2023 - Aug 2028
Ixus Bugallon Solar Power Project	Solar	Ixus Solar Energy Corp	Bugallon, Pangasinan	Pangasinan	I	274.735	Oct 2026	Dec 2026	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0%  GEA-2 WP Period: Oct 2023 - Oct 2028
Linglingay Solar Power Project	Solar	LINGLINGAY POWER CORPORATION	Brgy. Linglingay, Gamu, Isabela	Isabela	II	82.082	Nov 2026	Dec 2026	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0%  GEA-2 WP Period: Aug 2023 - Aug 2028
NKS One Floating Solar Power Project (Phase 1)	Solar	NKS Solar One Inc.	Lumban City and Cavinty City, Laguna	Laguna	IV-A	90.000	Mar 2026	Dec 2026	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0%  GEA-2 WP Period: Oct 2024 - Oct 2029
NKS One Floating Solar Power Project (Phase 2)	Solar	NKS Solar One Inc.	Lumban City and Cavinty City, Laguna	Laguna	IV-A	100.000	Jun 2026	Dec 2026	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0%  WP Period: Oct 2024 - Oct 2029
PAVI Green San Vicente Solar Power Plant Project	Solar	PAVI Green Camnorte Renewable Energy, Inc.	Brgy. Cabanbanan, San Vicente, Camarines Norte	Camarines Norte	V	28.600	Aug 2026	Dec 2026	Construction - 27.98% T&C - 0% WESM Registration - 0% COC Application - 0%  WP Period: Jan 2022 - Jan 2027
San Pablo Solar Power Project Phase 2	Solar	Solar Valley Energy Solutions Inc	San Pablo, Isabela	Isabela	II	79.040	Oct 2026	Dec 2026	Construction - 0% T&C - 0% WESM Registration - 0%  GEA-2 Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0%
Santa Rosa Nueva Ecija 3 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Santa Rosa and Cabanatuan City, Nueva Ecija	Nueva Ecija	III	20.000	Oct 2026	Dec 2026	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0%  GEA-2 With earlier Target COD: Jan 2026 Adjusted according to its GEA DCD WP Period: Dec-2019 - Dec-2021
Sapang Balen Solar 2 Power Project	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	Tarlac	III	246.604	Sep 2026	Dec 2026	Construction - 10% T&C - 0% WESM Registration - 0% COC Application - 0%  WP Period: Jan 2022 - Jan 2027
YH Pangasinan Norte Solar Power Project	Solar	YH Green Energy Incorporated	Villasis, Pangasinan	Pangasinan	I	6.900	Dec-26	Dec-26	Construction - 10% T&C - 0% WESM Registration - not required (less than 10MW) COC Application - 0%  WP Period: Oct 2022 - Oct 2027
Opus Solar Power Project	Solar	Opus Solar Energy Corp.	Paay, Ilocos Norte	Ilocos Norte	I	149.950	Nov 2026	Dec 2026	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0%  GEA-2 WP Period: Mar 2023 - Mar 2028
YH Camarines Norte Solar Power Plant	Solar	YH Green Energy Incorporated	Brgy. Libo, Bautista, Camarines Norte	Camarines Norte	V	8.000	Dec-27	Dec-27	Construction - 10% T&C - 0% WESM Registration - not required (less than 10MW) COC Application - 0%  WP Period: Mar 2023 - Mar 2028
Nueva Era Solar Power Project	Solar	One Ilocos Norte Energy Corporation	Nueva Era and Banna, Ilocos Norte	Ilocos Norte	I	87.500	Nov-27	Jan-28	Construction - 10% T&C - 0% WESM Registration - 5% COC Application - 0%
Pasquin-Burgos 100MW Solar Power Plant *Non-GEA	Solar	Nanchao Renewable Energy Corp.	Municipality of Pasuquin and Burgos, Ilocos Norte	Ilocos Norte	I	51.000	Apr 2028	Jun 2028	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0%  WP Period: Aug 2023 - Aug 2028
<b>WIND</b>						<b>1,609.934</b>			
Balaci and Caunayan Wind Power Project	Wind	Bayog Wind Power Corp.	Pagdupud, Ilocos Norte	Ilocos Norte	I	160.000	Mar 01, 2025	Mar 01, 2025	Under GEA-1 BWPC secured its Provisional Certificate of Approval to Connect (PCATC) last October 2023 for Phase 1 to 4 of the Balaci and Caunayan WPP and was given extension due to the typhoon that damaged the wind turbine generators.  The Grid Compliance Testing for the 160MW was postponed from Dec. 2-6, 2024 to March 2025 due to damage of WTG's Nacelled brought by Typhoon Marcelles.  - Approved DCD under GEA is 24 Dec 2025  Resubmitted application on June 14, 2024, with responses to ERC's comments (for 140MW initial/partial capacity) Incomplete Requirements: ER 1-94 MCA for Trust Accounts with Province of Ilocos Norte and DU; and FCATC from NRCPC

**LUZON COMMITTED POWER PROJECTS**  
As of 30 November 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Talim Wind Power Project	Wind	Island Wind Energy Corp.	Binangonan and Cardona, Rizal	Rizal	IV-A	218.750	Apr 30, 2025	Jun 30, 2025	Some development activities of the Talim Wind Power Project have encountered delays due to the COVID19 pandemic. Transactions with government agencies have been limited because of frequent closures due to disinfections. Travels for data gathering and field validations have also been limited due to community quarantine implementations.
Tanay Wind Power Project	Wind	Altermery Tanay Wind Corporation	Antipolo City and Tanay, Rizal	Rizal	IV-A	128.000	Sep 27, 2025	Nov 27, 2025	Long approval process of the ff: 1. ERC P2P Transmission Facilities 2. Reclassification and rezoning by Municipal and Provincial LGUs, DHSUD Under GEA-2 (With Offered capacity of 85.800MW); Covered by valid WESC, COR, and COCOC. 10 Oct. 2024 - With approved request to amend project capacity from 112.000 MW to 128.000 MW
Alabat Wind Power Project	Wind	Alabat Wind Power Corporation	Alabat, Quezon	Quezon	IV-A	62.400	Sep 28, 2025	Nov 28, 2025	Under GEA-2 with Offered Capacity of 54.600MW; Covered by valid WESC, COR, and COCOC.
Rizal Wind Power Project	Wind	Rizal Wind Energy Corp.	Antipolo and Tanay, Rizal; General Nakar, Quezon	Quezon	IV-A	90.000	Oct 15, 2025	Dec 15, 2025	Under GEA-2. Covered by valid WESC and COR; With approved FM on 18 June 2024 As of Aug 2024 a) Slow processing of permits despite CEPNS standing; land surveys, technical studies and stakeholder & community consultations could not proceed as planned in 2020 due to COVID-19. b) Construction of third met mast (in Cuyambay, Tanay) was also delayed due to contractor issues brought by the pandemic; met mast was completed and commissioned 24-June-2021. c) Objection letter by MGF despite PAMB resolution allowing conduct of technical feasibility studies within the WESC area. Project development currently on hold due to FM.
Calatagan Wind Power Project	Wind	Solar Philippines Calatagan Corporation	Calatagan, Batangas	Batangas	IV-A	30.000	Oct 25, 2025	Dec 25, 2025	Under GEA-1 WESC 2019-10-126 was awarded on 23 December 2019. Target Commercial Operation is based on the approved work program. 1. Failed to file its Declaration of Commerciality (October 2023) 2. Failed to submit and renew the Performance Bond 3. On-going and pending application for OTCA of NGCP No update for the testing and commissioning of the project
Caparispisan II Wind Power Project	Wind	Amihan Renewable Energy Corp.	Pagudpud, Ilocos Norte	Ilocos Norte	I	70.000	Mar 01, 2025	Dec 25, 2025	Under GEA-1 On 05 March 2024, AREC has secured its PCATC from the NGCP for the Caparispisan II WPP as a generator, thus commencing their testing and commissioning to the grid. The Grid Compliance Testing for the 70MW was postponed from Dec. 2-6, 2024 to March 2025 due to damage to WTG Nacelles brought by Typhoon Marcelle. Submitted application on July 31, 2024 (for 70MW full capacity) to the ERC: Incomplete Requirements: ER 1-94 MDA for Trust Accounts with Province of Ilocos Norte, Brgy. Caparispisan, and DU; FCATC from NGCP; and NGCP CP
Kalayaan 2 Wind Power Project	Wind	Laguna Wind Energy Corp.	Paete, and Kalayaan, Laguna; and Mauban, Quezon	Quezon	IV-A	100.800	Jun 30, 2026	Jul 30, 2026	Covered by valid WESC, COR and COCOC; under construction Facing the following challenges: 1. Delays in the land acquisition due to difficulties in tracing the land owners while some already rejected the offer to lease. 2. Difficulty in securing Tree Cutting Permit particularly for Naturally Grown Trees due to absence of Land Title which is a prerequisite requirement of the DENR 3. Difficulty in securing of lots affected of Road Modification for the transportation of turbine from Batangas port to job site. 4. Challenge in securing the proposed location of TL Tower No. 27 due to the need to deal with 3 different parties - NGCP, PSALM, CBK. 5. Difficulty in securing information and collaboration with NGCP Updated the testing and commissioning date to June 30, 2026 from 2027 and commercial operation from 2027 to July 30, 2026
Quezon Wind Power Project	Wind	Quezon Wind Energy Corp.	Tanay, Santa Maria, General Nakar and Real, Rizal, Laonaga, Quezon	Quezon	IV-A	239.985	Oct 15, 2026	Dec 15, 2026	Under GEA-2. Covered by valid WESC and COR. Under GEA-2 (Offered capacity of 49.999MW); Covered by valid WESC, COR, and COCOC.
Camarines Sur Wind Power Project	Wind	Cornerstone Energy Development Inc.	Libmanan, Camarines Sur	Camarines Sur	V	49.999	Oct 23, 2026	Dec 23, 2026	With on-going request for capacity amendment from 71.400 MW to 58.500 MW due to the grid limitation Under GEA-2 (Offered capacity of 230.000MW); Covered by valid WESC and COR. RE Contract Date: 09 March 2021 COA No: GEA2-W2023-10-008 Capacity Offered: 230.000 MW by 24 December 2026 Price Offered: PhP5.7886/kWh
Isla Wind Power Project	Wind	Giga Ace 6, Inc.	Pangil, Paete, Pakil, and Kalayaan, Laguna; Real and Mauban, Quezon	Quezon	IV-A	230.000	Oct 24, 2026	Dec 24, 2026	Compliances: 1. Resolutions of Support 2. Environmental Compliance Certificates 3. Certificate of Precondition 4. Provisional Permit for Foreshore/Offshore Land 5. Technical Study (LIDAR installation, SIS, preliminary WTG layout, & geotechnical study) As of 25 September 2024, GAGI's request to merge the WESCs covering Isla and Real ACE WPPs is under legal evaluation. Once approved by the Secretary, the project will cover a total area of 10,611 hectares in Pangil, Paete, Pakil, and Kalayaan, Laguna; and Real and Mauban, Quezon with potential capacity of 890,500 MW.
Bataan-Zambales CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Inalupihan and Hermosa, Bataan and Subic, Zambales	Zambales	III	100.000	Oct 26, 2026	Dec 26, 2026	Under GEA-2 (Offered capacity of 100.000MW); Covered by valid WESC and COR. Difficulty in finding consistent municipal and barangay boundary maps/Difficulty in finding complete cadastral maps
Camarines Sur CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Bombon and Calabanga, Camarines Sur	Camarines Sur	V	50.000	Oct 26, 2026	Dec 26, 2026	Under GEA-2 (Offered capacity of 30.000MW); Covered by valid WESC and COR. 30 Sep 2024 - Approved assignment of WESC from Citicore Wind Energy Corporation to Citicore Wind Aktian Inc.

**LUZON COMMITTED POWER PROJECTS**

As of 30 November 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Pangasinan CW 2 Wind Power Project	Wind	Citicore Wind Energy Corporation	Sual and Labrador, Pangasinan	Pangasinan	I	80,000	Oct 26, 2026	Dec 26, 2026	Under CEA-2 (Offered capacity of 80,000MW); Covered by valid WESC and COR.  Issues as of September 2024 a) Difficulty in finding consistent municipal and barangay boundary maps b) Difficulty in finding complete cadastral maps.
<b>ENERGY STORAGE SYSTEM (ESS)</b>						<b>1,340,000</b>			
Bac-Man Energy Storage System	BESS	Energy Development Corporation	Brgy. Nagatoot, Marikina, Albay	Albay	V	30,000	Dec 2024	Dec 2024	
Mexico SJM Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Barangay San Jose Matulid, Mexico, Pampanga	Pampanga	III	20,000	Dec 2024	Dec 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Gamu Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Gamu, Isabela	Isabela	II	20,000	Oct 2024	Jan 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Gamu Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Gamu, Isabela	Isabela	II	20,000	Oct 2024	Jan 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Lumban Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Lumban, Laguna	Laguna	IV-A	40,000	Oct 2024	Jan 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Lumban Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Lumban, Laguna	Laguna	IV-A	20,000	Oct 2024	Jan 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	Cagayan	II	20,000	Oct 2024	Jan 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	Cagayan	II	20,000	Oct 2024	Jan 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	Pampanga	III	50,000	Jun 2025	Jun 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	Pampanga	III	20,000	Jun 2025	Jun 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Bay Energy Storage Project	BESS	AP Renewables Inc. (former: Cell Power Energy Corporation)	Bay, Laguna	Laguna	IV-A	20,000	Sep 2025	Nov 2025	
Angat Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	BCCPP, Limay, Bataan	Bulacan	III	20,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Bacnotan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Cabugao, Bacnotan, La Union	La Union	I	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Bauang Battery Energy Storage Project	BESS	SMGP BESS Power Inc.	Bauang, La Union	La Union	I	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Bayombong Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Busilac, Bayombong, Nueva Vizcaya	Nueva Vizcaya	II	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
BCCP Limay Battery Energy Storage System Project Phase 2	BESS	SMGP BESS Power Inc.	BCCPP, Limay, Bataan	Bataan	III	20,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Bolo Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Bolo, Labrador, Pangasinan	Pangasinan	I	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Cabanatuan Battery Energy Storage	BESS	SMGP BESS Power Inc.	Cabanatuan, Nueva Ecija	Nueva Ecija	III	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Calamba Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Prinza, Calamba, Laguna	Laguna	IV-A	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Daraga Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Daraga, Albay	Albay	V	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Dasmariñas Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Dasmariñas, Cavite	Cavite	IV-A	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Gumaca Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Progreso, Gumaca, Quezon	Quezon	IV-A	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Hermosa Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Hermosa, Bataan	Bataan	III	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Ilijan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Ilijan, Batangas	Batangas	IV-A	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
La Trinidad Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Beckel, La Trinidad, Benguet	Benguet	CAR	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Labo Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Mahawan-hawan, Labo, Camarines Norte	Camarines Norte	V	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Labrador Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Labrador, Pangasinan	Pangasinan	I	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Laoag Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Laoag, Ilocos Norte	Ilocos Norte	I	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Mahabang Parang Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mahabang Parang, Batangas	Batangas	IV-A	40,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement



**LUZON COMMITTED POWER PROJECTS**

As of 30 November 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Naga Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Del Rosario, Naga, Camarines Sur	Camarines Sur	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Navotas Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Navotas, Metro Manila	Metro Manila	NCR	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Pagbilao Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Pagbilao, Quezon	Quezon	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
San Jose del Monte Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. San Jose del Monte City, Bulacan	Bulacan	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
San Rafael Battery Energy Storage Phase 2	BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
San Rafael Battery Energy Storage System	BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Sual Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Sual, Pangasinan	Pangasinan	I	60.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Subic Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Sitio Agusuhin, Cawag, Subic, Zambales	Zambales	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Tuguegarao Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Libag Norte, Tuguegarao City, Cagayan	Cagayan	II	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Urdaneta Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Urdaneta, Pangasinan	Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to jan CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement

**Notes:**

TBD - To be determined  
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 30 November 2024

**For inquiries, please contact the following:**

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com  
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph