

MINDANAO INDICATIVE POWER PROJECTS
As of 31 December 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
						120.000			
COAL									
San Ramon Power, Inc. Coal-Fired Power Station	Coal	San Ramon Power, Inc. (SRPI)	ZamboEcozone, Brgy. Talisayan, Zamboanga City	Zamboanga del sur	IX	120.000	Dec 2027	Mar 2028	<p>Site planning and development activities continuing for October 2024; continuing clearing of debris and trees in technical area as defined in the plant layout for construction; and repair of perimeter fencing for definition of site boundaries.</p> <p>SDP program: Coordination with ZamboEcozone and Boy Scouts of the Philippines organization for holding of BSP jamboree in the SRPI project site; clearing of site for planned event.</p> <p>Greening program: continuing operation of the SRPI nursery to support the greening program of the company and the tree planting activities of local stakeholders.</p> <p>Review and updating of technical and commercial proposal and EPC contract documents with</p> <p>consideration of alternative plant equipment (ongoing) SRPI Transmission Line survey revalidation (ongoing) SRPI Transmission Line ROW negotiations (ongoing)</p>
						600.000			
NATURAL GAS									
GNPower Kauswagan LNG Combined Cycle Power Plant	Natural Gas	GNPower Ltd.Co.	Barangay Tacub, Kauswagan, Lanao del Norte	Lanao del Norte	X	600.000	Jun 2029	Dec 2029	
						119.000			
GEOTHERMAL									
Amacan Geothermal Project	Geothermal	Energy Development Corporation	Nabunturan, New Bataan, Maco, Mabini, Maragusan (San Mariano), Mawab and Pantukan, Compostella Valley	Davao de Oro	XI	119.000	2030	2030	Secured DOE endorsement to conduct SIS on 02 July 2024
						701.460			
HYDROPOWER									
Bulanog-Batano Hydroelectric Power Project	Hydro	Bukidnon Hydro Energy Corporation	Iligan City, Lanao del Norte	Lanao del Norte	X	32.500	2027	2027	
Agus III Hydroelectric Power Project	Hydro	Maranao Energy Corp.	Pantar, Lanao del Norte & Baloi/Saguiana, Lanao del Sur	Lanao del Norte & Lanao del Sur	X and BARMM	225.000	2028	2028	Ongoing Development activities
Casauman Hydroelectric Power Project	Hydro	Global Sibagat Hydro Power Corp.	Manay, Davao Oriental	Davao Oriental	XI	34.000	2028	2028	Ongoing Development activities
Cateel Hydroelectric Power Project	Hydro	Global Sibagat Hydro Power Corp.	Baganga, Davao Oriental	Davao Oriental	XI	29.000	2028	2028	Ongoing Development activities
Culaman Hydroelectric Power Project	Hydro	Oriental Energy and Power Generation Corporation	Manolo Fortich, Bukidnon	Bukidnon	X	10.000	2028	2028	Ongoing Development activities
Limbatangon Hydroelectric Power Project	Hydro	Turbines Resource & Development Corp.	Cagayan de Oro City, Misamis Occidental	Misamis Occidental	X	9.000	2028	2028	Ongoing Development activities
Maapet 1 Hydroelectric Power Project	Hydro	Universal Hydrotechnologies, Inc.	Magpet, North Cotabato	Cotabato	XII	18.000	2028	2028	Ongoing Development activities
Maapet 2 Hydroelectric Power Project	Hydro	Universal Hydrotechnologies, Inc.	Magpet, North Cotabato	Cotabato	XII	9.500	2028	2028	Ongoing Development activities
Maladugao River (Lower Cascade) Hydroelectric Power Project	Hydro	Bukidnon Maladugao Hydro Power Corp.	Kallangan & Wao, Bukidnon	Bukidnon	X	15.700	2028	2028	Ongoing Development activities
Pulanan River Hydroelectric Power Project	Hydro	Cabanglasan Hydropower Corporation	Valencia, Bukidnon	Bukidnon	X	15.000	2028	2028	Ongoing Pre-construction
San Isidro Hydroelectric Power Project	Hydro	FGEN San Isidro Hydro Power Corporation	Talakag, Bukidnon and Cagayan de Oro City	Bukidnon & Cagayan de Oro	X	39.000	2030	2030	Ongoing Pre-development activities
South Pulangi Hydroelectric Power Project	Hydro	Pulangi Hydro Power Corporation	Darujo, Bukidnon	Bukidnon	X	250.000	2030	2030	Ongoing Development activities
Bacolod Hydroelectric Power Project	Hydro	Bacolod Hydro Power Corporation	Bacolod, Lanao del Norte	Lanao del Norte	X	8.620	2031	2031	Ongoing Pre-development activities
Dimarao Hydroelectric Power Project	Hydro	Pagayawan Power Corporation	Bacolod, Lanao del Norte	Lanao del Norte	X	6.140	2031	2031	Ongoing Pre-development activities
						50.000			
BIOMASS									
50 MW Biomass Power Plant Project	Biomass	Lumino Biomass Power, Inc.	Surigao del Sur	Surigao del Norte	XIII	50.000	Jun 2026	Jun 2026	<p>Secured the approval for Land Use Conversion from the Department of Agrarian Reform; Secured offer of service for the conduct of SIS on December 2023</p> <p>Financial closing is targeted to be finalized by June 2023</p>
						314.895			
SOLAR									
The Ark Solar Power Project	Solar	Claveria Solar Energy Corp.	Tantangan, South Cotabato	Misamis Oriental	X	99.000	Nov 2025	Nov 2025	
Zamboanga del Norte Solar Power Project	Solar	Astronergy Development Dipolog Inc.	La Libertad and Dipotin, Zamboanga del Norte	Zamboanga del Norte	IX	5.100	Jun 2025	Dec 2025	<p>Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 75% completed Procurement of EPC - 60% completed</p>
Banaybanay Davao Oriental Solar Farm	Solar	DY Green Energy Corporation	Municipality of Banaybanay, Province of Davao Oriental	Davao Oriental	XI	49.700	Aug 2025	Sep 2025	
Misamis Solar Power Project	Solar	FDC Green Energy Corp.	Tagloan, Misamis Oriental	Misamis Oriental	X	9.375	Nov 2024	Dec 2025	
1,212-MWp SUKELCO Solar Power Plant	Solar	Sultan Kudarat Electric Cooperative, Inc.	Tacurong City, Sultan Kudarat	Sultan Kudarat	XII	1.000	Oct 2025	Dec 2025	Construction - 85% completed
Sinawal Solar Power Project	Solar	Emerging Energy Resources 2, Inc.	General Santos City	South Cotabato	XIII	150.720	Jun 2028	Sep 2028	
						1072.000			
WIND									
Caraga Wind Power Project Phase 1	Wind	Caraga Wind Energy Corp.	Surigao City, San Francisco, Malimono, Sison, Placer and Mainit, Surigao del Norte	Surigao del Norte	XIII	36.000	Jul 01, 2026	Sep 01, 2026	
Caraga Wind Power Project Phase 2	Wind	Caraga Wind Energy Corp.	Jabonga, Agusan del Norte	Agusan del Norte	XIII	36.000	Jan 02, 2029	Jun 30, 2029	
Mainit Wind Power Project	Wind	First Gen Visayas Energy Inc.	Mainit, Surigao del Norte	Surigao del Norte	XIII	100.000	Oct 01, 2029	Dec 01, 2029	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Lake Mainit Wind Power Project	Wind	UPC Mindanao Wind Power Corp.	Malimono and Mainit, Jabonga, Agusan del Norte and Surigao del Norte	Agusan del Norte & Surigao del Norte	XIII	200.000	Dec 23, 2029	Dec 23, 2029	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Lanao del Norte Wind Power Project	Wind	First Gen Visayas Energy Inc.	Matungao and Balaci, Lanao del Norte	Lanao del Norte	X	100.000	Oct 24, 2029	Feb 24, 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Kauswagan Wind Power Project	Wind	First Gen Visayas Energy Inc.	Kauswagan, Poona Piagapo, and Muna, Lanao del Norte	Lanao del Norte	X	100.000	Apr 05, 2031	Aug 05, 2031	Endorsed by EPIMB to NGCP for the Clearance to undertake SIS on 03 September 2024
Magsaysay-Carmen Wind Power Project	Wind	First Gen Visayas Energy Inc.	Magsaysay, Misamis Oriental and Carmen, Agusan del Norte	Misamis Oriental and Agusan del Norte	X and XIII	100.000	Apr 08, 2031	Aug 08, 2031	
Slay Wind Power Project	Wind	First Gen Visayas Energy Inc.	Slay, Zamboanga Sibugay	Zamboanga Sibugay	IX	100.000	Apr 09, 2031	Aug 09, 2031	
Katipunan Wind Power Project	Wind	First Gen Visayas Energy Inc.	Katipunan and Pres. Manuel A. Roxas, Zamboanga Del Norte	Zamboanga Del Norte	IX	100.000	Apr 19, 2031	Aug 19, 2031	N.A.
Butuan 1 Wind Power Project	Wind	First Gen Visayas Energy Inc.	Butuan City, Agusan del Norte	Agusan del Norte	XIII	100.000	May 24, 2023	Jul 24, 2032	

MINDANAO INDICATIVE POWER PROJECTS

As of 31 December 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Camiguin Onshore Wind Power Project	Wind	Freya Renewables Inc.	Guinsiliban, Sagay, and Mahinog Camiguin	Camiguin	X	100.000	May 13, 2033	Jul 13, 2033	Unforeseen delays in schedule.
ENERGY STORAGE SYSTEM (ESS)						70.000			
Kibawe Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Kibawe, Bukidnon	Bukidnon	X	50.000	TBD	Jul 2027	
Torii Energy Storage System	BESS	Cell Power Energy Corporation	Torii, Davao	Davao del Sur	XI	20.000	TBD	TBD	Utilization of location and decommissioned assets of DLPC for project

Notes:

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 December 2024

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph