

**VISAYAS COMMITTED POWER PROJECTS**  
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
<b>COAL</b>						<b>135,000</b>			
Palm Concepcion Coal-Fired Power Plant Unit II	Coal	Palm Concepcion Power Corp.	Brgy. Nipa, Concepcion, Iloilo	Iloilo	VI	135,000	Jun 2028	Jun 2028	The project was not able to secure long-term contracts due to the unavailability of viable CSP and still viable nature of insurance premiums brought by the ongoing moratorium in coal
<b>OIL-BASED</b>						<b>103,700</b>			
Sulzer Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-Lapu City, Cebu	Cebu	VII	5,500	Completed	Jun 2025	
Caterpillar Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-Lapu City, Cebu	Cebu	VII	2,000	Completed	Jun 2025	The expiry of the previously-approved System Impact Study which needs to be re-run in order to consider into the study the updated settings information of the NGCP grid
Cummins Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-Lapu City, Cebu	Cebu	VII	1,000	Completed	Jun 2025	
Bohol In-Island Diesel Power Plant	Oil	Conal Holdings Corporation	Brgy. Imelda, Ubay, Bohol	Bohol	VII	95,200	Jan 2025	TBD	- NGCP management approved Conal Holdings Corp.'s request for colocation at the Ubay Substation last Aug 13, 2024. - NGCP is now preparing the Letter of Agreement (LOA) for CHC's entry and start of the construction for the interim connection. - Technical meeting with NGCP held in NGCP Ubay Substation last 4 September 2024 and finalized the start of construction of the colocation/interim connection in Bay 4 of NGCP Ubay Substation. - Started co-location work for structure 6 for the 138kV interim connection inside the NGCP Ubay Substation. - 138kV Transmission Line, Plant 138kV Substation and 80 MVA Power Transformer were energized last 9 December 2024. TB
<b>GEOHERMAL</b>						<b>83,645</b>			
Biliran Geothermal Plant Project (Phase 1)	Geothermal	Biliran Geothermal Incorporated	Sitio Pulang Yuta, Brgy. Cabibhan, Cabiran, Biliran	Biliran	VIII	2,000	Dec 2023	Apr 2025	Embedded with BILECO Grid Compliance Test scheduled last 13 - 15 June 2024 GCT result showed 1MW capacity
Mahansadong Geothermal Brine Optimization Power Plant	Geothermal	Energy Development Corporation	Baranay, Tonzonan, Ormoc City, Leyte	Leyte	VIII	28,000	Jun 2025	Sep 2025	BGI requested for re-testing Ongoing project construction at 93.6% completion rate.
Bago Binary Geothermal Power Plant (Formerly Northern Negros Geothermal Project)	Geothermal	Energy Development Corporation	Brgy. Mallun, Bago, Negros Occidental	Negros Occidental	NIR	5,645	Sep 2024	Mar 2026	During the testing and commissioning, the BBGPP encountered technical issues that required stoppage. Assessment are ongoing in preparation for the necessary repairs and replacement of heat exchanger, thus adjusting the COD date to March 2026.
Biliran Geothermal Plant Project (Phase 2)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	Biliran	VIII	6,000	TBD	TBD	PCATC extended until 25 December 2024 pending the completion of Load Rejection Test Installation will commence after completing the commissioning of Phase 1 - 2MW Biliran Power Plant (Still ongoing T&C)
Biliran Geothermal Plant Project (Phase 3)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	Biliran	VIII	42,000	TBD	TBD	The scope of the study for the reworks of BN1, BN4 & BN7 is being finalized and expected to commence by August 2024.
<b>HYDRO</b>						<b>34,130</b>			
Upper Taft Hydroelectric Power Project	Hydro	Iraya Ventures, Inc.	Taft, Eastern Samar	Eastern Samar	VIII	14,160	Dec 2024	Mar 2025	- Ongoing re-testing - Retest of Provisional Certificate of Approval to Connect issued on December 06, 2024 to conduct internal testing. PCATC validity: 07 December 2024 - 07 February 2025
Igbo (Bais) Hydroelectric Power Project	Hydro	Century Peak Energy Corporation	Igbaras, Iloilo	Iloilo	VI	8,100	Oct 2024	Apr 2025	- With SIS Endorsement - Certificate of Confirmation of Commerciality is under FIT System - 100% complete - For installation of SCADA
Bao Hydroelectric Power Project	Hydro	LEYECO V	Kanangga, Leyte	Leyte	VIII	2,000	Mar 2026	Apr 2026	- Embedded Plant - LEYECO V - 61.50% as of December 2024 - Right-of-Way issue (pending expropriation)
Binalbagan 1	Hydro	Almana Power Corporation	Carlaon City, Negros Oriental	Negros Oriental	NIR	5,300	2028	2028	- Certificate of Confirmation of Commerciality is under FIT System - 8.81% as of September 2024
Binahan Hydroelectric Power Project	Hydro	Dumduma Bawo Power Corporation	Jaro, Leyte	Leyte	VIII	4,570	2027	2027	- 18.36% as of September 2024
<b>BIOMASS</b>						<b>44,000</b>			
70-MW Biomass Cogeneration Plant (30-MW Expansion Project)	Biomass	Victorias Milling Company, Inc.	Victorias City, Negros Occidental	Negros Occidental	NIR	30,000	Apr 2025	May 2025	Ongoing WESM Registration of the additional 30-MW capacity; Ongoing construction of 50 MVA substation for the 30-MW capacity. Total accomplishment for the 30-MW construction is 62%.
8 MW Biomass Cogeneration Plant (Expansion Project)	Biomass	Central Azucarera de San Antonio	Passi City, Iloilo	Iloilo	VI	8,000	Apr 2024	2025	- 100% completed construction of the additional 8-MW capacity. - Completed GCT of the 8MW additional capacity on 15 April 2024. - Awaiting issuance of PCATC from NGCP.
3 MW Biomass Cogeneration Power Plant Project (3 MW Phase 1)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	Negros Oriental	NIR	3,000	Oct 2025	TBD	- Operational for own-use of its Phase I (3MW) - 98% completed construction of its interconnection facility. - Under Forced Majure
3 MW Biomass Cogeneration Plant Project (Phase 2: 3MW)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	Negros Oriental	NIR	3,000	Oct 2025	TBD	- 85% project completion of Phase II; construction activities is expected to commence in 2nd quarter 2025. - Under Forced Majure
<b>SOLAR</b>						<b>985,640</b>			
Calatrava Solar Power Project	Solar	Aboltiz Solar Power, Inc.	Calatrava, Negros Occidental	Negros Occidental	NIR	137.48	Dec 2024	Mar 2025	Construction - 100% T&C - 75% WESM Registration - 100% COC Application - 70%  Received PCATC as Gen. on 10 Dec. 2024 Ongoing T&C which started on 11 Dec. 2024
Dagohoy Solar Power Project	Solar	Dagohoy Green Energy Corporation (Transferred from PetroGreen Energy Corporation)	Dagohoy, Bohol	Bohol	VII	20,160	Oct 2024	Mar 2025	Construction - 100% (Site Dev.) - 100% (Solar/Grid Facilities)
Bacolod Solar Power Project	Solar	Negros PH Solar Inc.	Bacolod City, Negros Occidental	Negros Occidental	NIR	130.05	Dec 2024	Aug 2025	T&C - 82% WESM Registration - 100% COC Application - 0% Construction - 8% T&C - 0% WESM Registration - 0% COC Application - 0%
Vista Alegre Solar Power Project	Solar	Amatera Renewable Energy Corporation	Bacolod City, Negros Occidental	Negros Occidental	NIR	50,100	Aug 2025	Oct 2025	WP period: Mar 2023 - Feb 2028 Construction - 63.05% T&C - 0% WESM Registration - 0% COC Application - 0%
1MW SAMELCO II - Paranas SPP	Solar	Samar II Electric Cooperative, Inc.	Paranas, Samar	Samar	VIII	1,050	Apr 2025	Dec 2025	Construction - 90% T&C - 10% WESM Registration - 0% COC Application - 0%  Delayed in project construction due to delay in delivery of materials. Reported challenge in COC application, e.g., preparation of agreement for ERI-94 as one of the requirement of COC application.  WP Period: Feb 2023 - Feb 2028

**VISAYAS COMMITTED POWER PROJECTS**  
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Bacolod Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Tacloban City, Leyte	Leyte	VIII	0.120	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 W/P Period: Dec 2023 - Dec 2028
Cebu Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Pagutan, Tayud, Consolacion, Cebu	Cebu	VII	0.13	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 W/P Period: Dec 2023 - Dec 2028
Kananga-Ormoc Solar Power Project	Solar	Solar Philippines Visayas Corporation	Kananga and Ormoc City, Leyte	Leyte	VIII	300.000	Oct 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-1 W/P Period: Dec 2019 - Dec 2021
San Isidro Solar Power Project	Solar	San Isidro Solar Power Corp.	San Isidro, Leyte	Leyte	VIII	112.00	Jun 2025	Dec 2025	*Phase 1* is removed from the Project Name to avoid confusion in application for P2P/other endorsements. Construction - 56.57% T&C - 0% WESM Registration - 57% COC Application - 0% Phase 1 W/P Period: Dec 2022 - Dec 2027
1MW SAMELCO - Calbayog Solar Power Project	Solar	Samar I Electric Cooperative, Inc.	Carayman, Calbayog, Samar	Samar	VIII	1.050	Jan 2025	Dec 2025	Construction - 95% T&C - 30% WESM Registration - 0% COC Application - 0% Reported challenge in COC application, e.g., preparation of agreement for ER1-94 as one of the requirement of COC application.
San Isidro Solar Power Project	Solar	San Isidro Solar Power Corp.	San Isidro, Leyte	Leyte	VIII	112.00	Dec 2025	Mar 2026	*Phase 2* is removed from the Project Name to avoid confusion in application for P2P/other endorsements. Construction - 56.57% T&C - 0% WESM Registration - 57% COC Application - 0% Phase 2 W/P Period: Dec 2022 - Dec 2027
Ajuy 1 Solar Power Plant Project	Solar	Joy-Nostalg Solaris Incorporated	Brgy. Tipacta, Ajuy Iloilo	Iloilo	VI	14.000	Dec 2025	Nov 2026	Construction - 0% T&C - 0% WESM Registration - 0% GEA-2 With earlier Target COD: Jan 2026 Target COD as per the GEA DCD
Luca Solar Power Project	Solar	Apotaki Eight Inc.	Barangay Luca, Ajuy, Iloilo	Iloilo	VI	40.000	Sep 2026	Dec 2026	Construction - 0% T&C - 0% WESM Registration - 0% GEA-2 With earlier Target COD: Sep 2026 Target COD as per the GEA DCD
Silay 2a Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	Negros Occidental	NIR	30.000	Jul 2026	Dec 2026	Construction - 72% T&C - 0% WESM Registration - 0% GEA-2
Silay 2b Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	Negros Occidental	NIR	20.000	Jul 2026	Dec 2026	Construction - 72% T&C - 0% WESM Registration - 0% GEA-2
Taft Solar Power Project	Solar	Taft Solar Energy Corporation	Taft, Eastern Samar	Samar	VIII	17.500	Apr 2028	Oct 2029	Construction - 75% T&C - 0% WESM Registration - 0% COC Application - 0% With earlier Target COD: Dec 2024 W/P period: Feb 2024 - Jan 2029
<b>WIND</b>						<b>619.560</b>			
Nabas Wind Power Project	Wind	PetroWind Energy Inc.	Nabas and Malay, Aklan	Aklan	VI	13.560	Aug 2025	Oct 2025	Under GEA-1 (Phase 2 -13.2 MW); Covered by valid WESC, COR, and COCCOC. With issued PCATC. Conducted testing and commissioning for the 3 WTGs (i.e., Online 2 WTGs on 04 Apr 2024, and 3rd WTG on 06 Apr 2024). On-going Grid Compliance Test for the first 3 WTG as of 22 October 2024; With an issue on the Resolution of Support from LGU of Malay. Currently acquiring permits for the relocation of the remaining 3 WTGs.
Gemini Wind Power Project	Wind	Gemini Wind Energy Corp.	San Isidro, Northern Samar and Calbayog City, Samar	Northern Samar and Samar	VIII	304.000	Nov 2026	Dec 2026	Under GEA-2 (Offered capacity of 200.000MW); Covered by valid WESC and COR. It can be noted that last 22 August 2024, GWEC applied for a new clearance for SIS but was denied last 30 August 2024 as their capacity is originally 200.000MW but on their application it becomes 304.000MW. GWEC was advised to provide in formal writing if they really intend to amend their capacity. With request for an increase in project capacity from 200.000 MW to 304.000 MW, dated 25 Sep 2024 GWEC submitted document, the request for capacity amendment from 200.000MW to 304.000MW is acceptable and has been reflected in the database. Also, based on GWEC's August 2024 - Monthly report their target testing and commissioning date becomes November 2026 from October 2026.
Bago Wind Power Project	Wind	FirstMapower International Corporation	Bago City, Negros Occidental	Negros Occidental	NIR	150.000	Oct 2026	Dec 2026	Under GEA-2 (Offered capacity of 150.000MW); Covered by valid WESC and COR.
Iloilo CW 1 Wind Power Project	Wind	Citicore Wind Energy Corporation	Massin, Almodian, Leon, San Miguel, Otton, and Tigbauan, Iloilo	Iloilo	VI	152.000	Nov 2026	Dec 2026	Under GEA-2 (Offered capacity of 152.000MW); Covered by valid WESC and COR.
<b>ENERGY STORAGE SYSTEM (ESS)</b>						<b>310.000</b>			
Tabango Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Tabango, Leyte	Leyte	VIII	20.000	Mar 2024	Jun 2025	Delays due to COVID-19 pandemic. Contingent to the retesting of bid bulletin for the second round of the Competitive Selection Process by NGCP/For Reserve Market.
Tongonan Energy Storage System	BESS	Energy Development Corporation	Brgy. Lim-ao, Kananga, Leyte	Leyte	VIII	30.000	Dec 2024	Dec 2025	Equipment delivery and installation delays, which have now been hurdled. Ongoing delays with the rehabilitation of the existing Tongonan Gas Insulated Switchgear.
Southern Negros Energy Storage System	BESS	Energy Development Corporation	Brgy. Puhagan, Valencia, Negros Oriental	Negros Oriental	NIR	30.000	Dec 2024	Dec 2025	Equipment delivery and installation delays, which have now been hurdled.

**VISAYAS COMMITTED POWER PROJECTS**  
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Northern Negros Energy Storage System	BESS	Energy Development Corporation	Brgy. Mailum, Bago, Negros Occidental	Negros Occidental	NIR	30,000	Feb 2026	Feb 2026	
Dingle Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Dingle, Iloilo	Iloilo	VI	20,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission). On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Samboan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Samboan, Cebu	Cebu	VII	20,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission). On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Compostela Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Compostela, Cebu	Cebu	VII	20,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission). On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Nabas Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Nabas, Antique	Antique	VI	20,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission). On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Calbayog Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Carayman, Calbayog, Samar	Samar	VIII	20,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission). On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Tabango Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Tabango, Leyte	Leyte	VIII	20,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission). On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Toledo Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Toledo City, Cebu	Cebu	VII	20,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission). On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
San Carlos Battery Energy Storage System	BESS	SMGP BESS Power Inc.	San Carlos City, Negros Occidental	Negros Occidental	NIR	20,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission). On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Mactan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mactan, Cebu	Cebu	VII	20,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission). On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.
Ubay Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Ubay, Bohol	Bohol	VII	20,000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission). On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement.

**Notes:**  
TBD - To be determined  
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 January 2025

**For inquiries, please contact the following:**  
DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com  
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph