

MINDANAO COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL						270.000			
Misamis Oriental 2 x 135 MW Circulating Fluidized Bed Coal Fired Thermal Power Plant	Coal	FDC Misamis Power Corporation (Formerly: FDC Utilities Inc.)	PHIVIDECON Industrial Estate, Villanueva, Misamis Oriental	Misamis Oriental	X	270.000	Dec 2026	Mar 2027	Phase 1 TCOD: 1Q of 2027 Phase 2: TCOD: TBD FDC Misamis have already secured all the necessary permits and financing for the said project and no major issues or concerns encountered as of the moment
OIL-BASED						56.000			
Sangali Diesel Power Plant Phase 1	Oil	San Miguel Consolidated Power Corporation	Brgy. Sangali, Zamboanga City	Zamboanga del Sur	IX	28.000	Aug 2025	Oct 2025	The 1 x 28MW TM2500 Gas Turbine Generator for Phase 2 has been recommended by GE last Sept. 26, 2023, to undergo
Sangali Diesel Power Plant Phase 2	Oil	San Miguel Consolidated Power Corporation	Brgy. Sangali, Zamboanga City	Zamboanga del Sur	IX	28.000	Oct 2025	Dec 2025	Turbine Engine repair in their shop (Italy) to replace the bearings, some components and other affected parts due to the
GEO THERMAL						0.000			
HYDROPOWER						79.884			
Apo Agua Hydroelectric Power Project	Hydro	Apo Agua Infraestructura, Inc.	Davao City, Davao del Sur	Davao del Sur	XI	2.424	Aug 2025	Sep 2025	- Construction already completed. - for acquisition of remaining permits
Bubunawan Hydroelectric Power Project	Hydro	FGen Bubunawan Hydro Corporation	Baungon, Bukidnon	Bukidnon	X	32.000	2028	2028	- Certificate of Confirmation of Commerciality is under FIT System ongoing access road
Clarín Hydroelectric Power Project	Hydro	Philnew Hydro Power Corporation	Clarín, Misamis Occidental	Misamis Occidental	X	6.900	Oct 2025	Nov 2025	- Under GE1 - Target Delivery Date based on GE1 is November 2025 - 12.35% as of December 2023
Gakaon Hydroelectric Power Project	Hydro	Impasugong Energy Corporation	Impasugong, Bukidnon	Bukidnon	X	2.230	Oct 2025	Dec 2025	- Pending approval of DBP Loan - No construction activities - 16% Complete (stop construction) - Embedded Plant - BU/SECO
Maladugao River (Upper Cascade) Hydroelectric Power Project	Hydro	Investco BHPI Inc.	Kallangan & Wao, Bukidnon	Bukidnon	X	8.400	Apr 2025	Jun 2025	- With SIS Endorsement - 71.36% as of November 2024
Malitbog Hydroelectric Power Project	Hydro	Philnewriver Power Corporation	Malitbog, Bukidnon	Bukidnon	X	3.700	Sep 2025	Nov 2025	- Under Green Energy Auction (GEA) 1 - Target Delivery Date based on GE1 is November 2025 - 34.5% as of November 2024 PPC already secured the following permits/endorsements: - LGU endorsements - ECC - Tree cutting permit - Conditional Water Permit - Certification Precondition Ongoing permitting activities and studies include the following: - Acquisition of permanent water permit - Re-run of System Impact Study and Facility Study - Acquisition of Flag EME already delivered. Target Delivery Date under GE1 - November 2025
Mangima Hydroelectric Power Project	Hydro	Mangima Hydro Power Corporation	Manolo Fortich, Bukidnon	Bukidnon	X	12.000	Jul 2025	Sep 2025	- Certificate of Confirmation of Commerciality is under FIT System - 73.7% as of October 2024
Mat-i 1 Hydroelectric Power Project	Hydro	Philnew Hydro Power Corporation	Claveria, Cagayan de Oro	Misamis Oriental	X	4.850	Oct 2025	Nov 2025	- Under Green Energy Auction (GEA) 1 - Target Delivery Date based on GE1 is November 2025 - 5.515% as of October 2024 PHPC already secured the following permits/endorsements and Studies: - LGU endorsements - ECC - Tree cutting permit - Certification Precondition - Distribution Impact Study - Distribution Asset Study Ongoing permitting activities include the following: - Acquisition of Permanent Water Permit - Acquisition of Flag
Silo-o Hydroelectric Power Project	Hydro	Philnewriver Power Corporation	Malitbog, Bukidnon	Bukidnon	X	3.700	Sep 2025	Nov 2025	- Under Green Energy Auction (GEA) 1 - Target Delivery Date based on GE1 is November 2025 - 35.02% as of November 2024 PPC already secured the following permits/endorsements: - LGU endorsements - ECC - Tree cutting permit - Permanent Water Permit - Certification Precondition Ongoing permitting activities and studies include the following: - Re-run of System Impact Study and Facility Study - Acquisition of Flag EME already delivered. Target Delivery Date under GE1 - November 2025
Titunod Hydroelectric Power Project	Hydro	Euro Hydro Power (Asia) Holdings, Inc.	Kolambogan, Lanao del Norte	Lanao del Norte	X	3.600	Mar 2025	May 2025	- Certificate of Confirmation of Commerciality is under FIT System - 48.36% as of May 2024
BIOMASS						0.000			
SOLAR						168.180			
General Santos Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	General Santos City, South Cotabato	South Cotabato	XII	120.000	Sep 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 0% GEA-1

MINDANAO COMMITTED POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Butuan City 1 Solar Power Project	Solar	Enfinity Philippine Renewable Resources Third Inc.	Butuan City, Agusan del Norte	Agusan del Norte	XIII	8.000	Oct 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 0% GEA-2
Tantangan Solar Power Project	Solar	Apolaki Seven Inc.	Barangay Magon, Tantangan, South Cotabato	South Cotabato	XII	40.000	Oct 2026	Dec 2026	Construction - 0% T&C - 0% WESM Registration - 0% GEA-2
Cagayan De Oro Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Cor. Malasag Road Zone 9, Cugman, Cagayan De Oro City	Misamis Oriental	X	0.110	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Butuan Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Butuan Premier Warehouse, Km. 4 Baan, Butuan City	Agusan del Norte	XIII	0.070	Nov 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
ENERGY STORAGE SYSTEM (ESS)						248.000			
Pitogo Battery Energy Storage System	BESS	Fort Pilar Energy, Inc.	Sitio Pitogo, Brgy. Sirunuc, Zamboanga City	Zamboanga del Sur	IX	60.000	Jan 2025	Apr 2025	Encountered project delays due to the implementation of community quarantine in the Philippines because of the pandemic
Sangali Battery Energy Storage System	BESS	Fort Pilar Energy, Inc.	Sitio Malasugat, Brgy. Sangali, Zamboanga City	Zamboanga del Sur	IX	20.000	Dec 2023	Mar 2025	Encountered project delays due to the implementation of community quarantine in the Philippines because of the pandemic
Aurora Battery Energy Storage System	BESS	Fort Pilar Energy, Inc.	Brgy. Cabilinan, Aurora, Zamboanga del Sur	Zamboanga del Sur	IX	20.000	Jan 2025	Apr 2025	Encountered project delays due to the implementation of community quarantine in the Philippines because of the pandemic
Tagum Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Tagum, Davao del Norte	Davao del Norte	XI	20.000	Jul 2024	Jun 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of the Competitive Selection Process by NGCP/F for Reserve Market
Nasipit Hybrid Energy Storage System	BESS	Therma Marine Inc.	Lawis, Sta. Ana, Nasipit, Agusan del Norte	Agusan del Norte	XIII	48.000	Mar 2026	Jun 2026	
Tagoloan Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Tagoloan, Misamis Oriental	Misamis Oriental	X	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Placer Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Placer, Surigao del Norte	Surigao del Norte	XIII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Maramag Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Maramag, Bukidnon	Bukidnon	X	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
General Santos Battery Energy Storage System	BESS	SMGP BESS Power Inc.	General Santos, South Cotabato	South Cotabato	XII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement

Notes:
TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 January 2025

For inquiries, please contact the following:
DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph