

MINDANAO INDICATIVE POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL						120.000			
San Ramon Power, Inc. Coal-Fired Power Station	Coal	San Ramon Power, Inc. (SRPI)	ZamboEcozone, Brgy. Talisayan, Zamboanga City	Zamboanga del sur	IX	120.000	Dec 2027	Mar 2028	Zamboanga City siege in September 2013; Travel advisory for foreign EPC companies against travel to Zamboanga City 2013 onwards; Enhancement program for main off-taker, Zamboanga City Electric Cooperative, Inc. Covid 19 lockdown in 2020 - 2021; zero covid policy in China in 2022-2023. Updating of EPC specifications and proposals. Updating and reconfirmation of offtake arrangements. Site planning and development activities continuing for October 2024: continuing clearing of debris and trees in technical area as defined in the plant layout for construction; and repair of perimeter fencing for definition of site boundaries. SDP program: Coordination with ZamboEcozone and Boy Scouts of the Philippines organization for holding of BSP jamboree in the SRPI project site; clearing of site for planned event.
NATURAL GAS						600.000			
GNPower Kauswagan LNG Combined Cycle Power Plant	Natural Gas	GNPower Ltd.Co.	Barangay Tacub, Kauswagan, Lanao del Norte	Lanao del Norte	X	600.000	Jun 2029	Dec 2029	
GEOTHERMAL						119.000			
Amacan Geothermal Project	Geothermal	Energy Development Corporation	Nabunturan, New Bataan, Maco, Mabini, Maragusan (San Mariano), Mawab and Pantukan, Compostella Valley	Davao de Oro	XI	119.000	2030	2030	Secured DOE endorsement to conduct SIS on 02 July 2024
HYDROPOWER						701.460			
Agus III Hydroelectric Power Project	Hydro	Maranao Energy Corp.	Pantar, Lanao del Norte & Balo/Saguaira, Lanao del Sur	Lanao del Norte & Lanao del Sur	X and BARMM	225.000	2028	2028	Ongoing Development activities
Bulnago-Batana Hydroelectric Power Project	Hydro	Bukidnon Hydro Energy Corporation	Iigan City, Lanao del Norte	Lanao del Norte	X	32.500	2028	2028	Ongoing Development activities
Casauman Hydroelectric Power Project	Hydro	Global Sibagaat Hydro Power Corp.	Manay, Davao Oriental	Davao Oriental	XI	34.000	2028	2028	Ongoing Development activities
Cateel Hydroelectric Power Project	Hydro	Global Sibagaat Hydro Power Corp.	Baqanga, Davao Oriental	Davao Oriental	XI	29.000	2028	2028	Ongoing Development activities
Culaman Hydroelectric Power Project	Hydro	Oriental Energy and Power Generation Corporation	Manolo Fortich, Bukidnon	Bukidnon	X	10.000	2028	2028	Ongoing Development activities
Limbatanon Hydroelectric Power Project	Hydro	Turbines Resource & Development Corp.	Cagayan de Oro City, Misamis Occidental	Misamis Occidental	X	9.000	2028	2028	Ongoing Development activities
Magsapit 1 Hydroelectric Power Project	Hydro	Universal Hydrotechnologies, Inc.	Magsapit, North Cotabato	Cotabato	XII	18.000	2028	2028	Ongoing Development activities
Magsapit 2 Hydroelectric Power Project	Hydro	Universal Hydrotechnologies, Inc.	Magsapit, North Cotabato	Cotabato	XII	9.500	2028	2028	Ongoing Development activities
Maladugao River (Lower Cascade) Hydroelectric Power Project	Hydro	Bukidnon Maladugao Hydro Power Corp.	Kallangan & Wao, Bukidnon	Bukidnon	X	15.700	2028	2028	Ongoing Development activities
Pulangi River Hydroelectric Power Project	Hydro	Cabanlasan Hydropower Corporation	Valencia, Bukidnon	Bukidnon	X	15.000	2028	2028	Ongoing Pre-construction
San Isidro Hydroelectric Power Project	Hydro	FGEN San Isidro Hydro Power Corporation	Talaka, Bukidnon and Cagayan de Oro City	Bukidnon & Cagayan de Oro	X	39.000	2030	2030	Ongoing Pre-development activities
South Pulangi Hydroelectric Power Project	Hydro	Pulangi Hydro Power Corporation	Damulog, Bukidnon	Bukidnon	X	250.000	2030	2030	Ongoing Development activities
Bascolod Hydroelectric Power Project	Hydro	Bascolod Hydro Power Corporation	Bascolod, Lanao del Norte	Lanao del Norte	X	8.620	2031	2031	Ongoing Pre-development activities
Dimarao Hydroelectric Power Project	Hydro	Pasayawan Power Corporation	Bascolod, Lanao del Norte	Lanao del Norte	X	6.140	2031	2031	Ongoing Pre-development activities
BIOMASS						50.000			
50 MW Biomass Power Plant Project	Biomass	Lumino Biomass Power, Inc.	Surigao del Sur	Surigao del Norte	XIII	50.000	Jun 2026	Jun 2026	Secured the approval for Land Use Conversion from the Department of Agrarian Reform; Secured offer of service for the conduct of SIS on December 2023 Financial closing is targeted to be finalized by June 2023
SOLAR						354.895			
Banaybanay Davao Oriental Solar Farm	Solar	DY Green Energy Corporation	Municipality of Banaybanay, Province of Davao Oriental	Davao Oriental	XI	49.700	Aug 2025	Sep 2025	
The Ark Solar Power Project	Solar	Claveria Solar Energy Corp.	Tantangan, South Cotabato	Misamis Oriental	X	99.000	Nov 2025	Nov 2025	
1.212 MW in SUKEL CO. Solar Power Plant	Solar	Sultan Kudarat Electric Cooperative, Inc.	Tacurong City, Sultan Kudarat	Sultan Kudarat	XII	1.033	Oct 2025	Dec 2025	Construction - 85% completed
Misamis Solar Power Project	Solar	EDC Green Energy Corp.	Tapocon, Misamis Oriental	Misamis Oriental	X	9.375	Nov 2024	Dec 2025	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 75% completed Procurement of EPC - 60% completed Remaining Non-OEA Capacity
Zamboanga del Norte Solar Power Project	Solar	Astronomy Development Dipolog Inc.	La Libertad and Dapitan, Zamboanga del Norte	Zamboanga del Norte	IX	5.100	Jun 2025	Dec 2025	
Tantangan Solar Power Project	Solar	Apdaki Seven Inc.	Tantangan, South Cotabato	South Cotabato	X	40.000	Oct 2026	Dec 2026	
Sinawal Solar Power Project	Solar	Emerino Energy Resources 2, Inc.	General Santos City	South Cotabato	XIII	150.720	Jun 2028	Sep 2028	
WIND						1072.000			
Caraga Wind Power Project Phase 1	Wind	Caraga Wind Energy Corp.	Surigao City, San Francisco, Malimono, Sison, Placer and Mainit, Surigao del Norte	Surigao del Norte	XIII	36.000	Jul 2026	Sep 2026	(blank)
Caraga Wind Power Project Phase 2	Wind	Caraga Wind Energy Corp.	Jabonga, Agusan del Norte	Agusan del Norte	XIII	36.000	Jan 2029	Jun 2029	(blank)
Mainit Wind Power Project	Wind	First Gen Visayas Energy Inc.	Mainit, Surigao del Norte	Surigao del Norte	XIII	100.000	Oct 2029	Dec 2029	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024
Lake Mainit Wind Power Project	Wind	UPC Mindanao Wind Power Corp.	Malimono and Mainit, Jabonga, Agusan del Norte and Surigao del Norte	Agusan del Norte & Surigao del Norte	XIII	200.000	Dec 2029	Dec 2029	(blank)

MINDANAO INDICATIVE POWER PROJECTS
As of 31 January 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Lanao del Norte Wind Power Project	Wind	First Gen Visayas Energy Inc.	Matungao and Balaoi, Lanao del Norte	Lanao del Norte	X	100.000	Oct 2029	Feb 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024
Kauswagan Wind Power Project	Wind	First Gen Visayas Energy Inc.	Kauswagan, Poona Piagapo, and Munaí, Lanao del Norte	Lanao del Norte	X	100.000	Apr 2031	Aug 2031	- Endorsed by EPIMB to NGCP for the Clearance to undertake SIS on 03 September 2024
Magsaysay-Carmen Wind Power Project	Wind	First Gen Visayas Energy Inc.	Magsaysay, Misamis Oriental and Carmen, Agusan del Norte	Misamis Oriental and Agusan del Norte	X and XIII	100.000	Apr 2031	Aug 2031	(blank)
Siyay Wind Power Project	Wind	First Gen Visayas Energy Inc.	Siyay, Zamboanga Sibugay	Zamboanga Sibugay	IX	100.000	Apr 2031	Aug 2031	(blank)
Kalipunan Wind Power Project	Wind	First Gen Visayas Energy Inc.	Kalipunan and Pres. Manuel A. Roxas, Zamboanga Del Norte	Zamboanga Del Norte	IX	100.000	Apr 2031	Aug 2031	N.A.
Bulusan II Wind Power Project	Wind	First Gen Visayas Energy Inc.	Bulusan City, Agusan del Norte	Agusan del Norte	XIII	100.000	May 2023	Jul 2032	(blank)
Camiguin Onshore Wind Power Project	Wind	Freya Renewables Inc.	Guinsiliban, Sasay, and Mahinog Camiguin	Camiguin	X	100.000	May 2033	Jul 2033	Unforeseen delays in schedule.
ENERGY STORAGE SYSTEM (ESS)						70.000			
Kibawe Energy Storage Project	BESS	Helios Energy Storage Corp. (Former Helios Solar Energy Corp.)	Kibawe, Bukidnon	Bukidnon	X	50.000	TBD	Jul 2027	
Toril Energy Storage System	BESS	Cell Power Energy Corporation	Toril, Davao	Davao del Sur	XI	20.000	TBD	TBD	Utilization of location and decommissioned assets of DLPC for project

Notes:

TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 January 2025

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph