

## HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of December 31, 2015

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)	
CAR	Benguet	Kabayan	<b>Natalang B Hydroelectric Power Project</b>	Aboitiz Power Corporation	<b>2009-10-034</b>	38	<b>6/11/2015</b>	Pre-construction ___% Construction 0% Interconnection 0%					
		Kapangan & Kibungan	<b>Kapangan Hydroelectric Power Project</b>	Cordillera Hydro Electric Power Corporation	<b>2013-10-325</b>	60	<b>2/13/2014</b>	Pre-construction ___% Construction ___% Interconnection ___%	<b>Groundbreaking held on February 9, 2015</b>				
		Sabangan	<b>Sabangan Hydroelectric Power Project</b>	Hedcor Sabangan, Inc.	<b>2012-04-201</b>	14	<b>8/28/2013</b>	Pre-construction 100% Construction 100% Interconnection 100%	<b>• On Commercial Operation • Issued Certificate of Endorsement (COE) under FIT on July 21, 2015.</b>	6/2/2015	6/2/2015	14.0	
		Tabaan Sur, Tuba	<b>Abdao Hydroelectric Power Project</b>	AV Garcia Power Systems Corp.	<b>2009-10-026</b>	2	<b>9/25/2014</b>	Pre-construction ___% Construction 0% Interconnection 0%					
		Tuba	<b>Irisan 1 Hydroelectric Power Plant</b>	HEDCOR, Inc.	<b>2012-09-224</b>	3.8	<b>1/31/2014</b>	Pre-construction 100% Construction 100% Interconnection 100%	<b>• On Commercial Operation • Issued Certificate of Endorsement (COE) under FIT on June 16, 2014.</b>		4/30/2012	3.80	
		Ifugao	Lagawe	<b>Ibulao Hydroelectric Power Project</b>	Hydrocore, Inc.	<b>2010-03-135</b>	4.5	<b>6/26/2013</b>	Pre-construction ___% Construction 0% Interconnection 0%				
			Tinoc	<b>Tinoc 1 Hydroelectric Power Project</b>	Quadriver Energy Corporation	<b>2010-03-143</b>	4.1	<b>8/9/2013</b>	Pre-construction ___% Construction 0% Interconnection 0%				
				<b>Tinoc 2 Hydroelectric Power Project</b>	Quadriver Energy Corporation	<b>2010-03-144</b>	11	<b>1/6/2014</b>	Pre-construction ___% Construction 0% Interconnection 0%				
				<b>Tinoc 3 Hydroelectric Power Project</b>	Quadriver Energy Corporation	<b>2010-03-145</b>	8	<b>1/6/2014</b>	Pre-construction ___% Construction 0% Interconnection 0%				
				<b>Tinoc 4 Hydroelectric Power Project</b>	Philnew Hydro Power Corp	<b>2010-03-146</b>	5	<b>8/9/2013</b>	Pre-construction ___% Construction 0% Interconnection 0%				
				<b>Tinoc 5 Hydroelectric Power Project (Lower Luhong)</b>	Philnewriver Power Corp.	<b>2011-12-163</b>	6.9	<b>12/5/2014</b>	Pre-construction ___% Construction 0% Interconnection 0%				
				<b>Tinoc 6 Hydroelectric Power Project (Wangwang)</b>	Philnewriver Power Corp.	<b>2011-12-164</b>	8	<b>12/19/2014</b>	Pre-construction ___% Construction 0% Interconnection 0%				
		Kalinga	Balbalan	<b>Biyao Hydroelectric Power Project</b>	Biyao Hydro Power Corporation	<b>2014-03-408</b>	0.8	<b>8/1/2014</b>	Pre-construction ___% Construction 0% Interconnection 0%				

## HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of December 31, 2015

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
I	Ilocos Sur	Alilem	<b>Alilem Hydroelectric Power Project</b>	Philnewriver Power Corp.	<b>2011-12-154</b>	16.2	<b>12/2/2014</b>	Pre-construction___% Construction 0% Interconnection 0%				
		Quirino	<b>Quirino Hydroelectric Power Project</b>	Philnewriver Power Corp.	<b>2011-12-161</b>	11.5	<b>9/7/2015</b>	Pre-construction___% Construction 0% Interconnection 0%				
		Sugpon	<b>Danac Hydroelectric Power Project</b>	Philnewriver Power Corp.	<b>2011-12-155</b>	13.2	<b>6/29/2015</b>	Pre-construction___% Construction 0% Interconnection 0%				
II	Cagayan	Peñablanca	<b>Pinacanauan River Hydroelectric Power Project</b>	Sunwest Water & Electric Company, Inc.	<b>2010-02-101</b>	6	<b>9/17/2013</b>	Pre-construction___% Construction 0% Interconnection 0%				
	Isabela	Dinapigue	<b>Ilaguen 2 Hydroelectric Power Project</b>	Isabela Power Corporation	<b>2013-08-272</b>	14	<b>5/22/2015</b>	Pre-construction___% Construction 0% Interconnection 0%				
		Tumauini	<b>Tumauini Hydroelectric Power Project (Lower Cascade)</b>	Quadriver Energy Corporation	<b>2010-03-148</b>	7.8	<b>10/15/2014</b>	Pre-construction___% Construction 0% Interconnection 0%				
			<b>Tumauini Hydroelectric Power Project (Upper Cascade)</b>	Philnew Hydro Power Corp	<b>2010-03-147</b>	14	<b>10/15/2014</b>	Pre-construction___% Construction 0% Interconnection 0%				
	Nueva Vizcaya	Ambaguio	<b>Matuno 1 Hydroelectric Power Project</b>	Smith Bell Mini-Hydro Corp.	<b>2012-10-230</b>	7.4	<b>12/29/2015</b>	Pre-construction___% Construction 0% Interconnection 0%				
		Bambang	<b>Matuno 2 Hydroelectric Power Project</b>	Smith Bell Mini-Hydro Corp.	<b>2012-10-231</b>	7.9	<b>12/29/2015</b>	Pre-construction___% Construction 0% Interconnection 0%				
			<b>Matuno Hydroelectric Power Project</b>	Epower Technologies Corp.	<b>2010-03-133</b>	8	<b>6/24/2015</b>	Pre-construction___% Construction 0% Interconnection 0%				
		Solano	<b>Commonal-Uddiawan Hydroelectric Power Plant</b>	Smith Bell Mini-Hydro Corp.	<b>2010-02-060</b>	1.8	<b>4/24/2014</b>	Pre-construction 100% Construction 100% Interconnection 100%	<ul style="list-style-type: none"> <li>On Commercial Operation</li> <li>Issued Certificate of Endorsement (COE) under FIT on August 04, 2014.</li> </ul>	12/26/2010	1.80	
III	Nueva Ecija	Gabalдон	<b>Dupinga Hydroelectric Power Project</b>	Constellation Energy Corporation	<b>2010-02-074</b>	3.4	<b>6/26/2013</b>	Pre-construction___% Construction 0% Interconnection 0%				
IV-A	Quezon	Mauban	<b>(Laguio) Laginbayan Malaki 2 Hydroelectric Power Project</b>	Enervantage Supplier's Co., Inc.	<b>2014-03-414</b>	3.1	<b>10/9/2015</b>	Pre-construction___% Construction___% Interconnection___%				

## HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of December 31, 2015

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)	
IV-A	Quezon	Real	Lalawinan Hydroelectric Power Project	Repower Energy Development Corporation	2014-02-394	3	12/29/2015	Pre-construction___% Construction 0% Interconnection 0%					
	Rizal	(blank)	Laguio (Laginbayan) Malaki 1 Hydroelectric Power Project	Enervantage Supplier's Co., Inc.	2014-12-538	1.6	10/9/2015	Pre-construction___% Construction___% Interconnection__%					
	Laguna	Majayjay	Majayjay Hydroelectric Power Project	Majayjay Hydropower Company, Inc.	2014-04-437	2.2	10/10/2014	Pre-construction___% Construction 0% Interconnection 0%	Groundbreaking held on November 18, 2015				
V	Camarines Sur	Buhi	Barit (Irrigation Discharge) Hydroelectric Power Project	NASCENT Technologies Corp.	2010-02-059	0.4	9/12/2014	Pre-construction___% Construction 0% Interconnection 0%					
VI	Aklan	Libacao	Main Aklan River Hydroelectric Power Project	Sunwest Water & Electric Company, Inc.	2010-02-099	15	9/19/2013	Pre-construction___% Construction 0% Interconnection 0%					
	Antique	Bugasong	Villasiga Hydroelectric Power Project	Sunwest Water & Electric Company, Inc. 2	2010-02-086	8	10/10/2014	Pre-construction100% Construction & Interconnection 99.07%					
			San Remegio	Maninila (Lower Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-016	4.5	10/2/2013	Pre-construction___% Construction 0% Interconnection 0%				
				Maninila (Upper Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-017	3.1	10/2/2013	Pre-construction___% Construction 0% Interconnection 0%				
				Sibalom (Upper Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-023	4.2	10/2/2013	Pre-construction___% Construction 0% Interconnection 0%				
				Sibalom (Middle Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-024	4	10/2/2013	Pre-construction___% Construction 0% Interconnection 0%				
				Sibalom (Lower Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-025	4	10/2/2013	Pre-construction___% Construction 0% Interconnection 0%				
			Sebaste	Caro-an Hydroelectric Power Project	Antique Electric Cooperative, Inc.	2010-02-075	1	9/30/2015	Pre-construction___% Construction 0% Interconnection 0%				
				Ipayo Hydroelectric Power Project	Antique Electric Cooperative, Inc.	2010-02-076	0.84	10/2/2015	Pre-construction___% Construction___% Interconnection__%				
			Iloilo	Igbulo (Bais) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-015	5.1	6/26/2013	Pre-construction 67.85% Construction 16.9% Interconnection___%				
	Negros Occidental	Kabankalan	Hilabangan (Upper Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-011	4.8	8/28/2013	Pre-construction___% Construction 0% Interconnection 0%					

## HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of December 31, 2015

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
VI	Negros Occidental	Kabankalan	Hilabangan (Lower Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-012	3	8/28/2013	Pre-construction___% Construction 0% Interconnection 0%				
		Silay	Malugo Hydroelectric Power Project	Vivant-Malogo Hydropower, Inc.	2010-02-069	6	10/15/2014	Pre-construction___% Construction 0% Interconnection 0%				
VII	Bohol	Loboc	Loboc Hydroelectric Power Plant	Sta. Clara Power Corporation	2015-04-565	1.2	6/3/2013	Pre-construction___% Construction 0% Interconnection 0%				
	Negros Oriental	Amlan	Amlan (Plant A) Hydroelectric Power Project	Natural Power Sources Intergration,Inc.	2010-02-128	3.2	9/25/2014	Pre-construction___% Construction 0% Interconnection 0%				
			Amlan (Plant B) Hydroelectric Power Project	Natural Power Sources Intergration,Inc.	2010-02-129	1.5	7/11/2014	Pre-construction___% Construction 0% Interconnection 0%				
			Amlan (Plant C) Hydroelectric Power Project	Natural Power Sources Intergration,Inc.	2010-02-130	0.8	9/25/2014	Pre-construction___% Construction 0% Interconnection 0%				
IX	Zamboanga del Sur	Zamboanga City	Pasonanca Hydroelectric Power Project	PhilCarbon Inc.	2010-02-066	0.05	1/9/2014	Pre-construction___% Construction 0% Interconnection 0%				
X	Bukidnon	Baungon	Tumalaong Hydroelectric Power Project	First Gen Mindanao Hydro Power Corp.	2009-10-007	9	7/2/2013	Pre-construction 45% Construction 0% Interconnection 0%				
		Baungon and Libona	Bubunawan Hydroelectric Power Project	FGEN Bubunawan Hydro Corporation	2009-10-003	23	7/2/2013	Pre-construction 95% Construction 2% Interconnection 0%				
	Impasugong and Sumilao	Tagoloan Hydroelectric Power Project	FGEN Tagoloan Hydro Corporation	2009-10-006	39	7/2/2013	Pre-construction___% Construction 0% Interconnection 0%					
	Kalilangan & Wao	Maladugao River (Lower Cascade) Hydroelectric Power Project	Bukidnon Maladugao Hydro Power Corporation	2014-03-415	10	4/14/2015	Pre-construction___% Construction 0% Interconnection 0%					
	Malitbog	Malitbog Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-157	3.4	9/7/2015	Pre-construction___% Construction 0% Interconnection 0%					
				Silo-o Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-162	3.29	6/5/2015	Pre-construction___% Construction 0% Interconnection 0%			
		Manolo	Culaman Hydroelectric Power Project	Oriental Energy and Power Generation Corporation	2010-02-061	10	6/3/2013	Pre-construction___% Construction 0% Interconnection 0%				

## HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of December 31, 2015

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
X	Bukidnon	Manolo Fortich	<b>Mangima Hydroelectric Power Project</b>	Philnewriver Power Corp.	<b>2011-12-158</b>	10	<b>9/3/2014</b>	Pre-construction ___% Construction 0% Interconnection 0%				
		Santiago	<b>Manolo Fortich 1 Hydroelectric Power Project</b>	Hedcor Bukidnon, Inc.	<b>2013-11-326</b>	43.4	<b>10/10/2014</b>	Pre-construction ___% Construction ___% Interconnection ___%	<b>Groundbreaking held on April 22, 2015</b>			
			<b>Manolo Fortich 2 Hydroelectric Power Project</b>	Hedcor Bukidnon, Inc.	<b>2013-11-327</b>	25.4	<b>10/10/2014</b>	Pre-construction ___% Construction ___% Interconnection ___%	<b>Groundbreaking held on April 22, 2015</b>			
		Valencia	<b>Manupali Hydroelectric Power Project</b>	Matic Hydropower Corporation	<b>2010-03-141</b>	9	<b>9/7/2015</b>	Pre-construction ___% Construction 0% Interconnection 0%				
		(blank)	<b>Pulanai River Hydroelectric Power Project</b>	Repower Energy Development Corporation	<b>2014-02-396</b>	10.6	<b>12/29/2015</b>	Pre-construction ___% Construction 0% Interconnection 0%				
	Cagayan de Oro	Claveria	<b>Mat-i 1 Hydroelectric Power Project</b>	Philnew Hydro Power Corp	<b>2010-03-142</b>	4.85	<b>4/9/2014</b>	Pre-construction ___% Construction 0% Interconnection 0%				
	Misamis Occidental	Clarin	<b>Clarin Hydroelectric Power Project</b>	Philnew Hydro Power Corp	<b>2010-03-139</b>	6.2	<b>4/9/2014</b>	Pre-construction ___% Construction 0% Interconnection 0%				
	Misamis Oriental	Cagayan de Oro City	<b>Limbatangon Hydroelectric Power Project</b>	Turbines Resource & Development Corp.	<b>2011-12-153</b>	9	<b>7/12/2013</b>	Pre-construction ___% Construction 0% Interconnection 0%				
			<b>Mat-i 2 Hydroelectric Power Project</b>	Philnewriver Power Corp.	<b>2011-12-159</b>	1.6	<b>9/3/2014</b>	Pre-construction ___% Construction 0% Interconnection 0%				
			<b>Mat-i 3 Hydroelectric Power Project</b>	Philnewriver Power Corp.	<b>2011-12-160</b>	3.25	<b>9/3/2014</b>	Pre-construction ___% Construction 0% Interconnection 0%				
XI	Davao del Sur	Sta. Cruz	<b>Tudaya 2 Hydroelectric Power Plant</b>	Hedcor Tudaya, Inc.	<b>2012-04-204</b>	7	<b>6/26/2013</b>	Pre-construction 100% Construction 100% Interconnection 100%	<b>• On Commercial Operation • Issued Certificate of Endorsement (COE) under FIT on June 16, 2014.</b>	4/11/2014		7.00
	Compostela Valley	New Bataan	<b>New Bataan Hydroelectric Power Project</b>	Euro Hydro Power (Asia) Holdings, Inc.	<b>2011-12-170</b>	2.4	<b>4/24/2014</b>	Pre-construction ___% Construction ___% Interconnection ___%	<b>Groundbreaking held on July 7, 2015</b>			
XII	South Cotabato	Lake Sebu	<b>Lanon (Lam-alu) Hydroelectric Power Project</b>	Euro Hydro Power (Asia) Holdings, Inc.	<b>2014-02-388</b>	9.5	<b>5/15/2015</b>	Pre-construction ___% Construction 0% Interconnection 0%				
XIII	Agusan del Norte	Cabadbaran	<b>Cabadbaran Hydroelectric Power Project</b>	FGEN Cabadbaran Hydro Corporation	<b>2009-10-004</b>	9.75	<b>7/3/2013</b>	Pre-construction ___% Construction 0% Interconnection 0%				

## HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of December 31, 2015

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
XIII	Agusan del Norte	Jabonga	Puyo Hydroelectric Power Project	FGEN Puyo Hydro Corporation	2009-10-005	30	7/12/2013	Pre-construction 80% Construction 0% Interconnection 0%	Groundbreaking held on 17 April 2013			
<b>Grand Total</b>												<b>26.60</b>