

HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of January 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
CAR	Benguet	Kabayan	Natalang B Hydroelectric Power Project	Aboitiz Power Corporation	2009-10-034	38	6/11/2015	Pre-construction ___% Construction 0% Interconnection 0%				
		Kapangan & Kibungan	Kapangan Hydroelectric Power Project	Cordillera Hydro Electric Power Corporation	2013-10-325	60	2/13/2014	Pre-construction ___% Construction ___% Interconnection ___%	Groundbreaking held on February 9, 2015			
		Sabangan	Sabangan Hydroelectric Power Project	Hedcor Sabangan, Inc.	2012-04-201	14	8/28/2013	Pre-construction 100% Construction 100% Interconnection 100%	• On Commercial Operation • Issued Certificate of Endorsement (COE) under FIT on July 21, 2015.	6/2/2015	6/2/2015	14.0
		Tabaan Sur, Tuba	Abdao Hydroelectric Power Project	AV Garcia Power Systems Corp.	2009-10-026	2	9/25/2014	Pre-construction ___% Construction 0% Interconnection 0%				
		Tuba	Irisan 1 Hydroelectric Power Plant	HEDCOR, Inc.	2012-09-224	3.8	1/31/2014	Pre-construction 100% Construction 100% Interconnection 100%	• On Commercial Operation • Issued Certificate of Endorsement (COE) under FIT on June 16, 2014.		4/30/2012	3.80
	Ifugao	Lagawe	Ibulao Hydroelectric Power Project	Hydrocore, Inc.	2010-03-135	4.5	6/26/2013	Pre-construction ___% Construction 0% Interconnection 0%				
		Tinoc	Tinoc 1 Hydroelectric Power Project	Quadriver Energy Corporation	2010-03-143	4.1	8/9/2013	Pre-construction ___% Construction 0% Interconnection 0%				
			Tinoc 2 Hydroelectric Power Project	Quadriver Energy Corporation	2010-03-144	11	1/6/2014	Pre-construction ___% Construction 0% Interconnection 0%				
			Tinoc 3 Hydroelectric Power Project	Quadriver Energy Corporation	2010-03-145	8	1/6/2014	Pre-construction ___% Construction 0% Interconnection 0%				
			Tinoc 4 Hydroelectric Power Project	Philnew Hydro Power Corp	2010-03-146	5	8/9/2013	Pre-construction ___% Construction 0% Interconnection 0%				
		Tinoc 5 Hydroelectric Power Project (Lower Luhong)	Philnewriver Power Corp.	2011-12-163	6.9	12/5/2014	Pre-construction ___% Construction 0% Interconnection 0%					

HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of January 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
CAR	Ifugao	Tinoc	Tinoc 6 Hydroelectric Power Project (Wangwang)	Philnewriver Power Corp.	2011-12-164	8	12/19/2014	Pre-construction ___% Construction 0% Interconnection 0%				
	Kalinga	Balbalan	Biyao Hydroelectric Power Project	Biyao Hydro Power Corporation	2014-03-408	0.8	8/1/2014	Pre-construction ___% Construction 0% Interconnection 0%				
I	Ilocos Sur	Alilem	Alilem Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-154	16.2	12/2/2014	Pre-construction ___% Construction 0% Interconnection 0%				
		Quirino	Quirino Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-161	11.5	9/7/2015	Pre-construction ___% Construction 0% Interconnection 0%				
		Sugpon	Danac Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-155	13.2	6/29/2015	Pre-construction ___% Construction 0% Interconnection 0%				
II	Cagayan	Peñablanca	Pinacanauan River Hydroelectric Power Project	Sunwest Water & Electric Company, Inc.	2010-02-101	6	9/17/2013	Pre-construction ___% Construction 0% Interconnection 0%				
	Isabela	Dinapigue	Ilaguen 2 Hydroelectric Power Project	Isabela Power Corporation	2013-08-272	14	5/22/2015	Pre-construction ___% Construction 0% Interconnection 0%				
		Tumauini	Tumauini Hydroelectric Power Project (Lower Cascade)	Quadriver Energy Corporation	2010-03-148	7.8	10/15/2014	Pre-construction ___% Construction 0% Interconnection 0%				
			Tumauini Hydroelectric Power Project (Upper Cascade)	Philnew Hydro Power Corp	2010-03-147	14	10/15/2014	Pre-construction ___% Construction 0% Interconnection 0%				
	Nueva Vizcaya	Ambaguio	Matuno 1 Hydroelectric Power Project	Smith Bell Mini-Hydro Corp.	2012-10-230	7.4	12/29/2015	Pre-construction ___% Construction 0% Interconnection 0%				
		Bambang	Matuno 2 Hydroelectric Power Project	Smith Bell Mini-Hydro Corp.	2012-10-231	7.9	12/29/2015	Pre-construction ___% Construction 0% Interconnection 0%				
			Matuno Hydroelectric Power Project	Epower Technologies Corp.	2010-03-133	8	6/24/2015	Pre-construction ___% Construction 0% Interconnection 0%				

HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of January 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
II	Nueva Vizcaya	Solano	Commonal-Uddiawan Hydroelectric Power Plant	Smith Bell Mini-Hydro Corp.	2010-02-060	1.8	4/24/2014	Pre-construction 100% Construction 100% Interconnection 100%	<ul style="list-style-type: none"> On Commercial Operation Issued Certificate of Endorsement (COE) under FIT on August 04, 2014. 		12/26/2010	1.80
III	Nueva Ecija	Gabaldon	Dupinga Hydroelectric Power Project	Constellation Energy Corporation	2010-02-074	3.4	6/26/2013	Pre-construction ___% Construction 0% Interconnection 0%				
IV-A	Quezon	Mauban	(Laguio) Laginbayan Malaki 2 Hydroelectric Power Project	Enervantage Supplier's Co., Inc.	2014-03-414	3.1	10/9/2015	Pre-construction ___% Construction ___% Interconnection ___%				
		Real	Lalawinan Hydroelectric Power Project	Repower Energy Development Corporation	2014-02-394	3	12/29/2015	Pre-construction ___% Construction 0% Interconnection 0%				
	Rizal	(blank)	Laguio (Laginbayan) Malaki 1 Hydroelectric Power Project	Enervantage Supplier's Co., Inc.	2014-12-538	1.6	10/9/2015	Pre-construction ___% Construction ___% Interconnection ___%				
	Laguna	Majayjay	Majayjay Hydroelectric Power Project	Majayjay Hydropower Company, Inc.	2014-04-437	2.2	10/10/2014	Pre-construction ___% Construction 0% Interconnection 0%	Groundbreaking held on November 18, 2015			
V	Camarines Sur	Buhi	Barit (Irrigation Discharge) Hydroelectric Power	NASCENT Technologies Corp.	2010-02-059	0.4	9/12/2014	Pre-construction ___% Construction 0% Interconnection 0%				
VI	Aklan	Libacao	Main Aklan River Hydroelectric Power Project	Sunwest Water & Electric Company, Inc.	2010-02-099	15	9/19/2013	Pre-construction ___% Construction 0% Interconnection 0%				
	Antique	Bugasong	Villasiga Hydroelectric Power Project	Sunwest Water & Electric Company, Inc. 2	2010-02-086	8	10/10/2014	Pre-construction 100% Construction & Interconnection 99.07%				
		San Remegio	Maninila (Lower Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-016	4.5	10/2/2013	Pre-construction ___% Construction 0% Interconnection 0%				
			Maninila (Upper Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-017	3.1	10/2/2013	Pre-construction ___% Construction 0% Interconnection 0%				

HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of January 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)	
VI	Antique	San Remegio	Sibalom (Upper Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-023	4.2	10/2/2013	Pre-construction___% Construction 0% Interconnection 0%					
			Sibalom (Middle Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-024	4	10/2/2013	Pre-construction___% Construction 0% Interconnection 0%					
			Sibalom (Lower Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-025	4	10/2/2013	Pre-construction___% Construction 0% Interconnection 0%					
		Sebaste		Caro-an Hydroelectric Power Project	Antique Electric Cooperative, Inc.	2010-02-075	1	9/30/2015	Pre-construction___% Construction 0% Interconnection 0%				
				Ipayo Hydroelectric Power Project	Antique Electric Cooperative, Inc.	2010-02-076	0.84	10/2/2015	Pre-construction___% Construction___% Interconnection___%				
		Iloilo	Igbaras	Igbulo (Bais) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-015	5.1	6/26/2013	Pre-construction 67.85% Construction 16.9% Interconnection___%				
		Negros Occidental	Kabankalan	Hilabangan (Upper Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-011	4.8	8/28/2013	Pre-construction___% Construction 0% Interconnection 0%				
				Hilabangan (Lower Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-012	3	8/28/2013	Pre-construction___% Construction 0% Interconnection 0%				
			Silay	Malugo Hydroelectric Power Project	Vivant-Malogo Hydropower, Inc.	2010-02-069	6	10/15/2014	Pre-construction___% Construction 0% Interconnection 0%				
VII	Bohol	Loboc	Loboc Hydroelectric Power Plant	Sta. Clara Power Corporation	2015-04-565	1.2	6/3/2013	Pre-construction___% Construction 0% Interconnection 0%					
	Negros Oriental	Amlan	Amlan (Plant A) Hydroelectric Power Project	Natural Power Sources Intergration,Inc.	2010-02-128	3.2	9/25/2014	Pre-construction___% Construction 0% Interconnection 0%					
			Amlan (Plant B) Hydroelectric Power Project	Natural Power Sources Intergration,Inc.	2010-02-129	1.5	7/11/2014	Pre-construction___% Construction 0% Interconnection 0%					

HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of January 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
VII	Negros Oriental	Amlan	Amlan (Plant C) Hydroelectric Power Project	Natural Power Sources Intergration, Inc.	2010-02-130	0.8	9/25/2014	Pre-construction ___% Construction 0% Interconnection 0%				
IX	Zamboanga del Sur	Zamboanga City	Pasonanca Hydroelectric Power Project	PhilCarbon Inc.	2010-02-066	0.05	1/9/2014	Pre-construction ___% Construction 0% Interconnection 0%				
X	Bukidnon	Baungon	Tumalaong Hydroelectric Power Project	First Gen Mindanao Hydro Power Corp.	2009-10-007	9	7/2/2013	Pre-construction 45% Construction 0% Interconnection 0%				
		Baungon and Libona	Bubunawan Hydroelectric Power Project	FGEN Bubunawan Hydro Corporation	2009-10-003	23	7/2/2013	Pre-construction 95% Construction 2% Interconnection 0%				
		Impasugong and Sumilao	Tagoloan Hydroelectric Power Project	FGEN Tagoloan Hydro Corporation	2009-10-006	39	7/2/2013	Pre-construction ___% Construction 0% Interconnection 0%				
		Kalilangan & Wao	Maladugao River (Lower Cascade) Hydroelectric Power Project	Bukidnon Maladugao Hydro Power Corporation	2014-03-415	10	4/14/2015	Pre-construction ___% Construction 0% Interconnection 0%				
		Malitbog	Malitbog Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-157	3.4	9/7/2015	Pre-construction ___% Construction 0% Interconnection 0%				
			Silo-o Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-162	3.29	6/5/2015	Pre-construction ___% Construction 0% Interconnection 0%				
		Manolo	Culaman Hydroelectric Power Project	Oriental Energy and Power Generation Corporation	2010-02-061	10	6/3/2013	Pre-construction ___% Construction 0% Interconnection 0%				
		Manolo Fortich	Mangima Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-158	10	9/3/2014	Pre-construction ___% Construction 0% Interconnection 0%				
		Santiago	Manolo Fortich 1 Hydroelectric Power Project	Hedcor Bukidnon, Inc.	2013-11-326	43.4	10/10/2014	Pre-construction ___% Construction ___% Interconnection ___%	Groundbreaking held on April 22, 2015			
	Manolo Fortich 2 Hydroelectric Power Project	Hedcor Bukidnon, Inc.	2013-11-327	25.4	10/10/2014	Pre-construction ___% Construction ___% Interconnection ___%	Groundbreaking held on April 22, 2015					

HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of January 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
X	Bukidnon	Valencia	Manupali Hydroelectric Power Project	Matic Hydropower Corporation	2010-03-141	9	9/7/2015	Pre-construction ___% Construction 0% Interconnection 0%				
		(blank)	Pulanai River Hydroelectric Power Project	Repower Energy Development Corporation	2014-02-396	10.6	12/29/2015	Pre-construction ___% Construction 0% Interconnection 0%				
	Cagayan de Oro	Claveria	Mat-i 1 Hydroelectric Power Project	Philnew Hydro Power Corp	2010-03-142	4.85	4/9/2014	Pre-construction ___% Construction 0% Interconnection 0%				
		Misamis Occidental	Clarin	Clarin Hydroelectric Power Project	Philnew Hydro Power Corp	2010-03-139	6.2	4/9/2014	Pre-construction ___% Construction 0% Interconnection 0%			
	Misamis Oriental	Cagayan de Oro City	Limbatangon Hydroelectric Power Project	Turbines Resource & Development Corp.	2011-12-153	9	7/12/2013	Pre-construction ___% Construction 0% Interconnection 0%				
			Mat-i 2 Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-159	1.6	9/3/2014	Pre-construction ___% Construction 0% Interconnection 0%				
			Mat-i 3 Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-160	3.25	9/3/2014	Pre-construction ___% Construction 0% Interconnection 0%				
XI	Davao del Sur	Sta. Cruz	Tudaya 2 Hydroelectric Power Plant	Hedcor Tudaya, Inc.	2012-04-204	7	6/26/2013	Pre-construction 100% Construction 100% Interconnection 100%	<ul style="list-style-type: none"> On Commercial Operation Issued Certificate of Endorsement (COE) under FIT on June 16, 2014. 	4/11/2014		7.00
	Compostela Valley	New Bataan	New Bataan Hydroelectric Power Project	Euro Hydro Power (Asia) Holdings, Inc.	2011-12-170	2.4	4/24/2014	Pre-construction ___% Construction ___% Interconnection ___%	Groundbreaking held on July 7, 2015			
XII	South Cotabato	Lake Sebu	Lanon (Lam-alu) Hydroelectric Power Project	Euro Hydro Power (Asia) Holdings, Inc.	2014-02-388	9.5	5/15/2015	Pre-construction ___% Construction 0% Interconnection 0%				
XIII	Agusan del Norte	Cabadbaran	Cabadbaran Hydroelectric Power Project	FGEN Cabadbaran Hydro Corporation	2009-10-004	9.75	7/3/2013	Pre-construction ___% Construction 0% Interconnection 0%				
		Jabonga	Puyo Hydroelectric Power Project	FGEN Puyo Hydro Corporation	2009-10-005	30	7/12/2013	Pre-construction 80% Construction 0% Interconnection 0%	Groundbreaking held on 17 April 2013			
Grand Total												26.60